

*Handwritten signature*



<b>Combined Instrument Transformer</b>		Type	PVA 145a
Insulation level	145/275/650 kV	Standard	IEC 61869-4
Oil type	Nytro Libra	Weight / Oil weight	540 / 150 kg
S/N	2GKP013K1486144 / 13	Temp. range	-50°C → +40°C
	Voltage factor	1,9Un/8h	Ue
			0,2 mV/kA

**CURRENT PART**

**VOLTAGE PART**

**K<sub>n</sub>** 300-600 / 5-1-5-1 **A/A**  
**I<sub>th</sub>/1s** 40-40 kA **I<sub>dyn</sub>** 100-100 kA  
**I<sub>cth</sub>** 450-900 A  
 1S1-1S2 2S1-2S2 3S1-3S2 4S1-4S2 5S1-5S2 6S1-6S2  

A	5	1	5	1		
VA	40	30	60	120		
KI.	0,2	0,5	5P	10P		
FS/ALF	5	10	20	15		
Ext.%	150	150				

**A-N** 132:√3 **kV**  

	1a-1n	2a-2n	3a-3n	4a-4n	da-dn
V	110:√3	110:√3	110:√3	110:√3	110
VA	0->10	25	25	40	100
KI.	0,1	0,1	0,1/3P	1/3P	1,0
VA <sub>sn</sub>	1000	1000	1000	1000	450

**Transportation** Vertical / Horizontal

*Handwritten signature*



<b>Combined Instrument Transformer</b>		Type	PVA 145a
Insulation level	145/275/650 kV	Standard	IEC 61869-4
Oil type	Nytro Libra	Weight / Oil weight	600 / 180 kg
S/N	86143 / 13	Temp. range	-40°C → +40°C
	Voltage factor	1,9Un/8h	Ue
			0,2 mV/kA

**CURRENT PART**

**VOLTAGE PART**

**K<sub>n</sub>** 150-300-600/5-5 **A/A**  
**I<sub>th</sub>/1s** 40-40-40 kA **I<sub>dyn</sub>** 100-100-100 kA  
**I<sub>cth</sub>** 180-360-720 A  
 1S1-1S2 2S1-2S2 3S1-3S2 4S1-4S2 5S1-5S2 6S1-6S2  


A	5	5			
VA	30	30			
Class	5P	5P			
FS/ALF	20	20			
Ext.%					

**A-N** 132:√3 **kV**  

	1a-1n	2a-2n	3a-3n	4a-4n	da-dn
V	110:√3	110:√3			
VA	25	25			
Class	0,5	0,5/3P			
VA <sub>sn</sub>	1000	1000			

**Transportation** Vertical / Horizontal

*Handwritten signature*



Instrument transformer electrical diagram

ATTENTION!

1. HIGH VOLTAGE AT OPEN CURRENT SECONDARY TERMINALS XS1 -- XS2
2. DURING INSTRUMENT TRANSFORMER OPERATION TERMINALS: N, E/tgδ, tgδ MUST BE EARTHED
3. AFTER THREE WINDINGS da - dn ARE CONNECTED IN BROKEN DELTA THE CIRCUIT SHOULD BE EARTHED IN ONE POINT ONLY



<b>Combined Instrument Transformer</b>		Type	PVA 145a
Insulation level	145/275/650 kV	Standard	IEC 61869-4
Oil type	Nytro Libra	Weight / Oil weight	540 / 150 kg
S/N	2GKP013K1486145 / 13	Temp. range	-50°C → +40°C
	Voltage factor	1,9Un/8h	Ue
			0,2 mV/kA

CURRENT PART


VOLTAGE PART

$K_n$	150-300 / 5-1-5-1				A/A
$I_{th}/1s$	20-20 kA		$I_{dyn}$		50-50 kA
$I_{cth}$	225-450 A				
	1S1-1S2	2S1-2S2	3S1-3S2	4S1-4S2	5S1-5S2
A	5	1	5	1	
VA	30	40	60	60	
KI.	0,2	5P	5P	5P	
FS/ALF	5	20	20	20	
Ext.%	150				


A-N	132:√3 kV				
	1a-1n	2a-2n	3a-3n	4a-4n	da-dn
V	110:√3	110:√3	110:√3	110:√3	110:3
VA	100	100	100	100	200
KI.	1,0	1,0	1/3P	3/3P	3,0
VA <sub>st</sub>	1000	1000	1000	1000	450

Transportation Vertical / Horizontal



*Handwritten scribble*



*Handwritten signature*



*Handwritten signature*



252

**LABORATORIUM WYSOKICH NAPIĘĆ**  
**INSTYTUTU ENERGETYKI**

01-330 WARSZAWA, ul. Mory 8, tel. (+48 22) 3451242  
 tel. fax. (+48 22) 836-80-48, e-mail: ewn@ten.com.pl

EWN/145/E/13

ANNEX 2

**ANNEX 2 for test report EWN/145/E/13**

Reports of routine test and determination of errors of combined transformers type PVA123a and PVA145a performed in Factory Laboratory of ABB sp. z o.o.

- Tests before type test and special test (Measurements before type test and special tests)
- Report No. 2GKP013K1486138 – 12.11.2013,
- Tests before type test and special test (Measurements before type test and special tests)
- Report No. 2GKP013K1486144 – 18.11.2013,
- Tests before type test and special test (Measurements before type test and special tests)
- Report No. 2GKP013K1486145 – 04.12.2013,
- Tests after lightning impulse test
- Report No. 2GKP013K1486138 – 09.12.2013,
- Tests after lightning impulse test
- Report No. 2GKP013K1486144 – 20.12.2013.

<b>ABB Sp. z o.o.</b> 06 – 300 Przasnysz ul. Leszno 59	<b>Routine tests report of combined instrument transformer</b>			<b>TYP: PVA123a</b>
	Insulation level: 126/230/550 kV	Voltage factor: 1,9/8h	I <sub>th</sub> 1 s [kA] 40-63-83	I <sub>dyn</sub> [kA] 100-158-158
A – N 110·√3 kV				I <sub>cth</sub> [A]: 180-380-720
				IEC 61869-4 50 Hz

Winding	U <sub>en</sub> [kV]	S <sub>n</sub> [VA]	class	S <sub>th</sub> [VA]
1a-1n	0,1:√3	25	0,1	1000
	0,1:√3	25	3,0	1000
2a-2n	0,1:√3	25	0,1	1000
	0,1:√3	25	3,0	1000
3a-3n	0,1:√3	25	0,1/3P	1000
	0,1:√3	600	3/3P	1000
4a-4n	0,1:√3	25	0,1/3P	1000
	0,1:√3	25	3/3P	1000
da-dn	0,1:3	100	1	450
	0,1:3	300	3P	450

Winding	I <sub>an</sub> [A]	S <sub>n</sub> [VA]	class	Przekładnia [A/A]
1S1-1S2	5	1->5	0,5FS5	50-10-200/5
2S1-2S2	1	1->2,5	0,5FS10	50-10-200/1
3S1-3S2	5	10	6P 10	50-10-200/5
4S1-4S2	1	2,5	6P80	50-10-200/1
	1		PX	50-10-200/1
			E <sub>k</sub> =190V I <sub>e</sub> ≤0,1A/95 V R <sub>ct</sub> ≤0,3Ω R <sub>b</sub> =3,5 Ω K <sub>ρ</sub> =50 4-2-1/200	
	1		TPX	50-10-200/1
			K <sub>scap</sub> =13 K <sub>td</sub> =14,6 c <sub>yk</sub> =0,1s T <sub>p</sub> =0,05 R <sub>ct</sub> ≤0,3Ω R <sub>b</sub> =1 Ω Ratio error ≤±0,5%	
5S1-5S2	1	5	5P10	50-10-200/1

- List of performer tests**
1. Oil dielectric parameters check before filling (oil after I<sub>g8</sub> wg IEC 60247, breakdown voltage acc. IEC 60156
  2. Verification of terminal
  3. Pressure and tightness test: oil overpressure: 0,8 bar / 24h – no traces of oil
  4. Power-frequency withstand on primary windings  
– P1+P2/A; U<sub>p</sub>=230 kV / 60 s; I = 97 Hz; N: U<sub>p</sub> = 3 kV / 60s, f=60 Hz
  5. Partial discharge  
– Up = 3 kV/60 s
  6. Power-frequency withstand test on secondary  
(U szczyt = 4,5 kV lub U szczyt. Przy I<sub>cth</sub>) / 80s
  7. Inter-turn overvoltage test for current transformers – lower value
  8. Determination of errors
  9. Determination of the over current factors: FS, ALF
  10. Measurement of capacitance and dielectric dissipation factor (I<sub>g8</sub>)
  11. Determination of core magnetization characteristics
  12. Measurement of windings' resistance

*Handwritten signature*

*Handwritten signature*

**Oil dielectric parameters check before filling (oil after treatment)**

- Measurement of oil tgδ according to IEC 60247  
Tgδ = 0.06%; electrical stress = 1 kV/mm, f=50 Hz, Oil temp. = 90°C±1°C
- Measurement of breakdown voltage according to IEC 60156  
Mean breakdown voltage = 77.42 kV, Relative standard deviation = 5.64%; f=50 Hz, oil temp. = 26 °C, measurement with the stirrer, type of electrodes used: partially spherical.

Sample	Breakdown voltage [kV]
1	83.2
2	80.1
3	70.8
4	78.2
5	76.4
6	74.8

**Partial discharge measurement**

- Measurement according to procedure A (PD test voltages were reached while decreasing the voltage after the power-frequency withstand test on primary winding)  
Stress voltage 230 kV / 60 s  
Frequency 97 Hz

Test voltage	1,2 U <sub>m</sub> = 151 kV	1,2 U <sub>m</sub> / √3 = 87.5 kV
Level of partial discharge	2 pC	1,5 pC

Remarks: background noise level: 1 (measured after voltage switch off), measuring circuit was calibrated with 5 pC (calibrating charge).

**Inter-turn overvoltage test for current transformers**

	Peak voltage on secondary winding [kV/peak]	Current in primary winding [A]
1S1-1S2	0.086	400
2S1-2S2	0.307	400
3S1-3S2	0.205	400
4S1-4S2	1.41	400
5S1-5S2	0.736	400

**Determination of voltage part errors (ε U %), (Δp U min), cos φ = 0.8**


U <sub>zn</sub> [kV]	S <sub>n</sub> [VA]	k <sub>zn</sub>	S <sub>th</sub> [VA]
1a-1n	0.1-√3	25	1000
2a-2n	0.1-√3	25	1000
3a-3n	0.1-√3	25	1000
4a-4n	0.1-√3	25	1000
da-dn	0.1-√3	100	450

1a-1n 25 VA;	cos φ = 0.8 ind.	1a-1n 25 VA;	cos φ = 0.8 ind.
2a-2n 25 VA; 3a-3n 25 VA;	cos φ = 0.8 ind	2a-2n 0 VA; 3a-3n 0 VA;	4a-4n 0 VA;
ε U	1.0 U <sub>n</sub>	ε U	0.8 U <sub>n</sub>
Δp U	-0.037	Δp U	0.035
1a-1n 6,25 VA;	cos φ = 0.8 ind.	1a-1n 6,25 VA;	cos φ = 0.8 ind.
2a-2n 25 VA; 3a-3n 25 VA;	cos φ = 0.8 ind	2a-2n 0 VA; 3a-3n 0 VA;	4a-4n 0 VA
ε U	1.0 U <sub>n</sub>	ε U	1.0 U <sub>n</sub>
Δp U	0.004	Δp U	0.075
2a-2n 25 VA;	cos φ = 0.8 ind.	2a-2n 25 VA;	cos φ = 0.8 ind.
1a-1n 25 VA; 3a-3n 25 VA;	cos φ = 0.8 ind	1a-1n 0 VA; 3a-3n 0 VA;	4a-4n 0 VA
ε U	1.0 U <sub>n</sub>	ε U	0.8 U <sub>n</sub>
Δp U	-0.027	Δp U	0.044
1a-1n 6,25 VA;	cos φ = 0.8 ind.	1a-1n 6,25 VA;	cos φ = 0.8 ind.
2a-2n 25 VA; 3a-3n 25 VA;	cos φ = 0.8 ind	2a-2n 0 VA; 3a-3n 0 VA;	4a-4n 0 VA
ε U	1.0 U <sub>n</sub>	ε U	1.0 U <sub>n</sub>
Δp U	0.013	Δp U	0.084
3a-3n 25 VA;	cos φ = 0.8 ind.	3a-3n 25 VA;	cos φ = 0.8 ind.
1a-1n 25 VA; 2a-2n 25 VA;	cos φ = 0.8 ind	1a-1n 0 VA; 2a-2n 0 VA;	4a-4n 0 VA
ε U	0.05 U <sub>n</sub>	ε U	0.05 U <sub>n</sub>
Δp U	-0.170	Δp U	-0.037
3a-3n 6,25 VA;	cos φ = 0.8 ind.	3a-3n 6,25 VA;	cos φ = 0.8 ind.
1a-1n 25 VA; 2a-2n 25 VA;	cos φ = 0.8 ind	1a-1n 0 VA; 2a-2n 0 VA;	4a-4n 0 VA
ε U	-0.126	ε U	-0.054
Δp U	-3.2	Δp U	-1.6
4a-4n 25 VA;	cos φ = 0.8 ind.	4a-4n 25 VA;	cos φ = 0.8 ind.
1a-1n 25 VA; 2a-2n 25 VA;	cos φ = 0.8 ind	1a-1n 0 VA; 2a-2n 0 VA;	3a-3n 0 VA
ε U	0.02 U <sub>n</sub>	ε U	0.02 U <sub>n</sub>
Δp U	-0.170	Δp U	-0.101
4a-4n 6,25 VA;	cos φ = 0.8 ind.	4a-4n 6,25 VA;	cos φ = 0.8 ind.
1a-1n 25 VA; 2a-2n 25 VA;	cos φ = 0.8 ind	1a-1n 0 VA; 2a-2n 0 VA;	3a-3n 0 VA
ε U	-0.170	ε U	-0.101
Δp U	-2.7	Δp U	-1.2
da-dn 100 VA; cos φ = 0.8 ind.		da-dn 25 VA;	
1a-1n 25 VA; 2a-2n 25 VA;	cos φ = 0.8 ind	1a-1n 0 VA; 2a-2n 0 VA;	3a-3n 0 VA
ε U	0.8 U <sub>n</sub>	ε U	0.8 U <sub>n</sub>
Δp U	-0.741	Δp U	-0.304
ε U	8.9	ε U	5.2
Δp U	8.9	Δp U	5.2


\*) at 1,9 U<sub>n</sub> winding da-dn is loaded with S<sub>n</sub>, cos φ = 0.8 ind.



Core magnetization characteristics:



Winding	1S1-1S2
V	[mA]
4.5	5292
4.3	2109.3
3.8	135.6
3.2	55.41
2.7	42.37
2.2	35
1.8	28.78
1	20.73
0.5	12.12
0.1	3.25



Winding	2S1-2S2
V	[mA]
9.7	1224.3
9.5	413.8
8.9	53.1
8.4	26.71
7.8	14.58
7.2	9.49
6.7	7.87
6.1	6.93
5.5	6.19
5	5.66
3.8	4.75
2.8	3.83
1.7	2.85
0.5	1.23
0.1	0.32

Current part: Measurements uncertainty:  $\epsilon I = \pm 0.045\%$ ,  $\Delta\phi I = \pm 2.3$  min  
 Voltage part: Measurements uncertainty:  $\epsilon U = \pm 0.044\%$ ,  $\Delta\phi U = \pm 2.2$  min

Determination of the over current factors:

- Instrument security factor (FS) of measuring cores

Winding	$I_0$ [A]	U [V]	E FS [V]	Condition	Assessment
1S1-1S2	2.5	4.32	6.22	$U < E_{FS}$	<input checked="" type="checkbox"/>
2S1-2S2	1	9.83	31.35	$U < E_{FS}$	<input checked="" type="checkbox"/>

- granicznej dokładności (ALF) – próba błędu złożonego  $\epsilon_s$  rdzeni zabezpieczeniowych

Winding	$E_{ALF}$ [V]	$I_0$ [A]	$\epsilon_s$ [%]	Condition	Assessment
3S1-3S2	21.18	1.176	2.35	$\epsilon_s < 5\%$	<input checked="" type="checkbox"/>
4S1-4S2	220.84	0.124	0.16	$\epsilon_s < 5\%$	<input checked="" type="checkbox"/>
5S1-5S2	53.08	0.129	1.29	$\epsilon_s < 5\%$	<input checked="" type="checkbox"/>

Determination of parameters of class PX core 4S1-4S2:

$I_{pn}$ [A]	50	100	200
Factor Kx	53.85	54.87	54.87
Turns ratio error [%]	-0.009	-0.003	0.002

Determination of parameters of class TPX core 4S1-4S2:

$I_{pn}$ [A]	50	100	200
Factor Ksc	13.41	13.87	13.86
Factor Ktd	14.45	14.46	14.46
Current ratio error [%]	-0.232	-0.230	-0.235
$T_s$ [s]	5.319	5.511	5.500
$\tau$ -peak [%]	2.38	1.57	1.55


Measurement of capacitance and dielectric dissipation factor (tg  $\delta$ )  
 Temperature: 22,3 °C, Frequency: 50 Hz

Primary voltage	Instrument transformer			Current part			Voltage part		
	Capacity [%]	Leak current [mA]	Capacity [pF]	Tp s [%]	Leak current [mA]	Capacity [pF]	Tp s [%]	Capacity [pF]	Leak current [mA]
10 kV	0.24	1383	4.36	0.25	1116	3.532	0.23	266	0.838
63 kV	0.24	1383	27.54	0.24	1116	22.21	0.22	266	5.297
71 kV	0.24	1383	30.9	0.24	1117	24.98	0.22	266	5.963

256



*Handwritten signature*



Winding 5S1-5S2

I [mA]	V [mV]
64.5	1117.4
82.8	589.9
80.2	287.2
58.6	204.4
57.1	169.8
52.9	127.3
50.3	114.1
47.6	105.77
39	87.24
30.5	71.18
22	56.3
13.7	40.21
5.1	19.51
0.5	3.51

Measurement of windings' resistance

Windings' resistance of current part


	R (23°C)	R ct (75°C)
P1-P2 range 50 A	266.0 μΩ	320.4 μΩ
P1-P2 range 100 A	100.0 μΩ	120.4 μΩ
P1-P2 range 200 A	47.0 μΩ	56.6 μΩ
1S1-1S2	0.048 Ω	0.058 Ω
2S1-2S2	0.527 Ω	0.635 Ω
3S1-3S2	0.024 Ω	0.029 Ω
4S1-4S2	0.214 Ω	0.257 Ω
5S1-5S2	0.315 Ω	0.380 Ω

Windings' resistance of voltage part

	R (24.9°C)	R ct (75°C)
A-N	17.30 kΩ	20.835 kΩ
1a-1n	44.120 mΩ	53.196 mΩ
2a-2n	45.150 mΩ	54.377 mΩ
3a-3n	46.680 mΩ	56.220 mΩ
4a-4n	48.050 mΩ	57.869 mΩ
da-dn	31.900 mΩ	38.419 mΩ

Checked by: *[Signature]* OG-4 6.3.06

Przasnysz, 12.11.2013 r.



Winding 3S1-3S2

I [mA]	V [mV]
22	2714.7
21.4	1328.1
20.6	814.6
19.2	555.1
17.8	444.8
16.5	398.7
15	358.4
13.8	329.9
12.3	297
10.9	268.9
9.6	243.4
6.7	186.1
4.1	130.9
1.2	51.58
0.2	13.46

Measurement of windings' resistance

Windings' resistance of current part

	R (23°C)	R ct (75°C)
P1-P2 range 50 A	266.0 μΩ	320.4 μΩ
P1-P2 range 100 A	100.0 μΩ	120.4 μΩ
P1-P2 range 200 A	47.0 μΩ	56.6 μΩ
1S1-1S2	0.048 Ω	0.058 Ω
2S1-2S2	0.527 Ω	0.635 Ω
3S1-3S2	0.024 Ω	0.029 Ω
4S1-4S2	0.214 Ω	0.257 Ω
5S1-5S2	0.315 Ω	0.380 Ω

Windings' resistance of voltage part

	R (24.9°C)	R ct (75°C)
A-N	17.30 kΩ	20.835 kΩ
1a-1n	44.120 mΩ	53.196 mΩ
2a-2n	45.150 mΩ	54.377 mΩ
3a-3n	46.680 mΩ	56.220 mΩ
4a-4n	48.050 mΩ	57.869 mΩ
da-dn	31.900 mΩ	38.419 mΩ

Checked by: *[Signature]* OG-4 6.3.06

Przasnysz, 12.11.2013 r.

*Handwritten signature*

*Handwritten signature*

258

ABB Sp. z o.o. 06-300 Przasnysz ul. Leszno 59		Routine tests report of combined instrument transformer		TYPE: PVA145a	
A-N		Serial no: 2GKP013K1486144		IEC 61869-4	
Insulation level: 132kV / 145/275/650 kV		Voltage factor: 1.9/8h		50 Hz	
145/275/650 kV		Ith Is [kA]: 40-40		450-900	
1.9/8h		Iqyn [kA]: 100-100			
<b>VOLTAGE PART</b>					
Winding		Un [kV]	Sn [VA]	class	Sth [VA]
1a - 1n	0.11:√3	0-10	0-10	0.1	1000
2a - 2n	0.11:√3	25	25	0.1	1000
3a - 3n	0.11:√3	25	25	0.1/3P	1000
4a - 4n	0.11:√3	40	40	1/3P	1000
da - dn	0.11	100	100	1.0	450
<b>CURRENT PART</b>					
Winding		Isn [A]	Sn [VA]	class	Ratio [A/A]
1S1-1S2	5	40	40	0.2/FS 5	300-600/5
2S1-2S2	1	30	30	0.5/FS 10	300-600/1
3S1-3S2	5	60	60	5P 20	300-600/5
4S1-4S2	1	120	120	10P 15	300-600/1

List of performed tests:

- Oil dielectric parameters check before filling (oil after treatment):
- Ig δ acc. IEC 60247, breakdown voltage acc. IEC 60156
- Verification of terminal
- Pressure and tightness test: oil overpressure: 0.8 bar / 24h - no traces of oil on primary windings
- Power-frequency withstand test for current
- Partial discharge
- Power-frequency withstand test on secondary
- Inter-turn overvoltage test for current
- Determination of
- Determination of the over current factors: FS
- Measurement of capacitance and dielectric dissipation factor - tg δ
- Determination of core magnetization characteristics
- Measurement of windings' resistance

Oil dielectric parameters check before filling (oil after treatment)

- Measurement of oil Ig δ according to IEC
- Tg δ = 0.07 %; electrical stress = 1kV/mm, f = 50Hz, oil temp. = 90C
- Measurement of breakdown voltage according to IEC 60156
- Mean breakdown voltage = 75.92 kV, Relative standard deviation = 7.19
- f = 50Hz, oil temp. = 26 °C, measurement with the stirrer, type of electrodes used; partially

Sample	Breakdown voltage [kV]
1	81
2	68.2
3	77.5
4	75.3
5	82.2
6	71.3

**Partial discharge measurement**

- Measurement according to procedure A (PD test voltages were reached while decreasing the after the power-frequency withstand test on primary  
 Stress voltage: 275 kV / 80 s  
 Frequency: 97 Hz

Test voltage	1.2 Um / 174 kV	1.2 Um / √3 = 100.5 kV
Level of partial discharge	1.8 pC	1.25 pC

Remarks: background noise level: 1 (measured after voltage switch off), measuring circuit was calibrated with 5 pC (calibrating)

**Inter-turn overvoltage test for current transformers**

Winding	Peak voltage on secondary winding [kVpeak]		Current in primary winding [A]	
	151-1S2	251-2S2	900	620
151-1S2	4.5	620	900	620
251-2S2	2.05	900	900	620
4S1-4S2	4.5	86	86	86

**Determination of voltage part errors (ε U%), Δφ (min)**

Winding	p.f. = 1			p.f. = 0.8 lag.		
	1ε-1in: 10 VA	2ε-2in: 25 VA	4ε-4in: 40 VA	1ε-1in: 10 VA	2ε-2in: 25 VA	4ε-4in: 40 VA
151-1S2	0.8 Un	1.0 Un	1.2 Un	0.8 Un	1.0 Un	1.2 Un
ε U	-0.025	-0.025	-0.027	0.061	0.061	0.059
Δφ U	0.5	0.5	0.8	2.4	2.4	2.5
251-2S2	0.8 Un	1.0 Un	1.2 Un	0.8 Un	1.0 Un	1.2 Un
ε U	-0.009	-0.009	-0.011	0.078	0.077	0.076
Δφ U	0.9	0.9	0.9	2.8	2.9	2.9
4S1-4S2	0.8 Un	1.0 Un	1.2 Un	0.8 Un	1.0 Un	1.2 Un
ε U	-0.043	-0.042	-0.044	0.030	0.030	0.029
Δφ U	1.3	1.3	1.4	2.9	3.0	3.0
151-1S2	0.8 Un	1.0 Un	1.2 Un	0.8 Un	1.0 Un	1.2 Un
ε U	-0.056	-0.055	-0.056	0.067	0.066	0.067
Δφ U	1.2	1.3	1.3	2.9	2.9	3.0
251-2S2	0.8 Un	1.0 Un	1.2 Un	0.8 Un	1.0 Un	1.2 Un
ε U	-0.043	-0.042	-0.044	0.030	0.030	0.029
Δφ U	1.3	1.3	1.4	2.9	3.0	3.0
4S1-4S2	0.8 Un	1.0 Un	1.2 Un	0.8 Un	1.0 Un	1.2 Un
ε U	-0.056	-0.055	-0.056	0.067	0.066	0.067
Δφ U	1.2	1.3	1.3	2.9	2.9	3.0

\* at 1.9 Un winding da-dn is loaded with 100 VA, p.f. = 0.8

259

Winding	p.f. = 0.8 lag.			p.f. = 0.8 lag.		
	1ε-1in: 10 VA	2ε-2in: 25 VA	4ε-4in: 40 VA	1ε-1in: 10 VA	2ε-2in: 25 VA	4ε-4in: 40 VA
151-1S2	0.8 Un	1.0 Un	1.2 Un	0.8 Un	1.0 Un	1.2 Un
ε U	-0.055	-0.059	-0.059	0.015	-0.015	-0.016
Δφ U	0.6	1.6	1.8	1.9	0.8	0.8
251-2S2	0.8 Un	1.0 Un	1.2 Un	0.8 Un	1.0 Un	1.2 Un
ε U	-0.051	-0.051	-0.051	0.015	-0.015	-0.016
Δφ U	1.8	1.8	1.9	1.9	0.8	0.8
4S1-4S2	0.8 Un	1.0 Un	1.2 Un	0.8 Un	1.0 Un	1.2 Un
ε U	-0.051	-0.051	-0.051	0.015	-0.015	-0.016
Δφ U	1.8	1.8	1.9	1.9	0.8	0.8

\* at 1.9 Un winding da-dn is loaded with 100 VA, p.f. = 0.8

**Determination of current part errors (ε I%), Δφ (min)**

Winding	p.f. = 0.8 lag.			p.f. = 0.8 lag.		
	1ε-1in: 10 VA	2ε-2in: 25 VA	4ε-4in: 40 VA	1ε-1in: 10 VA	2ε-2in: 25 VA	4ε-4in: 40 VA
151-1S2	0.8 Un	1.0 Un	1.2 Un	0.8 Un	1.0 Un	1.2 Un
ε I	-0.061	-0.047	-0.033	-0.034	-0.014	-0.016
Δφ I	0.6	0.1	-0.3	-0.3	0.1	0.0
251-2S2	0.8 Un	1.0 Un	1.2 Un	0.8 Un	1.0 Un	1.2 Un
ε I	-0.086	-0.063	-0.017	-0.029	0.010	0.014
Δφ I	2.9	1.3	-0.4	0.5	0.8	0.2
4S1-4S2	0.8 Un	1.0 Un	1.2 Un	0.8 Un	1.0 Un	1.2 Un
ε I	-0.109	-0.109	-0.128	0.9	0.9	0.9
Δφ I	0.7	0.7	0.9	0.9	0.9	0.9
151-1S2	0.8 Un	1.0 Un	1.2 Un	0.8 Un	1.0 Un	1.2 Un
ε I	-0.053	-0.047	-0.032	-0.032	-0.014	-0.014
Δφ I	0.9	0.4	-0.2	-0.2	0.1	0.0
251-2S2	0.8 Un	1.0 Un	1.2 Un	0.8 Un	1.0 Un	1.2 Un
ε I	-0.080	-0.065	-0.019	-0.040	0.010	0.019
Δφ I	2.8	1.5	-0.2	1.2	0.7	0.1
4S1-4S2	0.8 Un	1.0 Un	1.2 Un	0.8 Un	1.0 Un	1.2 Un
ε I	-0.108	-0.108	-0.125	0.9	0.9	0.9
Δφ I	0.7	0.7	0.9	0.9	0.9	0.9

Current part Measurements ε I = ± 0.045 %, Δφ I = ± 2.3 min  
 Voltage part Measurements uncertainty: ε U = ± 0.044 %, Δφ U = ± 2.2 min

**Determination of the over current factors:**

- Instrument security factor (FS) of measuring cores

Winding	Ie [A]		U [V]		Assessment
	151-1S2	251-2S2	151-1S2	251-2S2	
151-1S2	2.5	31.18	50.21	U < Efs	U
251-2S2	1	96.9	360.75	U < Efs	U

- accuracy limit factor (ALF) - test for composite error ε c of protective cores

Winding	EALF [V]		Ie [A]		Assessment
	151-1S2	251-2S2	151-1S2	251-2S2	
151-1S2	2.5	31.18	50.21	U < Efs	U
251-2S2	1	96.9	360.75	U < Efs	U

260.

3S1-3S2	283.75	0.153	0.15	$\epsilon_c \leq 5\%$	<input checked="" type="checkbox"/>
4S1-4S2	1932.84	0.014	0.09	$\epsilon_c \leq 10\%$	<input checked="" type="checkbox"/>


Measurement of capacitance and dielectric dissipation factor -  
 Temperature: 22.3 °C, Frequency: 50

Primary voltage	Instrument transformer			Current part			Voltage part		
	Tg δ [%]	Capacity [pF]	Leak current [mA]	Tg δ [%]	Capacity [pF]	Leak current [mA]	Tg δ [%]	Capacity [pF]	Leak current [mA]
10 kV	0.24	1408	4.44	0.28	1131	3.571	0.22	277	0.873
63 kV	0.25	1409	28.18	0.25	1131	22.5	0.22	277	5.822
71 kV	0.25	1409	31.6	0.25	1132	25.3	0.22	277	6.214

Core magnetization characteristics:


Winding 1S1-1S2

U [V]	I [mA]
31.5	3069.1
30	46.38
28	15.21
25.8	7.59
25.3	6.76
24.4	5.8
23.7	5.53
22.3	4.6
21	4.17
19.6	3.75
15.4	2.54
11.1	1.95
6.9	1.42
2.6	0.71
0.3	0.16



Winding 2S1-2S2

U [V]	I [mA]
97.9	1134.1
85.5	11.43
79.7	6.6
73.8	3.99
67.9	2.52
65.2	2.08
62.2	1.69
59.3	1.43
56.6	1.24
53.3	1.07
42.1	0.74
30.9	0.58
19.7	0.44
8.3	0.25
0.5	0.03



Winding 3S1-3S2

U [V]	I [mA]
307.	7274
304.	2660.1
290.	314
267.	62.38
261.	57.88
253.	53.51
240.	49.93
228.	47.34
210	44.59
197.	42.95
154.	35.26
111.	27.48
66.8	20.51
25.6	10.79
2.4	2.14




ABB Sp. z o.o. 06-300 Przasnysz ul. Leszno 59		Routine tests report of combined instrument transformer		TYPE: PVA145a	
Serial no: 2GK013K1486145		Icth [A]: 225-450		IEC 81869-4 50 Hz	
A-N	Insulation level: 132- $\sqrt{3}$ kV 145/275/650 kV	Voltage factor: 1.9/gh	Ith 1s [kA]: 20-20	Ictn [kA]: 50-50	
<b>VOLTAGE PART</b>					
Winding	U <sub>sn</sub> [kV]	S <sub>n</sub> [VA]	class	S <sub>sh</sub> [VA]	
1a-1n	0.11: $\sqrt{3}$	100	1.0	1000	
2a-2n	0.11: $\sqrt{3}$	100	1.0	1000	
3a-3n	0.11: $\sqrt{3}$	100	1/3P	1000	
4a-4n	0.11: $\sqrt{3}$	100	3/3P	1000	
da-dn	0.11: $\sqrt{3}$	200	3.0	450	
<b>CURRENT PART</b>					
Winding	I <sub>sn</sub> [A]	S <sub>n</sub> [VA]	class	Ratio [A/A]	
1S1-1S2	5	30	0.2FS 5	150-300/5	
2S1-2S2	1	40	5P 20	150-300/1	
3S1-3S2	5	60	5P 20	150-300/5	
4S1-4S2	1	60	5P 20	150-300/1	


List of performed tests:

1. Oil dielectric parameters check before filling (oil after treatment):  
tg  $\delta$  acc. IEC 60247, breakdown voltage acc. IEC 60156
2. Verification of terminal
3. Pressure and tightness test: oil overpressure: 0.8 bar / 24h - no traces of oil
4. Power-frequency withstand test:  
on primary windings  
- P1+P2/A: Up = 275kV / 60s, f = 97Hz, Nt Up = 3kV / 60s, f = 50Hz
5. Partial discharge
6. Power-frequency withstand test on secondary
7. Inter-turn overvoltage test for current transformers  
- lower value (U peak=4.5kV or U peak for Icth) / 60s  
- Up = 3 kV/60s
8. Determination of errors
9. Determination of the over current factor: FS
10. Measurement of capacitance and dielectric dissipation factor - tg  $\delta$
11. Determination of core magnetization characteristics
12. Measurement of windings' resistance

Oil dielectric parameters check before filling (oil after treatment)

- Measurement of oil tg  $\delta$  according to IEC  
Tg  $\delta$  = 0.06 %; electrical stress = 1kV/mm, f = 50Hz, oil temp. = 90C
- Measurement of breakdown voltage according to IEC 60156  
Mean breakdown voltage = 78.15 kV, Relative standard deviation = 5.99  
f = 50Hz, oil temp. = 25 °C, measurement with the stirrer; type of electrodes used: partially

Sample	Breakdown voltage [kV]
1	73.7
2	84.3
3	82.8
4	78.4
5	76.9
6	72.8



\*) Average rectifier effective value.

Measurement of windings' resistance

Windings' resistance of current part	R (24 °C)	Rct (75 °C)
P1-P2 range 300A	602.0 $\mu\Omega$	722.7 $\mu\Omega$
P1-P2 range 600A	326.0 $\mu\Omega$	391.3 $\mu\Omega$
1S1-1S2	0.403 $\Omega$	0.483 $\Omega$
2S1-2S2	0.050 $\Omega$	7.283 $\Omega$
3S1-3S2	0.437 $\Omega$	0.525 $\Omega$
4S1-4S2	9.050 $\Omega$	10.984 $\Omega$

Windings' resistance of voltage part

Windings' resistance of voltage part	R (24 °C)	Rct (75 °C)
A-N	21.70 k $\Omega$	26.049 k $\Omega$
1a-1n	47.150 m $\Omega$	56.600 m $\Omega$
2a-2n	48.950 m $\Omega$	58.281 m $\Omega$
3a-3n	50.200 m $\Omega$	60.262 m $\Omega$
4a-4n	51.800 m $\Omega$	62.182 m $\Omega$
da-dn	114.900 m $\Omega$	137.929 m $\Omega$

Checked by: *[Signature]* Przasnysz, dn 2013-11-18

*[Signature]*

264

*[Signature]*

*[Signature]*

Partial discharge measurement

- Measurement according to procedure A (PD test voltages were reached while decreasing the after the power-frequency withstand test on primary)
- Stress voltage: 275 kV / 60 s
- Frequency: 97 Hz

Test voltage	1,2 Un = 174 kV	1,2 Um / √3 = 100,5
Level of partial discharge	2 pC	1,2 pC

Remarks: background noise level: 1 (measured after voltage switch off), measuring circuit was calibrated with 5 pC (calibrating)

Inter-turn overvoltage test for current transformers

Winding	Peak voltage on secondary winding [kV/peak]	Current in primary winding [A]
1S1-1S2	0,368	450
2S1-2S2	4,29	450
3S1-3S2	1,09	450
4S1-4S2	4,5	310

Determination of voltage part errors (ε U%), Δφ U min)

1S1-1S2: 30 VA	1S1-1S2: 40 VA	1S1-1S2: 60 VA	1S1-1S2: 7,60 VA
ε U	0,05 In	0,2 In	1,0 In
Δφ U	-0,165	-0,113	-0,044
Δφ U	4,3	1,7	-0,4
ε U	0,05 In	0,2 In	1,0 In
Δφ U	-0,165	-0,110	-0,042
Δφ U	4,3	1,6	-0,4
ε U	0,05 In	0,2 In	1,0 In
Δφ U	-0,165	-0,110	-0,042
Δφ U	4,3	1,6	-0,4
ε U	0,05 In	0,2 In	1,0 In
Δφ U	-0,165	-0,110	-0,042
Δφ U	4,3	1,6	-0,4
ε U	0,05 In	0,2 In	1,0 In
Δφ U	-0,165	-0,110	-0,042
Δφ U	4,3	1,6	-0,4

4s-4n: 25 VA	4s-4n: 50 VA	4s-4n: 75 VA	4s-4n: 100 VA
ε U	0,02 Un	0,05 Un	0,08 Un
Δφ U	-0,098	-0,098	-0,098
Δφ U	-1,9	-1,0	-0,6
ε U	0,02 Un	0,05 Un	0,08 Un
Δφ U	-0,098	-0,098	-0,098
Δφ U	-1,9	-1,0	-0,6

Determination of current part errors (ε I%), Δφ I min)

1S1-1S2: 30 VA	1S1-1S2: 40 VA	1S1-1S2: 60 VA	1S1-1S2: 7,60 VA
ε I	0,05 In	0,2 In	1,0 In
Δφ I	-0,165	-0,113	-0,044
Δφ I	4,3	1,7	-0,4
ε I	0,05 In	0,2 In	1,0 In
Δφ I	-0,165	-0,110	-0,042
Δφ I	4,3	1,6	-0,4
ε I	0,05 In	0,2 In	1,0 In
Δφ I	-0,165	-0,110	-0,042
Δφ I	4,3	1,6	-0,4
ε I	0,05 In	0,2 In	1,0 In
Δφ I	-0,165	-0,110	-0,042
Δφ I	4,3	1,6	-0,4

Current part: Measurements ε I = ± 0,045 %, Δφ I = ± 2,3 min  
Voltage part: Measurements uncertainty: ε U = ± 0,044 %, Δφ U = ± 2,2 min

Determination of the over current factors:

- instrument security factor (FS) of measuring cores

Winding	Ic [A]	U [V]	IFS [V]	Assessment
1S1-1S2	2,5	17,84	36,02	U < EFS

- accuracy limit factor (ALF) - test for composite error ε c of protective cores

Winding	EALF [V]	Ic [A]	ε c [%]	Assessment
2S1-2S2	960,93	0,015	0,08	ε c ≤ 5%

3S1-3S2	278.86	0.097	0.1	$\epsilon_e \leq 5\%$	<input checked="" type="checkbox"/>
4S1-4S2	1388.63	0.015	0.08	$\epsilon_e \leq 5\%$	<input checked="" type="checkbox"/>


Measurement of capacitance and dielectric dissipation factor -  $\delta$

Primary voltage	Instrument transformer				Current part				Voltage part			
	Tg $\delta$ [%]	Capacity [pF]	Leak.current [mA]	Tg $\delta$ [%]	Capacity [pF]	Leak.current [mA]	Tg $\delta$ [%]	Capacity [pF]	Leak.current [mA]	Tg $\delta$ [%]	Capacity [pF]	Leak.current [mA]
10 kV	0.23	1404	4.389	0.24	1128	3.572	0.23	275	0.852	276	276	5.46
63 kV	0.23	1404	27.83	0.24	1129	22.34	0.22	276	6.156	276	276	6.156
71 kV	0.23	1404	31.35	0.24	1129	25.21	0.22	276	6.156	276	276	6.156

Core magnetization characteristics:

Winding 1S1-1S2

V [V]	I [mA]
18	3659
16.7	103.41
15.5	48.71
14.4	27.86
13.5	19.59
13	15.84
12.4	12.69
11.8	10.63
11.3	9.23
10.6	7.96
8.4	5.89
6.1	4.59
4	3.37
1.7	1.96
0.1	0.25




*[Handwritten signature]*

263


Winding 2S1-2S2

V [V]	I [mA]
1132.4	1427.9
1127.1	877.7
1104.4	263.7
1029.5	26.54
1000.1	17.54
978	16.07
948	14.66
894	13.85
852	12.48
782	11.95
612	9.3
442	7.32
274	5.42
103	2.88
10.2	0.66



Winding 3S1-3S2


V [V]	I [mA]
375	7431
331	241.6
310	162
304	146.6
297	128
282	101.48
266	83.09
253	72.52
239	65.23
197	51.48
153	41.82
111	33.85
66.8	25.06
26.5	13.39
2.4	2.72



*[Handwritten signature]*

*[Handwritten signature]*

204



\*) Average rectifier effective value.

Measurement of windings' resistance

Windings' resistance of current part

	R (23 °C)	Rect (75 °C)
P1-P2 range 150A	1883.0 μΩ	2267.8 μΩ
P1-P2 range 300A	970.0 μΩ	1168.2 μΩ
1S1-1S2	0.239 Ω	0.287 Ω
2S1-2S2	7.990 Ω	9.623 Ω
3S1-3S2	0.389 Ω	0.468 Ω
4S1-4S2	9.450 Ω	11.381 Ω

Windings' resistance of voltage part

	R (23 °C)	Rect (75 °C)
A-N	21.50 kΩ	25.653 kΩ
1a-1n	47.010 mΩ	56.617 mΩ
2a-2n	48.480 mΩ	58.387 mΩ
3a-3n	50.000 mΩ	60.218 mΩ
4a-4n	51.700 mΩ	62.265 mΩ
da-4n	34.080 mΩ	41.045 mΩ

Checked by: *[Signature]*

Przasnysz, 2013-12-04

<b>ABB Sp. z o.o.</b> 06 – 300 Przasnysz ul. Leszno 59	Routine tests report of combined instrument transformer after lightning impulse				TYP: PVA123a Nr fabr. 2GKP013K1486138	
	A – N Insulation level: 126/230/550 kV 110:√3 kV	Voltage factor: 1,9/6h	Ith 1 s [kA] 40-63-63	Ithy [kA] 100-158-158	Icth [A]: 100-200-400	IEC 61869-4 50 Hz

Uzwojenie	U <sub>sn</sub> [kV]	S <sub>n</sub> [VA]	klasa	S <sub>th</sub> [VA]
1a-1n	0,1:√3	25	0,1	1000
	0,1:√3	25	3,0	1000
2a-2n	0,1:√3	25	0,1	1000
	0,1:√3	25	3,0	1000
3a-3n	0,1:√3	25	0,1/3P	1000
	0,1:√3	25	3/3P	1000
4a-4n	0,1:√3	25	0,1/3P	1000
	0,1:√3	25	3/3P	1000
da-4n	0,1:3	100	1	450
	0,1:3	300	3P	450

Uzwojenie	Isn [A]	S <sub>n</sub> [VA]	klasa	Przekładnia [A/A]
1S1-1S2	5	1->5	0,5FS5	50-10-200/1
2S1-2S2	1	1->2,5	0,5FS10	50-10-200/1
3S1-3S2	5	10	5P10	50-10-200/5
4S1-4S2	1	2,5	5P80	50-10-200/1
	1		PX	50-10-200/1
			EK = 190V I <sub>0</sub> <= 0,1A/95 V R <sub>ct</sub> <= 0,3 Ω R <sub>b</sub> = 3,5 Ω K <sub>x</sub> = 50 4-2-1/200	
			TPX K <sub>ssc</sub> = 13 K <sub>td</sub> = 14,6 C <sub>yk</sub> = 0,1s T <sub>p</sub> = 0,05 R <sub>ct</sub> <= 0,3Ω R <sub>b</sub> = 1 Ω Ratio error <= 0,5%	50-10-200/1
5S1-5S2	1	5	5P10	50-10-200/1

List of performer tests

- Oil dielectric parameters check before filling (oil after tgδ wg IEC 60247, breakdown voltage acc. IEC 60156)
- Verification of terminal
- Pressure and tightness test: oil overpressure: 0,8 bar / 24h – no traces of oil
- Power-frequency withstand on primary windings 
  - P1+P2/A; Up=194 kV / 60 s; f=97 Hz; N; Up = 3 kV/60s, f=50 Hz
- Partial discharge
- Power-frequency withstand test on secondary 
  - Up = 3 kV/60 s
- Inter-turn overvoltage test for current transformers – lower value 
  - (U szczyt. = 4,5 kV lub U szczyt. Przy Icth) / 60s
- Determination of errors
- Determination of the over current factors: FS, ALF
- Measurement of capacitance and dielectric dissipation factor (tgδ)
- Determination of core magnetization characteristics
- Measurement of windings' resistance



**Oil dielectric parameters check before filling (oil after treatment)**

- Measurement of oil tgδ according to IEC 60247  
Tgδ = 0,06%; electrical stress = 1 kV/mm, f=50 Hz, Oil temp. = 90°C±1°C
- Measurement of breakdown voltage according to IEC 60156  
Mean breakdown voltage = 77,42 kV, Relative standard deviation = 5,64%, f=50 Hz, oil temp. = 26 °C, measurement with the stirrer, type of electrodes used: partially spherical.

Probleka	Napięcie przebicia [kV]
1	83.2
2	80.1
3	70.8
4	79.2
5	76.4
6	74.8

**Partial discharge measurement**

- Measurement according to procedure B  
Stress voltage 184 kV / 60 s  
Frequency 97 Hz

Test voltage	1,2 Um = 151 kV	1,2 Um / √3 = 87,5 kV
Level of partial discharge	1,2 pC	1,2 pC

Remarks: background noise level: 1 (measured after voltage switch off), measuring circuit was calibrated with 5 pC (calibrating charge).

**Inter-turn overvoltage test for current transformers**

Winding	Peak voltage on secondary winding [kV/peak]	Current in primary winding [A]
1S1-1S2	0.086	400
2S1-2S2	0.307	400
3S1-3S2	0.205	400
4S1-4S2	1.41	400
5S1-5S2	0.736	400

**Determination of voltage part errors (ε U %, Δφ U min), (Δφ U min), cos φ = 0,8**

Uzwojenia	Ustr [kV]	Sn [VA]	Sth [VA]
1a-1n	0,1-√3	25	1000
2a-2n	0,1-√3	25	1000
3a-3n	0,1-√3	25	1000
4a-4n	0,1-√3	25	1000
da-dn	0,1: 3	100	450

1a - 1n 25 VA;		3a - 3n 25 VA; 4a-4n 25 VA;		1a - 1n 25 VA;		2a-2n 0 VA; 3a-3n 0 VA; 4a-4n 0 VA;		cos φ = 0,8 ind.	
ε U	0,8 U <sub>n</sub>	1,0 U <sub>n</sub>	1,2 U <sub>n</sub>	1,2 U <sub>n</sub>	1,0 U <sub>n</sub>	0,8 U <sub>n</sub>	0,8 U <sub>n</sub>	1,0 U <sub>n</sub>	1,2 U <sub>n</sub>
Δφ U	-0,036	-0,034	-0,034	2,1	2,2	ε U	0,035	0,037	0,037
Δφ U	2,1	2,1	2,2	2,1	2,2	Δφ U	3,5	3,5	3,6
1a - 1n 6,25 VA;		3a-3n 25 VA; 4a-4n 25 VA;		1a - 1n 6,25 VA;		2a-2n 0 VA; 3a-3n 0 VA; 4a-4n 0 VA;		cos φ = 0,8 ind.	
ε U	0,8 U <sub>n</sub>	1,0 U <sub>n</sub>	1,2 U <sub>n</sub>	1,2 U <sub>n</sub>	1,0 U <sub>n</sub>	0,8 U <sub>n</sub>	0,8 U <sub>n</sub>	1,0 U <sub>n</sub>	1,2 U <sub>n</sub>
Δφ U	2,0	2,0	2,1	2,1	2,1	ε U	0,076	0,078	0,078
Δφ U	2,0	2,0	2,1	2,1	2,1	Δφ U	3,4	3,3	3,4
2a - 2n 25 VA;		3a-3n 25 VA; 4a-4n 25 VA;		1a - 1n 25 VA;		2a-2n 0 VA; 3a-3n 0 VA; 4a-4n 0 VA;		cos φ = 0,8 ind.	
ε U	0,8 U <sub>n</sub>	1,0 U <sub>n</sub>	1,2 U <sub>n</sub>	1,2 U <sub>n</sub>	1,0 U <sub>n</sub>	0,8 U <sub>n</sub>	0,8 U <sub>n</sub>	1,0 U <sub>n</sub>	1,2 U <sub>n</sub>
Δφ U	-0,026	-0,024	-0,024	2,3	2,3	ε U	0,045	0,047	0,048
Δφ U	2,2	2,3	2,3	2,3	2,3	Δφ U	3,6	3,6	3,7
2a - 2n 6,25 VA;		3a-3n 25 VA; 4a-4n 25 VA;		1a - 1n 25 VA;		2a-2n 0 VA; 3a-3n 0 VA; 4a-4n 0 VA;		cos φ = 0,8 ind.	
ε U	0,8 U <sub>n</sub>	1,0 U <sub>n</sub>	1,2 U <sub>n</sub>	1,2 U <sub>n</sub>	1,0 U <sub>n</sub>	0,8 U <sub>n</sub>	0,8 U <sub>n</sub>	1,0 U <sub>n</sub>	1,2 U <sub>n</sub>
Δφ U	2,1	2,2	2,2	2,2	2,2	ε U	0,085	0,087	0,087
Δφ U	2,1	2,2	2,2	2,2	2,2	Δφ U	3,5	3,5	3,6
3a - 3n 25 VA;		4a-4n 25 VA;		1a-1n 25 VA; 2a-2n 25 VA;		3a-3n 25 VA; 4a-4n 25 VA;		cos φ = 0,8 ind.	
ε U	0,05 U <sub>n</sub>	0,8 U <sub>n</sub>	1,0 U <sub>n</sub>	1,2 U <sub>n</sub>	1,9 U <sub>n</sub> *	0,02 U <sub>n</sub>	0,05 U <sub>n</sub>	0,8 U <sub>n</sub>	1,0 U <sub>n</sub>
Δφ U	-0,171	-0,109	-0,019	-0,017	-0,116	ε U	-0,097	-0,035	0,054
Δφ U	-3,0	0,2	2,4	2,4	2,5	Δφ U	-1,6	1,5	3,7
Δφ U	-3,0	0,2	2,4	2,4	2,5	Δφ U	-1,6	1,5	3,7
3a - 3n 6,25 VA;		4a-4n 25 VA;		1a-1n 25 VA; 2a-2n 25 VA;		3a-3n 6,25 VA; 4a-4n 25 VA;		cos φ = 0,8 ind.	
ε U	0,05 U <sub>n</sub>	0,8 U <sub>n</sub>	1,0 U <sub>n</sub>	1,2 U <sub>n</sub>	1,9 U <sub>n</sub> *	0,02 U <sub>n</sub>	0,05 U <sub>n</sub>	0,8 U <sub>n</sub>	1,0 U <sub>n</sub>
Δφ U	-0,126	-0,066	0,020	0,022	-0,077	ε U	-0,054	0,003	0,080
Δφ U	-3,2	-0,0	2,2	2,2	2,2	Δφ U	-1,6	1,4	3,6
Δφ U	-3,2	-0,0	2,2	2,2	2,2	Δφ U	-1,6	1,4	3,6
4a - 4n 25 VA;		3a-3n 25 VA;		1a-1n 25 VA; 2a-2n 25 VA;		3a-3n 25 VA; 4a-4n 25 VA;		cos φ = 0,8 ind.	
ε U	0,02 U <sub>n</sub>	0,05 U <sub>n</sub>	0,8 U <sub>n</sub>	1,0 U <sub>n</sub>	1,2 U <sub>n</sub>	0,02 U <sub>n</sub>	0,05 U <sub>n</sub>	0,8 U <sub>n</sub>	1,0 U <sub>n</sub>
Δφ U	-0,169	-0,111	-0,023	-0,021	-0,120	ε U	-0,100	-0,041	0,048
Δφ U	-0,169	-0,111	-0,023	-0,021	-0,120	Δφ U	-1,3	1,8	4,0
Δφ U	-0,169	-0,111	-0,023	-0,021	-0,120	Δφ U	-1,3	1,8	4,0
4a - 4n 6,25 VA;		3a-3n 25 VA;		1a-1n 25 VA; 2a-2n 25 VA;		3a-3n 6,25 VA; 4a-4n 25 VA;		cos φ = 0,8 ind.	
ε U	0,02 U <sub>n</sub>	0,05 U <sub>n</sub>	0,8 U <sub>n</sub>	1,0 U <sub>n</sub>	1,2 U <sub>n</sub>	0,02 U <sub>n</sub>	0,05 U <sub>n</sub>	0,8 U <sub>n</sub>	1,0 U <sub>n</sub>
Δφ U	-0,123	-0,063	0,022	0,024	-0,075	ε U	-0,057	0,002	0,082
Δφ U	-0,123	-0,063	0,022	0,024	-0,075	Δφ U	-1,8	1,4	3,6
Δφ U	-0,123	-0,063	0,022	0,024	-0,075	Δφ U	-1,8	1,4	3,6
da - dn 100 VA; cos φ = 0,8 ind.		3a-3n 25 VA; 4a-4n 25 VA;		1a-1n 25 VA; 2a-2n 25 VA;		3a-3n 25 VA; 4a-4n 25 VA;		cos φ = 0,8 ind.	
ε U	0,8 U <sub>n</sub>	1,0 U <sub>n</sub>	1,2 U <sub>n</sub>	1,2 U <sub>n</sub>	1,0 U <sub>n</sub>	0,8 U <sub>n</sub>	0,8 U <sub>n</sub>	1,0 U <sub>n</sub>	1,2 U <sub>n</sub>
Δφ U	-0,741	-0,739	-0,733	9,0	9,0	ε U	-0,304	-0,302	-0,302
Δφ U	8,9	8,9	9,0	9,0	9,0	Δφ U	5,2	5,2	5,3

\* at 1,9 Un winding da-dn is loaded with Sn, cos φ = 0,8 ind.

Determination of voltage part errors (ε U %), (Δφ U min), cos φ = 0,8

Uzwojenie	Usn [kV]	Sn [VA]	klasa	5th [VA]
1a-1n	0,1-1/3	3,0	1000	1000
2a-2n	0,1-1/3	25	3,0	1000
3a-3n	0,1-1/3	500	3/3P	1000
4a-4n	0,1-1/3	25	3/3P	1000
da-dn	0,1-1/3	300	3P	450

1a - 1n 25 VA;		cos φ = 0,8 ind.		1a - 1n 25 VA;		cos φ = 0,8 ind.		
2a-2n 25 VA; 3a-3n 500 VA; 4a-4n 25 VA; <td>1,0 U<sub>n</sub></td> <td>1,2 U<sub>n</sub></td> <td>0,8 U<sub>n</sub></td> <td>0,8 U<sub>n</sub></td> <td>1,0 U<sub>n</sub></td> <td>1,2 U<sub>n</sub></td> <td>1,2 U<sub>n</sub></td>	1,0 U <sub>n</sub>	1,2 U <sub>n</sub>	0,8 U <sub>n</sub>	0,8 U <sub>n</sub>	1,0 U <sub>n</sub>	1,2 U <sub>n</sub>	1,2 U <sub>n</sub>	
ε U	-0,463	-0,461	0,037	0,039	0,039	0,078	0,078	
Δφ U	-6,6	-7,1	-6,6	3,4	3,4	3,4	3,4	
1a - 1n 25 VA; <td colspan="2">cos φ = 0,8 ind. <td colspan="2">cos φ = 0,8 ind. <td colspan="2">1a - 1n 6,25 VA; <td colspan="2">cos φ = 0,8 ind. </td></td></td></td>	cos φ = 0,8 ind. <td colspan="2">cos φ = 0,8 ind. <td colspan="2">1a - 1n 6,25 VA; <td colspan="2">cos φ = 0,8 ind. </td></td></td>		cos φ = 0,8 ind. <td colspan="2">1a - 1n 6,25 VA; <td colspan="2">cos φ = 0,8 ind. </td></td>		1a - 1n 6,25 VA; <td colspan="2">cos φ = 0,8 ind. </td>		cos φ = 0,8 ind.	
2a-2n 25 VA; 3a-3n 500 VA; 4a-4n 25 VA; <td>1,0 U<sub>n</sub></td> <td>1,2 U<sub>n</sub></td> <td>0,8 U<sub>n</sub></td> <td>0,8 U<sub>n</sub></td> <td>1,0 U<sub>n</sub></td> <td>1,2 U<sub>n</sub></td> <td>1,2 U<sub>n</sub></td>	1,0 U <sub>n</sub>	1,2 U <sub>n</sub>	0,8 U <sub>n</sub>	0,8 U <sub>n</sub>	1,0 U <sub>n</sub>	1,2 U <sub>n</sub>	1,2 U <sub>n</sub>	
ε U	-0,424	-0,422	0,076	0,078	0,076	0,078	0,078	
Δφ U	-6,7	-6,6	3,3	3,3	3,3	3,4	3,4	
2a - 2n 25 VA; <td colspan="2">cos φ = 0,8 ind. <td colspan="2">cos φ = 0,8 ind. <td colspan="2">2a - 2n 25 VA; <td colspan="2">cos φ = 0,8 ind. </td></td></td></td>	cos φ = 0,8 ind. <td colspan="2">cos φ = 0,8 ind. <td colspan="2">2a - 2n 25 VA; <td colspan="2">cos φ = 0,8 ind. </td></td></td>		cos φ = 0,8 ind. <td colspan="2">2a - 2n 25 VA; <td colspan="2">cos φ = 0,8 ind. </td></td>		2a - 2n 25 VA; <td colspan="2">cos φ = 0,8 ind. </td>		cos φ = 0,8 ind.	
1a-1n 25 VA; 3a-3n 500 VA; 4a-4n 25 VA; <td>1,0 U<sub>n</sub></td> <td>1,2 U<sub>n</sub></td> <td>0,8 U<sub>n</sub></td> <td>0,8 U<sub>n</sub></td> <td>1,0 U<sub>n</sub></td> <td>1,2 U<sub>n</sub></td> <td>1,2 U<sub>n</sub></td>	1,0 U <sub>n</sub>	1,2 U <sub>n</sub>	0,8 U <sub>n</sub>	0,8 U <sub>n</sub>	1,0 U <sub>n</sub>	1,2 U <sub>n</sub>	1,2 U <sub>n</sub>	
ε U	-0,465	-0,463	0,047	0,049	0,049	0,049	0,049	
Δφ U	-6,6	-6,5	3,5	3,5	3,5	3,6	3,6	
2a - 2n 25 VA; <td colspan="2">cos φ = 0,8 ind. <td colspan="2">cos φ = 0,8 ind. <td colspan="2">2a - 2n 6,25 VA; <td colspan="2">cos φ = 0,8 ind. </td></td></td></td>	cos φ = 0,8 ind. <td colspan="2">cos φ = 0,8 ind. <td colspan="2">2a - 2n 6,25 VA; <td colspan="2">cos φ = 0,8 ind. </td></td></td>		cos φ = 0,8 ind. <td colspan="2">2a - 2n 6,25 VA; <td colspan="2">cos φ = 0,8 ind. </td></td>		2a - 2n 6,25 VA; <td colspan="2">cos φ = 0,8 ind. </td>		cos φ = 0,8 ind.	
1a-1n 25 VA; 3a-3n 500 VA; 4a-4n 25 VA; <td>1,0 U<sub>n</sub></td> <td>1,2 U<sub>n</sub></td> <td>0,8 U<sub>n</sub></td> <td>0,8 U<sub>n</sub></td> <td>1,0 U<sub>n</sub></td> <td>1,2 U<sub>n</sub></td> <td>1,2 U<sub>n</sub></td>	1,0 U <sub>n</sub>	1,2 U <sub>n</sub>	0,8 U <sub>n</sub>	0,8 U <sub>n</sub>	1,0 U <sub>n</sub>	1,2 U <sub>n</sub>	1,2 U <sub>n</sub>	
ε U	-0,425	-0,424	0,086	0,088	0,086	0,088	0,088	
Δφ U	-6,8	-6,7	3,4	3,4	3,4	3,5	3,5	
3a - 3n 500 VA; <td colspan="2">cos φ = 0,8 ind. <td colspan="2">cos φ = 0,8 ind. <td colspan="2">3a - 3n 500 VA; <td colspan="2">cos φ = 0,8 ind. </td></td></td></td>	cos φ = 0,8 ind. <td colspan="2">cos φ = 0,8 ind. <td colspan="2">3a - 3n 500 VA; <td colspan="2">cos φ = 0,8 ind. </td></td></td>		cos φ = 0,8 ind. <td colspan="2">3a - 3n 500 VA; <td colspan="2">cos φ = 0,8 ind. </td></td>		3a - 3n 500 VA; <td colspan="2">cos φ = 0,8 ind. </td>		cos φ = 0,8 ind.	
1a-1n 25 VA; 2a-2n 25 VA; 4a-4n 25 VA; <td>1,0 U<sub>n</sub></td> <td>1,2 U<sub>n</sub></td> <td>0,8 U<sub>n</sub></td> <td>0,8 U<sub>n</sub></td> <td>1,0 U<sub>n</sub></td> <td>1,2 U<sub>n</sub></td> <td>1,2 U<sub>n</sub></td>	1,0 U <sub>n</sub>	1,2 U <sub>n</sub>	0,8 U <sub>n</sub>	0,8 U <sub>n</sub>	1,0 U <sub>n</sub>	1,2 U <sub>n</sub>	1,2 U <sub>n</sub>	
ε U	-1,125	-1,062	-0,970	-0,969	-0,970	-0,901	-1,149	
Δφ U	0,4	3,8	6,2	6,3	1,7	7,6	3,2	
3a - 3n 125 VA; <td colspan="2">cos φ = 0,8 ind. <td colspan="2">cos φ = 0,8 ind. <td colspan="2">3a - 3n 125 VA; <td colspan="2">cos φ = 0,8 ind. </td></td></td></td>	cos φ = 0,8 ind. <td colspan="2">cos φ = 0,8 ind. <td colspan="2">3a - 3n 125 VA; <td colspan="2">cos φ = 0,8 ind. </td></td></td>		cos φ = 0,8 ind. <td colspan="2">3a - 3n 125 VA; <td colspan="2">cos φ = 0,8 ind. </td></td>		3a - 3n 125 VA; <td colspan="2">cos φ = 0,8 ind. </td>		cos φ = 0,8 ind.	
1a-1n 25 VA; 2a-2n 25 VA; 4a-4n 25 VA; <td>1,0 U<sub>n</sub></td> <td>1,2 U<sub>n</sub></td> <td>0,8 U<sub>n</sub></td> <td>0,8 U<sub>n</sub></td> <td>1,0 U<sub>n</sub></td> <td>1,2 U<sub>n</sub></td> <td>1,2 U<sub>n</sub></td>	1,0 U <sub>n</sub>	1,2 U <sub>n</sub>	0,8 U <sub>n</sub>	0,8 U <sub>n</sub>	1,0 U <sub>n</sub>	1,2 U <sub>n</sub>	1,2 U <sub>n</sub>	
ε U	-0,369	-0,309	-0,222	-0,220	-0,470	-0,150	-0,399	
Δφ U	-2,3	0,9	3,2	3,3	-1,5	4,5	-0,0	
4a - 4n 25 VA; <td colspan="2">cos φ = 0,8 ind. <td colspan="2">cos φ = 0,8 ind. <td colspan="2">4a - 4n 25 VA; <td colspan="2">cos φ = 0,8 ind. </td></td></td></td>	cos φ = 0,8 ind. <td colspan="2">cos φ = 0,8 ind. <td colspan="2">4a - 4n 25 VA; <td colspan="2">cos φ = 0,8 ind. </td></td></td>		cos φ = 0,8 ind. <td colspan="2">4a - 4n 25 VA; <td colspan="2">cos φ = 0,8 ind. </td></td>		4a - 4n 25 VA; <td colspan="2">cos φ = 0,8 ind. </td>		cos φ = 0,8 ind.	
1a-1n 25 VA; 2a-2n 25 VA; 3a-3n 500 VA; <td>1,0 U<sub>n</sub></td> <td>1,2 U<sub>n</sub></td> <td>0,8 U<sub>n</sub></td> <td>0,8 U<sub>n</sub></td> <td>1,0 U<sub>n</sub></td> <td>1,2 U<sub>n</sub></td> <td>1,2 U<sub>n</sub></td>	1,0 U <sub>n</sub>	1,2 U <sub>n</sub>	0,8 U <sub>n</sub>	0,8 U <sub>n</sub>	1,0 U <sub>n</sub>	1,2 U <sub>n</sub>	1,2 U <sub>n</sub>	
ε U	-0,587	-0,528	-0,437	-0,436	-0,438	-0,673	-0,202	
Δφ U	-11,4	-8,2	-5,9	-5,8	-10,2	3,5	-1,2	
4a - 4n 6,25 VA; <td colspan="2">cos φ = 0,8 ind. <td colspan="2">cos φ = 0,8 ind. <td colspan="2">4a - 4n 6,25 VA; <td colspan="2">cos φ = 0,8 ind. </td></td></td></td>	cos φ = 0,8 ind. <td colspan="2">cos φ = 0,8 ind. <td colspan="2">4a - 4n 6,25 VA; <td colspan="2">cos φ = 0,8 ind. </td></td></td>		cos φ = 0,8 ind. <td colspan="2">4a - 4n 6,25 VA; <td colspan="2">cos φ = 0,8 ind. </td></td>		4a - 4n 6,25 VA; <td colspan="2">cos φ = 0,8 ind. </td>		cos φ = 0,8 ind.	
1a-1n 25 VA; 2a-2n 25 VA; 3a-3n 500 VA; <td>1,0 U<sub>n</sub></td> <td>1,2 U<sub>n</sub></td> <td>0,8 U<sub>n</sub></td> <td>0,8 U<sub>n</sub></td> <td>1,0 U<sub>n</sub></td> <td>1,2 U<sub>n</sub></td> <td>1,2 U<sub>n</sub></td>	1,0 U <sub>n</sub>	1,2 U <sub>n</sub>	0,8 U <sub>n</sub>	0,8 U <sub>n</sub>	1,0 U <sub>n</sub>	1,2 U <sub>n</sub>	1,2 U <sub>n</sub>	
ε U	-0,539	-0,483	-0,394	-0,392	-0,628	0,093	0,095	
Δφ U	-11,4	-8,2	-5,9	-5,8	-10,2	3,5	-1,2	
da - dn 300 VA; <td colspan="2">cos φ = 0,8 ind. <td colspan="2">cos φ = 0,8 ind. <td colspan="2">da - dn 75 VA; <td colspan="2">cos φ = 0,8 ind. </td></td></td></td>	cos φ = 0,8 ind. <td colspan="2">cos φ = 0,8 ind. <td colspan="2">da - dn 75 VA; <td colspan="2">cos φ = 0,8 ind. </td></td></td>		cos φ = 0,8 ind. <td colspan="2">da - dn 75 VA; <td colspan="2">cos φ = 0,8 ind. </td></td>		da - dn 75 VA; <td colspan="2">cos φ = 0,8 ind. </td>		cos φ = 0,8 ind.	
1a-1n 25 VA; 2a-2n 25 VA; 3a-3n 500 VA; 4a-4n 25 VA; <td>1,0 U<sub>n</sub></td> <td>1,2 U<sub>n</sub></td> <td>0,8 U<sub>n</sub></td> <td>0,8 U<sub>n</sub></td> <td>1,0 U<sub>n</sub></td> <td>1,2 U<sub>n</sub></td> <td>1,2 U<sub>n</sub></td>	1,0 U <sub>n</sub>	1,2 U <sub>n</sub>	0,8 U <sub>n</sub>	0,8 U <sub>n</sub>	1,0 U <sub>n</sub>	1,2 U <sub>n</sub>	1,2 U <sub>n</sub>	
ε U	-2,382	-2,274	-2,287	-2,039	-0,680	-0,564	-0,380	
Δφ U	12,9	15,2	20,1	14,7	7,2	9,5	9,9	

\*) at 1,9 Un winding da-dn is loaded with Sn, cos φ = 0,8 ind.

Determination of current part errors (ε I %), (Δφ I min),

Ipn (A): 50		1S1-1S2 5 VA; cos φ = 0,8		1S1-1S2 1 VA; cos φ = 0,8	
ε I	0,05I <sub>n</sub>	0,2 I <sub>n</sub>	1,0 I <sub>n</sub>	0,05I <sub>n</sub>	0,2 I <sub>n</sub>
Δφ I	17,3	7,5	-1,1	13,2	8,8
2S1-2S2 2,5 VA; cos φ = 1	0,05I <sub>n</sub>	0,2 I <sub>n</sub>	1,0 I <sub>n</sub>	0,05I <sub>n</sub>	0,2 I <sub>n</sub>
ε I	0,035	0,008	0,138	0,254	0,241
Δφ I	32,6	22,0	7,0	18,7	12,7
4S1-4S2	1,0 In	1,0 In	1,0 In	1,0 In	1,0 In
ε I	0,935	ε I	-0,391	ε I	-0,391
Δφ I	7,4	Δφ I	14,6	Δφ I	14,6
5S1-5S2	1,0 In	1,0 In	1,0 In	1,0 In	1,0 In
ε I	0,701	ε I	0,701	ε I	0,701
Δφ I	15,5	Δφ I	15,5	Δφ I	15,5
Ipn (A): 100		1S1-1S2 5 VA; cos φ = 0,8		1S1-1S2 1 VA; cos φ = 0,8	
ε I	0,05I <sub>n</sub>	0,2 I <sub>n</sub>	1,0 I <sub>n</sub>	0,05I <sub>n</sub>	0,2 I <sub>n</sub>
Δφ I	37,0	8,3	-0,8	29,3	8,9
2S1-2S2 2,5 VA; cos φ = 1	0,05I <sub>n</sub>	0,2 I <sub>n</sub>	1,0 I <sub>n</sub>	0,05I <sub>n</sub>	0,2 I <sub>n</sub>
ε I	0,027	0,009	0,137	0,251	0,237
Δφ I	32,6	22,5	7,1	19,0	13,6
4S1-4S2	1,0 In	1,0 In	1,0 In	1,0 In	1,0 In
ε I	0,912	ε I	-0,391	ε I	-0,391
Δφ I	7,7	Δφ I	14,5	Δφ I	14,5
5S1-5S2	1,0 In	1,0 In	1,0 In	1,0 In	1,0 In
ε I	0,707	ε I	0,707	ε I	0,707
Δφ I	15,5	Δφ I	15,5	Δφ I	15,5
Ipn (A): 200		1S1-1S2 5 VA; cos φ = 0,8		1S1-1S2 1 VA; cos φ = 0,8	
ε I	0,05I <sub>n</sub>	0,2 I <sub>n</sub>	1,0 I <sub>n</sub>	0,05I <sub>n</sub>	0,2 I <sub>n</sub>
Δφ I	53,4	13,3	4,5	52,4	15,1
2S1-2S2 2,5 VA; cos φ = 1	0,05I <sub>n</sub>	0,2 I <sub>n</sub>	1,0 I <sub>n</sub>	0,05I <sub>n</sub>	0,2 I <sub>n</sub>
ε I	0,027	0,005	0,143	0,250	0,238
Δφ I	33,4	22,5	6,4	19,4	12,5
4S1-4S2	1,0 In	1,0 In	1,0 In	1,0 In	1,0 In
ε I	0,893	ε I	-0,392	ε I	-0,392
Δφ I	7,1	Δφ I	14,5	Δφ I	14,5
5S1-5S2	1,0 In	1,0 In	1,0 In	1,0 In	1,0 In
ε I	0,711	ε I	0,711	ε I	0,711
Δφ I	15,2	Δφ I	15,2	Δφ I	15,2

Current part: Measurements uncertainty:  $\epsilon I = \pm 0,045 \%$ ,  $\Delta \phi I = \pm 2,3 \text{ min}$   
 Voltage part: Measurements uncertainty:  $\epsilon U = \pm 0,044 \%$ ,  $\Delta \phi U = \pm 2,2 \text{ min}$

**Determination of the over current factors:**

- instrument security factor (FS) of measuring cores

Winding	$I_e$ [A]	U [V]	$E_{sc}$ [V]	Condition	Assessment
1S1-1S2	2.5	4.36	6.16	$U < E_{FS}$	<input checked="" type="checkbox"/>
2S1-2S2	1	9.71	31.07	$U < E_{FS}$	<input checked="" type="checkbox"/>

- accuracy limit factor (ALF) -- test for composite error  $\epsilon_c$  of protective cores

Winding	$E_{ALF}$ [V]	$I_e$ [A]	$\epsilon_c$ [%]	Warnnek	Assessment
3S1-3S2	21.14	1.154	2.31	$\epsilon_c < 5\%$	<input checked="" type="checkbox"/>
4S1-4S2	219.68	0.123	0.15	$\epsilon_c < 5\%$	<input checked="" type="checkbox"/>
5S1-5S2	52.86	0.129	1.29	$\epsilon_c < 5\%$	<input checked="" type="checkbox"/>

Determination of parameters of class PX core 4S1-4S2:

$I_{pn}$ (A)	50	100	200
Factor Kx	54.93	54.94	54.94
Turris ratio error [%]	-0.007	-0.003	0.002

Determination of parameters of class TPX core 4S1-4S2:

$I_{pn}$ (A)	50	100	200
Factor Kssc	13.91	13.91	13.92
Factor Ktd	14.46	14.46	14.46
Current ratio error [%]	-0.225	-0.230	-0.235
$I_s$ [S]	5.498	5.517	5.500
R-peak [%]	1.530	1.529	1.530

Measurement of capacitance and dielectric dissipation factor ( $\tan \delta$ )


Temperature: 22,3 °C, Frequency: 50 Hz

Primary voltage	Instrument transformer			Current part			Voltage part		
	$Tg \delta$ [%]	Capacity [pF]	Leak current [mA]	$Tg \delta$ [%]	Capacity [pF]	Leak current [mA]	$Tg \delta$ [%]	Capacity [pF]	Leak current [mA]
10 kV	0.25	1379	4.338	0.26	1113	3.493	0.22	266	0.837
63 kV	0.24	1379	27.09	0.25	1113	21.92	0.22	266	5.236
71 kV	0.24	1379	30.62	0.25	1113	24.78	0.22	266	5.909

**Core magnetization characteristics:**


Winding 1S1-1S2

[V]	[mA]
4.6	5057.8
4.3	1790.6
3.8	124.7
3.2	55.39
2.7	42.69
2.2	35.42
1.7	29.05
1	20.79
0.5	12.46
0.1	3.17



Winding 2S1-2S2

[V]	[mA]
9.8	1309.8
9.6	439.0
8.0	57.87
8.4	25.12
7.8	13.93
7.3	9.77
6.7	7.71
6.1	6.84
5.6	6.22
5	5.64
3.9	4.82
2.7	3.90
1.7	2.85
0.5	1.23
0.1	0.35




*Handwritten signature*

*Handwritten signature*


Winding 3S1-3S2

I [A]	I [mA]
22.5	4634.9
22.0	2540.5
21.5	1365.1
20.8	816.5
19.3	552.6
18.0	458.0
16.4	398.9
15.1	363.5
13.9	333.9
12.5	304.2
9.7	246.6
6.7	188.0
4.1	132.0
1.2	52.98
0.2	15.74




Winding 5S1-5S2

I [A]	I [mA]
63.7	772.4
62.2	428.8
59.6	234.6
57.9	186.5
56.9	185.4
55.2	146.8
49.4	125.8
49.4	112.0
46.8	104.48
38.4	85.51
30.0	69.8
22.1	55.71
13.6	39.17
5.1	18.76
0.5	3.43



Winding 4S1-4S2

I [A]	I [mA]
256.8	5481.1
251.7	1865.2
247.3	945.4
240.7	380.0
228.1	158.8
220.4	123.8
207.6	101.98
194.3	91.74
181.6	84.24
165.7	76.94
152.1	72.53
110.0	57.96
67.6	42.88
25.9	23.12
2.3	5.49



Measurement of windings' resistance

Windings' resistance of current part

	R (23°C)	R ct (75°C)
P1-P2 range 50 A	257.0 μΩ	309.5 μΩ
P1-P2 range 100 A	99.0 μΩ	119.2 μΩ
P1-P2 range 200 A	53.0 μΩ	63.8 μΩ
1S1-1S2	0.046 Ω	0.056 Ω
2S1-2S2	0.504 Ω	0.607 Ω
3S1-3S2	0.023 Ω	0.028 Ω
4S1-4S2	0.204 Ω	0.245 Ω
5S1-5S2	0.301 Ω	0.362 Ω

Windings' resistance of voltage part

	R (23 °C)	R ct (75°C)
A-N	16.70 kΩ	20.113 kΩ
1a-1n	42.780 mΩ	51.523 mΩ
2a-2n	43.770 mΩ	52.715 mΩ
3a-3n	45.160 mΩ	54.389 mΩ
4a-4n	46.430 mΩ	55.818 mΩ
da-dn	30.970 mΩ	37.299 mΩ

Checked by: .....

Przasnysz, 09.12.2013 r.

ABB Sp. z o.o. 06-300 Przasnysz ul. Leszno 59		Routine tests report of combined instrument transformer after lightning impulse		TYPE: PVA145a
A-N	Insulation level: 132-15 kV / 145/175/1650 kV	Serial no: 2GKFP013K1486144	IEC 61869-4	
	Voltage factor: 1.9/1.9h	U <sub>10</sub> [kV]: 100-100	U <sub>50</sub> [kV]: 450-900	50 Hz

VOLTAGE PART			
Winding	U <sub>10</sub> [kV]	S <sub>n</sub> [VA]	S <sub>th</sub> [VA]
1a-1n	0.11-√3	0-10	1000
2a-2n	0.11-√3	25	1000
3a-3n	0.11-√3	25	1000
4a-4n	0.11-√3	40	1000
4a-4n	0.11-√3	100	450

CURRENT PART			
Winding	I <sub>sn</sub> [A]	S <sub>n</sub> [VA]	Ratio [A/A]
1S1-1S2	5	40	0.2FS 5
2S1-2S2	1	30	0.5FS 10
3S1-3S2	5	60	SP 20
4S1-4S2	1	120	10P 15

- List of performed tests:
- Oil dielectric parameters check before filling (oil after treatment):  
tg δ acc. IEC 60247, breakdown voltage acc. IEC 60156
  - Verification of terminal
  - Pressure and tightness test: oil overpressure: 0.8 bar / 24h - no traces of oil
  - Power-frequency withstand  
- P1+P2/A: U<sub>p</sub> = 220kV / 60s, f = 97 Hz; N: U<sub>p</sub> = 3kV / 60s, f = 50Hz
  - Partial discharge  
- U<sub>p</sub> = 3 kV / 60s
  - Power-frequency withstand test on secondary  
- lower value (U<sub>peak</sub>=4.5kV or U<sub>peak</sub> for I<sub>ch</sub>) / 60s
  - Inter-turn overvoltage test for current transformers
  - Determination of errors  
- Up = 0.8 lag.
  - Determination of the over current factors: FS,
  - Measurement of capacitance and dielectric dissipation factor - tg δ
  - Determination of core magnetization characteristics
  - Measurement of windings' resistance

Oil dielectric parameters check before filling (oil after treatment)

- Measurement of oil tg δ according to IEC  
Tg δ = 0.07 %; electrical stress = 1kV/mm, f = 50Hz, oil temp. = 90C

- Measurement of breakdown voltage according to IEC 60156  
Mean breakdown voltage = 75.92 kV, Relative standard deviation = 7.19  
f = 50Hz, oil temp. = 26 °C, measurement with the slurrer, type of electrodes used: partially

Sample	Breakdown voltage [kV]
1	81
2	68.2
3	77.5
4	75.3
5	82.2
6	71.3

Partial discharge measurement

- Measurement according to procedure A (PD test voltages were reached while decreasing the after the power-frequency withstand test on primary

Stress voltage: 220 kV / 60 s  
Frequency: 97 Hz

Test voltage	1.2 Um = 174 kV	1.2 Um / √3 = 100.5 kV
Level of partial discharge	1.3 pC	1.2 pC

Remarks: background noise level: 1 (measured after voltage switch off),  
measuring circuit was calibrated with 5 pC (calibrating

Inter-turn overvoltage test for current transformers

Winding	Peak voltage on secondary winding [kVpeak]	Current in primary winding [A]
1S1-1S2	1.41	900
2S1-2S2	4.5	580
3S1-3S2	2.18	900
4S1-4S2	4.5	86

Determination of voltage part errors (ε U%), Δφ U min)

1a-1n: 10 VA		1a-1n: 10 VA		1a-1n: 10 VA		p.f. = 1	
2a-2n: 25VA; 3a-3n: 25VA; 4a-4n: 40VA		2a-2n: 25VA; 3a-3n: 25VA; 4a-4n: 40VA		2a-2n: 25VA; 3a-3n: 25VA; 4a-4n: 40VA		p.f. = 0.8 lag.	
ε U	Δφ U	ε U	Δφ U	ε U	Δφ U	ε U	Δφ U
0.8 Un	1.0 Un	1.0 Un	1.2 Un	1.0 Un	1.0 Un	1.0 Un	1.2 Un
-0.025	-0.025	-0.025	-0.026	-0.025	-0.026	-0.025	-0.026
0.5	0.5	0.5	0.5	0.5	0.5	0.5	0.5
1a-1n: 0 VA							
2a-2n: 25VA; 3a-3n: 25VA; 4a-4n: 40VA		2a-2n: 25VA; 3a-3n: 25VA; 4a-4n: 40VA		2a-2n: 25VA; 3a-3n: 25VA; 4a-4n: 40VA		p.f. = 0.8 lag.	
ε U	Δφ U	ε U	Δφ U	ε U	Δφ U	ε U	Δφ U
0.8 Un	1.0 Un	1.0 Un	1.2 Un	1.0 Un	1.0 Un	1.0 Un	1.2 Un
-0.009	-0.009	-0.010	-0.010	-0.009	-0.010	-0.009	-0.010
0.9	0.9	1.0	1.0	0.9	0.9	0.9	0.9
2a-2n: 25 VA							
1a-1n: 10VA; 3a-3n: 25VA; 4a-4n: 40VA		1a-1n: 10VA; 3a-3n: 25VA; 4a-4n: 40VA		1a-1n: 10VA; 3a-3n: 25VA; 4a-4n: 40VA		p.f. = 0.8 lag.	
ε U	Δφ U	ε U	Δφ U	ε U	Δφ U	ε U	Δφ U
0.8 Un	1.0 Un	1.2 Un	1.2 Un	0.8 Un	1.0 Un	1.0 Un	1.2 Un
-0.043	-0.042	-0.044	-0.044	-0.043	-0.042	-0.043	-0.042
1.3	1.3	1.4	1.4	1.3	1.3	1.3	1.3
2a-2n: 6.25 VA							
1a-1n: 10VA; 3a-3n: 25VA; 4a-4n: 40VA		1a-1n: 10VA; 3a-3n: 25VA; 4a-4n: 40VA		1a-1n: 10VA; 3a-3n: 25VA; 4a-4n: 40VA		p.f. = 0.8 lag.	
ε U	Δφ U	ε U	Δφ U	ε U	Δφ U	ε U	Δφ U
0.8 Un	1.0 Un	1.2 Un	1.2 Un	0.8 Un	1.0 Un	1.0 Un	1.2 Un
-0.006	-0.005	-0.007	-0.007	-0.006	-0.005	-0.006	-0.005
1.3	1.3	1.3	1.3	1.3	1.3	1.3	1.3
3a-3n: 25 VA							
1a-1n: 10VA; 2a-2n: 25VA; 4a-4n: 40VA		1a-1n: 10VA; 2a-2n: 25VA; 4a-4n: 40VA		1a-1n: 10VA; 2a-2n: 25VA; 4a-4n: 40VA		p.f. = 0.8 lag.	
ε U	Δφ U	ε U	Δφ U	ε U	Δφ U	ε U	Δφ U
0.05 Un	0.8 Un	1.0 Un	1.2 Un	0.05 Un	0.8 Un	1.0 Un	1.2 Un
-0.117	-0.126	-0.035	-0.035	-0.036	-0.036	-0.035	-0.035
0.1	1.1	1.4	1.4	0.1	1.1	1.4	1.4
3a-3n: 6.25 VA							
1a-1n: 10VA; 2a-2n: 25VA; 4a-4n: 40VA		1a-1n: 10VA; 2a-2n: 25VA; 4a-4n: 40VA		1a-1n: 10VA; 2a-2n: 25VA; 4a-4n: 40VA		p.f. = 0.8 lag.	
ε U	Δφ U	ε U	Δφ U	ε U	Δφ U	ε U	Δφ U
0.02 Un	0.05 Un	0.8 Un	1.0 Un	0.02 Un	0.05 Un	0.8 Un	1.0 Un
-0.078	-0.087	0.002	0.002	0.001	-0.053	0.073	0.072
-0.0	1.0	1.3	1.3	1.4	0.3	1.8	2.7
4a-4n: 40 VA							
1a-1n: 10VA; 2a-2n: 25VA; 3a-3n: 25VA		1a-1n: 10VA; 2a-2n: 25VA; 3a-3n: 25VA		1a-1n: 10VA; 2a-2n: 25VA; 3a-3n: 25VA		p.f. = 0.8 lag.	
ε U	Δφ U	ε U	Δφ U	ε U	Δφ U	ε U	Δφ U
0.02 Un	0.05 Un	1.0 Un	1.2 Un	0.02 Un	0.05 Un	1.0 Un	1.2 Un
-0.128	-0.137	-0.049	-0.051	-0.043	-0.049	-0.080	-0.086
0.9	1.9	2.1	2.1	2.2	2.2	2.3	3.3

269

4a-4n: 10 VA		2a-2n: 25 VA		3a-3n: 25 VA		4a-4n: 10 VA		5a-5n: 0 VA		6a-6n: 0 VA		7a-7n: 0 VA		8a-8n: 0 VA		9a-9n: 0 VA		10a-10n: 0 VA	
$\epsilon$	0.02	0.05	0.05	1.0	1.2	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0
$\Delta p$	-0.059	-0.072	0.015	0.014	-0.079	-0.003	-0.013	0.072	0.072	0.072	0.070	-0.022							
$\Delta p$	0.6	1.6	1.8	1.3	0.8	2.0	2.9	3.0	3.0	3.0	3.1	2.1							

1a-1n: 10 VA		2a-2n: 25 VA		3a-3n: 25 VA		4a-4n: 10 VA		5a-5n: 0 VA		6a-6n: 0 VA		7a-7n: 0 VA		8a-8n: 0 VA		9a-9n: 0 VA		10a-10n: 0 VA	
$\epsilon$	0.8	1.0	1.0	1.2	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0
$\Delta p$	-0.757	-0.752	-0.754	-0.761	-0.523	-0.522	-0.522	-0.522	-0.522	-0.522	-0.522	-0.522	-0.522	-0.522	-0.522	-0.522	-0.522	-0.522	-0.522
$\Delta p$	1.8	1.8	1.8	2.7	3.1	3.1	3.1	3.1	3.1	3.1	3.1	3.1	3.1	3.1	3.1	3.1	3.1	3.1	3.1

1a-1n: 10 VA		2a-2n: 25 VA		3a-3n: 25 VA		4a-4n: 10 VA		5a-5n: 0 VA		6a-6n: 0 VA		7a-7n: 0 VA		8a-8n: 0 VA		9a-9n: 0 VA		10a-10n: 0 VA	
$\epsilon$	0.05	0.2	1.0	1.5	0.05	0.2	1.0	1.5	0.05	0.2	1.0	1.5	0.05	0.2	1.0	1.5	0.05	0.2	1.0
$\Delta p$	-0.058	-0.047	-0.031	-0.028	-0.014	-0.015	-0.014	-0.014	-0.014	-0.014	-0.014	-0.014	-0.014	-0.014	-0.014	-0.014	-0.014	-0.014	-0.014
$\Delta p$	0.6	0.1	-0.3	-0.3	0.1	0.1	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0

1a-1n: 10 VA		2a-2n: 25 VA		3a-3n: 25 VA		4a-4n: 10 VA		5a-5n: 0 VA		6a-6n: 0 VA		7a-7n: 0 VA		8a-8n: 0 VA		9a-9n: 0 VA		10a-10n: 0 VA	
$\epsilon$	0.05	0.2	1.0	1.5	0.05	0.2	1.0	1.5	0.05	0.2	1.0	1.5	0.05	0.2	1.0	1.5	0.05	0.2	1.0
$\Delta p$	-0.060	-0.054	-0.034	-0.031	-0.010	-0.017	-0.016	-0.014	-0.010	-0.010	-0.010	-0.010	-0.010	-0.010	-0.010	-0.010	-0.010	-0.010	-0.010
$\Delta p$	0.9	0.4	-0.2	-0.2	0.1	0.3	0.1	0.0	0.1	0.1	0.1	0.1	0.1	0.1	0.1	0.1	0.1	0.1	0.1


1a-1n: 10 VA		2a-2n: 25 VA		3a-3n: 25 VA		4a-4n: 10 VA		5a-5n: 0 VA		6a-6n: 0 VA		7a-7n: 0 VA		8a-8n: 0 VA		9a-9n: 0 VA		10a-10n: 0 VA	
$\epsilon$	0.8	1.0	1.0	1.2	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0
$\Delta p$	-0.757	-0.752	-0.754	-0.761	-0.523	-0.522	-0.522	-0.522	-0.522	-0.522	-0.522	-0.522	-0.522	-0.522	-0.522	-0.522	-0.522	-0.522	-0.522
$\Delta p$	1.8	1.8	1.8	2.7	3.1	3.1	3.1	3.1	3.1	3.1	3.1	3.1	3.1	3.1	3.1	3.1	3.1	3.1	3.1

170

Primary voltage	Instrument transformer				Current part				Voltage part			
	Tg $\delta$ [%]	Capacity [pF]	Leak current [mA]	Tg $\delta$ [%]	Capacity [pF]	Leak current [mA]	Tg $\delta$ [%]	Capacity [pF]	Leak current [mA]	Tg $\delta$ [%]	Capacity [pF]	Leak current [mA]
10 kV	0.24	1407	4.423	0.26	1130	3.518	0.22	277	0.87			
63 kV	0.25	1407	27.95	0.25	1130	22.44	0.22	277	5.484			
71 kV	0.25	1407	31.13	0.25	1130	24.96	0.22	277	6.128			

Measurement of capacitance and dielectric dissipation factor -  $\delta$   
 Temperature: 22.3 °C, Frequency: 50

Core magnetization characteristics:



Current part: Measurements  $\epsilon$   $\pm$  0.045 %,  $\Delta p$   $\pm$  2.3 min  
 Voltage part: Measurements uncertainty:  $\epsilon$   $\pm$  0.044 %,  $\Delta p$   $\pm$  2.2 min

Determination of the over current factors:  
 - Instrument security factor (FS) of measuring cores


Winding	I <sub>0</sub> [A]	U [V]	IFS [V]	Condition	Assessment
1S1-1S2	2.5	31.35	49.99	U < EFS	<input type="checkbox"/>
2S1-2S2	1	97.33	360.33	U < EFS	<input checked="" type="checkbox"/>

- accuracy limit factor (ALF) - test for composite error  $\epsilon_c$  of protective cores

Winding	EALF [V]	I <sub>0</sub> [A]	$\epsilon_c$ [%]	Condition	Assessment


Winding 2S1-2S2

V [V]	[mA]
97.9	1134.1
85.5	11.43
79.7	6.6
73.8	3.99
67.9	2.52
65.2	2.08
62.2	1.69
59.3	1.43
56.6	1.24
53.3	1.07
42.1	0.74
30.9	0.58
19.7	0.44
8.3	0.25
0.5	0.03




Winding 3S1-3S2

V [V]	[mA]
307.	7274
304.	2660.1
280.	314
267.	62.38
261.	57.88
253.	53.51
240.	49.93
226.	47.34
210	44.59
197.	42.95
154.	35.26
111.	27.48
68.8	20.51
25.6	10.79
2.4	2.14



Winding 4S1-4S2

V [V]	[mA]
2478.7	1023.3
2459.6	589.2
2411.4	252.8
2379.1	141.4
2206	30.87
2162.3	26.38
2077.5	20.58
1945.8	14.77
1813.8	11.2
1864.8	9.07
1527.4	7.89
1104.1	5.79
674.	4.24
249.	2.27
22	0.43



\*) Average rectifier effective value.

Measurement of windings' resistance

Windings' resistance of current part:

	R (24 °C)	Rect (75 °C)
P1-P2 range 300A	602.0 μΩ	722.7 μΩ
P1-P2 range 600A	323.0 μΩ	387.7 μΩ
1S1-1S2	0.395 Ω	0.474 Ω
2S1-2S2	6.010 Ω	7.215 Ω
3S1-3S2	0.429 Ω	0.515 Ω
4S1-4S2	8.790 Ω	10.552 Ω

Windings' resistance of voltage part:

	R (24 °C)	Rect (75 °C)
A-N	21.60 kΩ	25.929 kΩ
1a-1n	47.010 mΩ	56.432 mΩ
2a-2n	48.290 mΩ	57.969 mΩ
3a-3n	50.100 mΩ	60.142 mΩ
4a-4n	51.600 mΩ	61.942 mΩ
da-dh	114.100 mΩ	136.969 mΩ

Checked by: *[Signature]* OG-1  
RJ-06

Przasnysz, dn 2013-12-20

*[Handwritten signature]*

*[Handwritten signature]*

271

272



**LABORATORIUM WYSOKICH NAPIĘĆ**  
**INSTYTUTU ENERGETYKI**

01-330 WARSZAWA, ul. Mory 8, tel. (+48 22) 3451242  
 tel. fax. (+48 22) 836-80-48, e-mail: cwn@fen.com.pl

EWN/145/E/13

ANNEX 3



**HIGH VOLTAGE LABORATORY**

POLAND 01-330 WARSZAWA, ul. Mory 8  
 fax (+4822) 836-80-48, mail: ewn@fen.com.pl

Próba udarem piorunowym 1.2/50us

project: ewn145e13-1a test date 20-11-2013 page 1

WNR EWN/145/E/13-1a TRF-No. 2GKFP013K1486144 O-No. 4500519518

test object PVA 145a vector group -

output - kVA BIL 650

voltage 132 kV frequency 50 Hz

customer ABB Sp. z o. o.  
 Zegalska 1, 04-713 Warszawa

**Test - object - data**

LI lightning-impulses						
no.	Up [kV]	T1[us]	T2[us]	Tc[us]	remark	
1	-324.7	1.31	47.8		LI: 1A-1N - FW(50.0%)	
2	-647.5	1.31	48.1		LI: 1A-1N - FW(100.0%)	
3	-373.6	1.32		3.83	LI: 1A-1N - CRW(57.5%)	
4	-742	1.34		3.82	LI: 1A-1N - CFW(115.0%)	
5	-749.1	1.32		3.78	LI: 1A-1N - CFW(115.0%)	
6	-649.9	1.32	48.1		LI: 1A-1N - FW(100.0%)	
7	-649.3	1.32	48.1		LI: 1A-1N - FW(100.0%)	
8	-648.7	1.32	48.1		LI: 1A-1N - FW(100.0%)	
9	-649.2	1.32	48.2		LI: 1A-1N - FW(100.0%)	
10	-649.6	1.32	48.2		LI: 1A-1N - FW(100.0%)	
11	-649.4	1.31	48.2		LI: 1A-1N - FW(100.0%)	
12	-649.3	1.31	48.2		LI: 1A-1N - FW(100.0%)	
13	-649.9	1.32	48.2		LI: 1A-1N - FW(100.0%)	
14	-649.6	1.32	48.2		LI: 1A-1N - FW(100.0%)	
15	-650.9	1.32	48.2		LI: 1A-1N - FW(100.0%)	
16	-650.9	1.32	48.2		LI: 1A-1N - FW(100.0%)	
17	-650.9	1.32	48.2		LI: 1A-1N - FW(100.0%)	
18	-651.2	1.32	48.3		LI: 1A-1N - FW(100.0%)	
19	-651.1	1.32	48.2		LI: 1A-1N - FW(100.0%)	
20	324.7	1.32	48		LI: 1A-1N - RW(50.0%)	
21	648.4	1.32	48.3		LI: 1A-1N - FW(100.0%)	
22	650	1.32	48.3		LI: 1A-1N - FW(100.0%)	
23	650.2	1.32	48.3		LI: 1A-1N - FW(100.0%)	
24	649.7	1.32	48.3		LI: 1A-1N - FW(100.0%)	
25	649.4	1.32	48.3		LI: 1A-1N - FW(100.0%)	
26	649.2	1.32	48.4		LI: 1A-1N - FW(100.0%)	
27	649.3	1.32	48.4		LI: 1A-1N - FW(100.0%)	
28	649	1.32	48.4		LI: 1A-1N - FW(100.0%)	
29	649.8	1.32	48.4		LI: 1A-1N - FW(100.0%)	

**ANNEX 3 for test report EWN/145/E/13**

- Lightning impulse test. Impulse 1,2/50 μs, full and chopped;
- Oscillograms of test voltages and detection currents.
- Report No. EWN/145/E/13-1a – 20.11.2013.
- Report No. EWN/145/E/13-1b – 09.11.2013.





# HIGH VOLTAGE LABORATORY

POLAND 01-330 WARSZAWA, ul. Młyń 8  
fax: (+4822) 836-80-48, mail: ewm@len.com.pl

Próba udarem piorunowym 1.2/50us

project: owm145e13-1a

page 2

30	649.1	1.32	48.4	LI: 1A-IN - FW(100.0%)
31	648.9	1.32	48.4	LI: 1A-IN - FW(100.0%)
32	649	1.32	48.4	LI: 1A-IN - FW(100.0%)
33	648.7	1.31	48.4	LI: 1A-IN - FW(100.0%)
34	648.3	1.32	48.4	LI: 1A-IN - FW(100.0%)
35	648.5	1.31	48.4	LI: 1A-IN - FW(100.0%)











# HIGH VOLTAGE LABORATORY

POLAND 01-330 WARSZAWA, ul. Młyń 8  
fax: (+4822) 836-80-48, mail: ewm@len.com.pl

Próba udarem piorunowym 1.2/50us

project: owm145e13-1a

page 3



Wm

for


Wm

273




Próba udarem piorunowym 1.2/50us

project: ewn145e13-1a



Próba udarem piorunowym 1.2/50us

project: ewn145e13-1a











274



# HIGH VOLTAGE LABORATORY

POLAND 01-330 WARSZAWA, ul. Mory 8  
fax (+4822) 835-80-48, mail: ewn@hvl.com.pl

Próba udarem piorunowym 1.2/50us  
project: ewn145e13-1a






*Handwritten signature*



# HIGH VOLTAGE LABORATORY

POLAND 01-330 WARSZAWA, ul. Mory 8  
fax (+4822) 835-80-48, mail: ewn@hvl.com.pl

Próba udarem piorunowym 1.2/50us  
project: ewn145o13-1a



*Handwritten signature*

*Handwritten signature* 275



Próba udarem piorunowym 1.2/50us

project : ewn145e13-1b test date 09-11-2013 page 1

**Test - object - data**

WNR EWN/145E/13-1b TR-No. 2GKP013K1486138 O.-No. 4500513518  
 test object PVA 123a vector group - 550  
 output - kVA BIL  
 voltage 110 KV frequency 50 Hz

customer ABB Sp. z o.o.  
 Żegalska 1, 04-713 Warszawa

no.	Up [kV]	T1[us]	T2[us]	Tc[us]	remark
1	-276.3	1.36	50.6		LI: 1A-1N - FW(50.0%)
2	-549.5	1.34	50.5		LI: 1A-1N - FW(100.0%)
3	-817	1.36		3.96	LI: 1A-1N - CRW(57.5%)
4	-633.6	1.35		3.99	LI: 1A-1N - CFW(115.0%)
5	-627.6	1.35		3.97	LI: 1A-1N - CFW(115.0%)
6	-549.8	1.35	50.5		LI: 1A-1N - FW(100.0%)
7	-549.5	1.34	50.5		LI: 1A-1N - FW(100.0%)
8	-549.6	1.34	50.5		LI: 1A-1N - FW(100.0%)
9	-549.5	1.35	50.5		LI: 1A-1N - FW(100.0%)
10	-549.6	1.35	50.5		LI: 1A-1N - FW(100.0%)
11	-549.7	1.35	50.5		LI: 1A-1N - FW(100.0%)
12	-549.5	1.35	50.6		LI: 1A-1N - FW(100.0%)
13	-549.5	1.35	50.5		LI: 1A-1N - FW(100.0%)
14	-549.5	1.35	50.5		LI: 1A-1N - FW(100.0%)
15	-549.5	1.35	50.6		LI: 1A-1N - FW(100.0%)
16	-549.6	1.35	50.6		LI: 1A-1N - FW(100.0%)
17	-549.5	1.35	50.6		LI: 1A-1N - FW(100.0%)
18	-549.3	1.35	50.6		LI: 1A-1N - FW(100.0%)
19	-549.5	1.35	50.6		LI: 1A-1N - FW(100.0%)
20	275.8	1.35	51		LI: 1A-1N - RW(50.0%)
21	552.3	1.35	50.6		LI: 1A-1N - FW(100.0%)
22	552	1.35	50.6		LI: 1A-1N - FW(100.0%)
23	552.6	1.35	50.6		LI: 1A-1N - FW(100.0%)
24	552.3	1.35	50.6		LI: 1A-1N - FW(100.0%)
25	553.5	1.35	50.6		LI: 1A-1N - FW(100.0%)
26	554	1.35	50.6		LI: 1A-1N - FW(100.0%)
27	554.4	1.35	50.7		LI: 1A-1N - FW(100.0%)
28	554.8	1.35	50.6		LI: 1A-1N - FW(100.0%)
29	554.7	1.35	50.7		LI: 1A-1N - FW(100.0%)



Próba udarem piorunowym 1.2/50us

project : ewn145e13-1b page 2

30	554.9	1.35	50.6		LI: 1A-1N - FW(100.0%)
31	554.6	1.34	50.6		LI: 1A-1N - FW(100.0%)
32	554.7	1.35	50.7		LI: 1A-1N - FW(100.0%)
33	554.6	1.35	50.7		LI: 1A-1N - FW(100.0%)
34	554.5	1.35	50.7		LI: 1A-1N - FW(100.0%)
35	554.2	1.35	50.7		LI: 1A-1N - FW(100.0%)

















276



Próba udarem piorunowym 1.2/50us

project: ewn145e13-1b

page 3



*Handwritten signature*

*Handwritten signature*

277

*Handwritten signature*









page 4



Próba udarem piorunowym 1.2/50us

project: ewn145e13-1b





page 5



Próba udarem piorunowym 1.2/50us

project: ewn145e13-1b

page 6








**HIGH VOLTAGE LABORATORY**

POLAND 01-330 WARSZAWA, ul. Mory 8  
fax: (+4822) 836-90-48, mail: [enr@jen.com.pl](mailto:enr@jen.com.pl)

Próba udarem piorunowym 1.2/50us

project : ewn145e13-1b

page 7



**LABORATORIUM WYSOKICH NAPIĘĆ  
INSTYTUTU ENERGETYKI**

01-330 WARSZAWA, ul. Mory 8, tel. (+48 22) 3451242  
tel. fax: (+48 22) 836-90-48, e-mail: [ewn@ten.com.pl](mailto:ewn@ten.com.pl)

EMN/145/E/13

ANNEX 4

**ANNEX 4 for test report EWN/145/E/13**

Transmitted overvoltage measurement:

- Oscillograms of measured overvoltages transmitted to the secondary windings.
- Report No. EWN/145/E/13-2a – 21.11.2013.
- Report No. EWN/145/E/13-2b – 13.11.2013.

279



Pomiar przepięć przenoszonych

project: ewn145e13-2a test date 21-11-2013 page 1

**Test - object - data**

WNR EWN145/E13-2a TR-No. 2GKP013K1486144 O.-No. 4500513518  
 test object PVA 145a vector group - (19 kV)  
 output kVA BIL  
 voltage 132 kV frequency 50 Hz  
 customer ABB Sp. z o. o.  
 Zęgańska 1, 04-713 Warszawa


U lightning-impulse						
no.	Up [kV]	T1[μs]	T2[μs]	Tc[μs]	remark	
1	19.24	0.5	58.1		1a-1n	
2	19.24	0.5	58.1		1a-1n zoom	
3	19.2	0.5	58.2		2a-2n	
4	19.2	0.5	58.2		2a-2n zoom	
5	19.21	0.5	58.2		3a-3n	
6	19.21	0.5	58.2		3a-3n zoom	
7	19.23	0.5	58.2		4a-4n	
8	19.23	0.5	58.2		4a-4n zoom	
9	19.23	0.51	58.1		4a-4n	
10	19.23	0.51	58.1		4a-4n zoom	
11	19.23	0.5	58.1		1S1-1S2	
12	19.23	0.5	58.1		1S1-1S2 zoom	
13	19.23	0.51	58.1		2S1-2S2	
14	19.23	0.51	58.1		2S1-2S2 zoom	
15	19.25	0.5	58.1		3S1-3S2	
16	19.25	0.5	58.1		3S1-3S2 zoom	
17	19.19	0.5	58.3		4S1-4S2	
18	19.19	0.5	58.3		4S1-4S2 zoom	



Pomiar przepięć przenoszonych

project: ewn145e13-2a

page 2















Pomiar przepięć przenoszonych

project: ewn145e13-2b





page 3



Pomiar przepięć przenoszonych

project: ewn145e13-2b

page 4



*Handwritten signature*


*Handwritten signature*

*Handwritten signature and number 289*

CC

CC

# LABORATORIUM WYSOKICH NAPIĘĆ



## INSTYTUTU ENERGETYKI



LABORATORY ACCREDITED  
BY THE POLISH CENTRE FOR ACCREDITATION  
Accreditation Certificate of Testing Laboratory  
No AB 272

TEST REPORT  
No. EWN/11/E/12-1  
Type test and special tests  
of voltage instrument transformer type PV 123  
manufactured by ABB sp. z o.o.

Warsaw, March 2012



## HIGH VOLTAGE LABORATORY INSTYTUT ENERGETYKI

POLAND 01-330 WARSZAWA, ul. Mocy 8, tel. (+48 22) 836-80-48,  
fax (+48 22) 836-80-48 e-mail: ewn@ien.com.pl

EWN/11/E/12-1

Page 2/19

### TESTS REPORTS No EWN/11/E/12-1

TEST OBJECT: Voltage instrument transformer type PV 123  
Serial No: 2GKF011V1084703 (84703/11)

TEST ORDERED BY: ABB Sp. z o.o.  
04-713 Warszawa, ul. Żegalska 1

ORDER NO: 4500380553/1 - 20.01.2012

SCOPE OF TEST: Type test

PROCEDURA OF TESTS: in accordance with standards:  
PN-EN 60044-2:2001 (EN 60044-2:1999)

RECEIVING OBJECT DATE: January 2012

DATE OF TESTS: January 2012 - March 2012

TESTS RESULTS: are presented in following parts of report  
Test results are concern to tested object only.

Tests was performed in witness of representatives of ABB sp. z o.o.:

Marcin TARNOWSKI M.Sc.E.E.  
Paweł DEBSKI M.Sc.E.E.  
Jarosław DUZDOWSKI M.Sc.E.E.  
Zbigniew WESOŁOWSKI M.Sc.E.E.


TEST PERFORMER: Jan SZOKALSKI  
M.Sc.E.E.


TEST OVERSEERER: Jerzy MIKOŁAJCZYK  
M.Sc.E.E.


HEAD OF HIGH VOLTAGE DEPARTMENT: January L. MIKULSKI,  
Ass. Prof., Dr. hab. E. E.

Warsaw, March 2012.

Reproduction or publishing of Reports in form other than complete without writing permission of Laboratory is strictly forbidden

  
283

	<b>HIGH VOLTAGE LABORATORY</b> <b>INSTYTUT ENERGETYKI</b>	EWN/11/E/12-1
	POLAND 01-530 WARSZAWA, ul. Mory 8, tel. (+48 22) 836-80-48, fax (+48 22) 836-80-48 e-mail: cwn@ien.com.pl	Page 3/19

	<b>HIGH VOLTAGE LABORATORY</b> <b>INSTYTUT ENERGETYKI</b>	EWN/11/E/12-1
	POLAND 01-530 WARSZAWA, ul. Mory 8, tel. (+48 22) 836-80-48, fax (+48 22) 836-80-48 e-mail: cwn@ien.com.pl	Page 4/19

## CONTENTS

1. COMPETENCE OF LABORATORY	4
2. DESCRIPTION OF TEST OBJECT	5
3. AGREED SCOPE OF TESTS	6
4. PERFORMED TESTS	8
4.0 Routine test and determination of errors before tests in IEn and after tests finishing	8
4.1 Temperature-rise test	9
4.2 Short-circuit withstand capability of main circuit	10
4.3 Lightning impulse test	10
4.4 Wet test for outdoor transformers	12
4.5 Determination of errors	13
4.6 Radio interference voltage measurement	14
4.7 Chopped impulse test on the primary winding	16
4.8 Measurement of capacitance and dielectric dissipation factor	16
4.9 Mechanical tests	17
4.10 Transmitted overvoltage measurement	17
5. SUMMARY	18
6. LIST OF APPENDIXES	19

The Report contain:

19 numbered pages  
In Report are presented:  
5 drawing  
1 numbered table  
6 appendixes  
and non numbered diagrams and tables

## 1. COMPETENCE OF THE LABORATORY

The High Voltage Laboratory of Institute of Power Engineering (IEi) in Warsaw is in possession of accreditation issued by the Polish Centre for Accreditation (Accreditation Certificate of Testing Laboratory No AB 272) concerning following tests:

Insulators and insulator strings	-	lightning and switching impulse tests
	-	power-frequency voltage 50 Hz tests
	-	radio interference measurements
Distribution substations	-	lightning and switching impulse tests
	-	power-frequency voltage 50 Hz tests
	-	radio interference measurements
Circuit breakers, disconnectors	-	lightning and switching impulse tests
	-	power-frequency voltage 50 Hz tests
	-	radio interference measurements
Insulators	-	lightning and switching impulse tests
	-	power-frequency voltage 50 Hz tests
	-	radio interference measurements
Current and voltage transformers	-	lightning and switching impulse tests
	-	power-frequency voltage 50 Hz tests
Power transformers	-	lightning and switching impulse tests
	-	power-frequency voltage 50 Hz tests
Lightning arresters and limiters	-	lightning and switching impulse tests
	-	power-frequency voltage 50 Hz tests
Cables and cable fittings	-	lightning and switching impulse tests

Note! Tests described in sub-clauses 4.10, hereby Report are not comply the scope of Laboratory accreditation.

Hereby Report concerning test results obtained in other competent laboratories - (see Appendixes 2,3,4):

- Distribution Equipment Laboratory of Institute of Power Engineering in Warsaw having Accreditation Certificate PCA Nr AB 324
- High Current Laboratory of Institute of Power Engineering in Warsaw having Accreditation Certificate PCA Nr AB 323
- Factory Laboratory of ABB sp. z o.o. in Przasnysz - Regional Verification Office in Warsaw - determination of errors and test in range of type tests at supervision of representative of High Voltage Laboratory of Institute of Power Engineering in Warsaw.

## 2. DESCRIPTION OF TEST OBJECT

The tested object was voltage instrument transformer type PV 123 manufactured by

ABB sp. z o.o. 04-713 Warszawa, ul. Żegańska 1; had following parameters:

Serial number 2GKPF011V1084703 (84703/11)

- Rated primary voltage 110/ $\sqrt{3}$  kV
- Rated frequency 50 Hz
- Rated insulation level LI 550kV/ AC 230kV
- Minimum creepage distance 3640 mm (porcelain insulator)

View of rated nameplates of tested transformers show figure 1.



Fig. 1 Rated nameplate of tested transformer

Identification of tested object was done at following documents attached to hercby Report

(Appendix 1):

- Manufacturer Conformity Declaration,
- Dimension drawing No. 2GKV614114/ (19.01.2012),
- Electric diagram of Voltage instrument transformer,
- Drawing of rated nameplate.

## 3. AGREED SCOPE OF TESTS

According to ordered the type test and selected special test were done comply following

standard:

- PN-EN 60044-2:2001 + A1:2003 + A2:2004 „Przekładniki. Część 2: Przekładniki napięciowe indukcyjne” (EN-60044-2:1999 + A1:2000 + A2:2003 „Instrument transformers. Part 2: Inductiv voltage transformers”).

On request of ordering party the additional special test were performed. The performed test results are contained in Table 1.

*[Handwritten signature]*

*[Handwritten signature]*

*[Handwritten signature]*  
285



**HIGH VOLTAGE LABORATORY**  
**INSTYTUT ENERGETYKI**

POLAND 01-330 WARSZAWA, ul. Mory 8, tel. (+48 22) 836-80-48,  
fax (+48 22) 836-80-48 e-mail: ewa@ien.com.pl

EWN/1/E/12-1

Page 7/19

Table 1. List of performed tests

Item	Performed tests	Requirement
<b>TYPE TESTS</b>		
1	Temperature-rise test	PN EN 60044-2, p.8.1
2	Short-circuit withstand capability test of secondary windings	PN EN 60044-2, p.8.2,
3	Lighting impulse test	PN EN 60044-2, p.8.3
4	Wet test for outdoor transformers	PN EN 60044-2, p.8.4
5	Determination of errors	PN EN 60044-2, p. 12.3, 13.6.2,
6	Measurement of the radio interference voltage (RIV)	PN EN 60044-2/A1, p. 8.5
<b>SPECIAL TESTS</b>		
7	Chopped impulse test on the primary winding	PN EN 60044-2, p. 10.1
8	Measurement of capacitance and dielectric dissipation factor	PN EN 60044-2, p. 10.2
9	Mechanical test	PN EN 60044-2, p. 10.3
10	Transmitted overvoltage measurement	PN EN 60044-2/A2, p. 10.3

During mentioned above tests at Factory Laboratory of ABB sp. z o.o. in Przasnysz Leszno 59 Street, were performed determination of errors of transformer to prove positive results of consecutive tests. The complete tests were performed according to mentioned above standards. The tests were supervised by representatives of High Voltage Laboratory of Institute of Power Engineering in Warsaw in purpose to prove results of tests. The tests stands are under authority of Regional Verification Office in Warsaw (No. stand S08/OUMI-5/01 XVI; S08/OUMI-5/01 XVII).



**HIGH VOLTAGE LABORATORY**  
**INSTYTUT ENERGETYKI**

POLAND 01-330 WARSZAWA, ul. Mory 8, tel. (+48 22) 836-80-48,  
fax (+48 22) 836-80-48 e-mail: ewa@ien.com.pl

EWN/1/E/12-1

Page 8/19

**4. PERFORMED TESTS**

**4.0 Routine test and determination of errors before tests in IEn and after tests finishing.**

Before delivery the transformer to IEn Laboratory and after type test and special test completed in ABB Factory Laboratory in Przasnysz were performed determination of errors measurement under supervision of representative of IEn. During test were checked:

- verification of terminals marking,
- power-frequency withstand test on the primary winding 50 Hz,  $U_{test} = 230 \text{ kV}$ ,  $t = 60 \text{ s}$ ,
- partial discharge measurement for voltage transformers  $q < 10 \text{ pC}$  ( $U_m$ )  $q < 5 \text{ pC}$  ( $1.2 \cdot U_m / \sqrt{3}$ ),
- power-frequency withstand test on secondary windings 50 Hz,  $U_{test} = 3 \text{ kV}$ ,  $t = 60 \text{ s}$ ,
- power-frequency withstand test between sections 50 Hz,  $U_{test} = 4.5 \text{ kV}$ ,  $t = 60 \text{ s}$ ,
- determination of errors.

The test results are presented in reports attached to hereby Report (Appendix 2):

- Tests before type test and special test (Measurements before type test and special tests) - Report No. 2GKP011V1084703 - 19.01.2012,
- Tests after type test and special tests completed (Measurements after type test and special tests completed) - 2GKP011V1084703 - 26.05.2012.

**It were proved that all tests required in routine test gave positive results. It were proved that all metrological properties of transformer are comply accurate classes for all winding.**

These tests results are base for later determination of errors for purpose of verification result of tests described below.

#### 4.1 Temperature-rise test

This test was performed in High Current Laboratory of Institute of Power Engineering in Warsaw.

##### Stage 1

The voltage value  $1,2 U_n = 76,2 \text{ kV}$  was applied to the A terminal.

The secondary voltage windings were loaded as follows: 1a-1n – 15 VA,  $\cos\phi = 1$ , at the voltage  $100/\sqrt{3} \text{ V}$ ; 2a-2n – 15 VA,  $\cos\phi = 1$ , at the voltage  $100/\sqrt{3} \text{ V}$ ; 3a-3n – 20 VA,  $\cos\phi = 1$ , at the voltage  $100/\sqrt{3} \text{ V}$ ; 4a-4n – 25 VA,  $\cos\phi = 1$ , at the voltage  $100/\sqrt{3} \text{ V}$ .

The winding of residual voltage remained open.

The test was performed till reached steady state of the measured temperatures.

##### Stage 2

The voltage value  $1,9 U_n = 119,7 \text{ kV}$  was applied to the A terminal

The secondary voltage windings were loaded as follows: 1a-1n – 15 VA,  $\cos\phi = 1$ , at the voltage  $100/\sqrt{3} \text{ V}$ ; 2a-2n – 15 VA,  $\cos\phi = 1$ , at the voltage  $100/\sqrt{3} \text{ V}$ ; 3a-3n – 20 VA at the voltage  $100/\sqrt{3} \text{ V}$ ; 4a-4n – 25 VA,  $\cos\phi = 1$ , at the voltage  $100/\sqrt{3} \text{ V}$ .

The residual winding da-dn was loaded by  $-450 \text{ VA}$ ,  $\cos\phi = 1$ , at the voltage  $100/\sqrt{3} \text{ V}$ .

The duration of the test was 8 h.

##### Stage 3

The voltage value  $U_n = 63 \text{ kV}$  was applied to the A terminal.

According to Manufacturers request secondary voltage windings (i.e. 1a-1n, 2a-2n, 3a-3n and 4a-4n) were loaded by limit power  $1000 \text{ VA}$  at  $\cos\phi = 1$ . The residual winding remained open.

The test was performed till reaching the steady state of the measured temperatures.

Rise of temperature in steady state not exceeding permissible value of  $65 \text{ K} + 10 \text{ K} = 75 \text{ K}$  (according to 5.4 of PN-EN 60044-2 and 4.2 of PN-EN 60044-3).

Test result - positive.

Detailed information about test arrangement and performed tests, tests results are present in separate Reports No. EWP/07/E/2012-3a of 27.02.2012. – (Appendix 4)

#### 4.2 Short-circuit withstand capability of secondary circuit

The test of short-circuit withstand capability of secondary circuit of voltage transformer was performed for combined transformers type PVA 123, serial No. 84500, manufactured by ABB. (Test Report EWN/70/E/11-1 – High Voltage Laboratory IEn) Voltage part of this combined transformer PVA 123 was identical construction to the voltage transformer PV 123. The test was performed in Distribution Equipment Laboratory of Institute of Power Engineering in Warsaw.

To the voltage transformer was applied rated voltage  $110/\sqrt{3} \text{ kV}$  during 1 second at short-circuited secondary winding. The test was performed twice – one with short-circuited secondary winding for measurement and second with short-circuited residual voltage winding.

$$U_{\text{test}} = 63,5 \text{ kV}, \quad t = 1 \text{ s}$$

During test transformer behaviour was correct. After test not stated any failures or oil leakage.

##### Test result - positive.

After the test of short-circuit withstand capability of secondary circuit of transformer in Factory Laboratory of ABB sp. z o.o. in Przasnysz 59 Leszno 59 Street, under supervision of representative of IEn was performed determination of errors.

The test result of these measurement are present in Report No. 2GK/P011V1084703 – 26.03.2012 – (Appendix No. 3 of hereby Report).

It was found that metrological properties of transformer are comply to assigned accurate classes of transformer windings and measured values are practically identically to measured values before short-time test. This prove positive result of short-time test.

#### 4.3 Lightning impulse test

Test was done in test arrangement of surge generator type Haeefely 5 MV, 375 kJ. Equivalent circuit diagram is shown on Figure 2. The test was performed on standardized lightning impulse  $1,2/50\mu\text{s}$ . The purpose of test was checking internal insulation of transformer. The influence of atmospheric condition on test voltage value was not taken into consideration.

The Lightning impulse test was performed jointly with chopped impulse test on the primary winding (clause 3.8 of hereby Report).

*[Handwritten signature]*  
287

*[Handwritten signature]*

*[Handwritten signature]*

**Test condition:**

- Full impulse test voltage  $U = 550$  kV,
- Chocked impulse test voltage  $1,15 \cdot 550$  kV = 632,5 kV,
- Sequence of impulses:
  - positive polarity – 15 full impulses,
  - negative polarity – 1 full impulse, 2 chocked impulses, 14 full impulses,
- During test was recorded test voltage and current flowed through along of voltage transformer.




Fig. 2. Equivalent circuit diagram of test arrangement for lightning impulses:

$C_g = 0,125 \mu F$ ,  $C_u = 1,2 nF$ ,  $R_v = 175 \Omega$ ,  $R_g = 600 \Omega$ ,  $R_d = 8,95 \Omega$ .

Measurement uncertainty - 1,5 %

The oscillograms not shows failures of transformer insulation.  
Result of test - positive.

Recorded oscillograms of all applied impulses are shown in Appendix No. 5 of hereby Report.

**4.4 Wet test for outdoor transformers**

The test was performed in arrangement of test transformer type TuR 700kV, 0,5A.  
Equivalent circuit diagram is presented on Figure 3.




Fig. 3 Equivalent circuit diagram for power frequency voltage 50 Hz:

$C = 200 \mu F$  ( $C'$  in series with  $C''$ )

Measurement uncertainty - 1,5 %

The test was performed on transformers model with disassembled winding (Figure 4).  
All external elements of transformers, which can influenced on test results were identical to the complete transformer.




Fig. 4 Wet test of voltage transformers type PV 123 at power frequency voltage 50 Hz.





**HIGH VOLTAGE LABORATORY  
INSTYTUT ENERGETYKI**

POLAND 01-330 WARSZAWA, ul. Mory 8, tel. (+48 22) 836-80-48,  
fax (+48 22) 836-80-48 e-mail: cwn@ien.com.pl

EWN/1/E/12-1

Page 13/19

Because electric strength of inner insulation is not depend from atmospheric conditions and this property was tested during routine test at ABB's Factory Laboratory (Raports No. 2GKPO11V1084703 - 19.01.2012 and No. No. 2GKPO11V1084703 - 26.03.2012 of Factory Laboratory ABB sp. z o.o. Przasnysz Division).

In each cases the test voltage was  $U=230$  kV was applied during 1 minute.

During wet test for outdoor transformers the transformer was wetting by artificial rain at parameters:

- vertical component of precipitation  $H_v = 1,6$  mm/min
- horizontal component of precipitation  $H_h = 1,5$  mm/min
- water electrical resistivity  $\rho = 99$   $\Omega$ m

The test voltage was corrected according to density of air.

During test were not observed any flashover or failure of insulation.  
Test result - positive.

**4.5 Determination of errors**


Measurements of errors for voltage transformers was performed in Factory Laboratory of ABB sp. z o.o. in Przasnysz 59 Leszno 59 Street, under supervision of representative of IEn.  
The measurement was done two times:

- Tests before type test and special test (Measurements before type test and special tests) - Report No. 2GKPO11V1084703 - 19.01.2012,
- Tests after type test and special tests completed (Measurements after type test and special test completed) - Report No. 2GKPO11V1084703 - 26.03.2012.

Detailed information about tests results consists Appendix No. 2 of hereby Report.

Analyzing test results of measurements of errors for voltage transformer was found that:

- For measurement windings 1a-1n and 2a-2n class 0,2:  
- for voltages  $0,8U_m$ ,  $1U_m$  i  $1,2U_m$  voltage error  $\Delta U(\%) < 0,2\%$   
and phase displacement  $\delta_a(\text{min}) < 10$  min.
- For winding for protection 3a-3n class 0,2% and 3P:  
- for voltages  $0,8U_m$ ,  $1U_m$  i  $1,2U_m$  voltage error  $\Delta U(\%) < 0,2\%$   
and phase displacement  $\delta_a(\text{min}) < 10$  min.

  
289



**HIGH VOLTAGE LABORATORY  
INSTYTUT ENERGETYKI**

POLAND 01-330 WARSZAWA, ul. Mory 8, tel. (+48 22) 836-80-48,  
fax (+48 22) 836-80-48 e-mail: cwn@ien.com.pl

EWN/1/E/12-1

Page 14/19

- for voltages  $0,02U_m$ ,  $0,05U_m$  i  $1,9U_m$  voltage error  $\Delta U(\%) < 3\%$   
and phase displacement  $\delta_a(\text{min}) < 120$  min.

- For winding for protection 4a-4n class 0,2% and 3P:  
- for voltages  $0,8U_m$ ,  $1U_m$  i  $1,2U_m$  voltage error  $\Delta U(\%) < 0,2\%$   
and phase displacement  $\delta_a(\text{min}) < 10$  min.
- for voltages  $0,02U_m$ ,  $0,05U_m$  i  $1,9U_m$  voltage error  $\Delta U(\%) < 3\%$   
and phase displacement  $\delta_a(\text{min}) < 120$  min.
- For residual voltage winding da-dn class 3P:  
- for voltages  $0,02U_m$ ,  $0,05U_m$ ,  $1,0U_m$ ,  $1,9U_m$  voltage error  $\Delta U(\%) < 3\%$   
and phase displacement  $\delta_a(\text{min}) < 120$  min.

For each of voltage windings values of error are contain in range compatible to appropriate class of accuracy.

**4.6 Radio interference voltage measurement**

Following to requirement of IEC/CISPR 18-2 the measurements was performed in testing arrangement as is show on Figure 5. The interference voltage was measured on resistance 300 $\Omega$  at frequency 0,5 MHz. To determinate coefficient of correction +24 dB before measurement the instrument was calibrated by stabile signal generator. To measurement of interference voltage the instrument LMZ-5 was used. The level of background was checked for range of test voltages 0 - 150 kV. Interference voltages originated from testing arrangement, radio broadcasts etc., were below 5 $\mu$ V (14 dB).

According to PN EN 60044-1/A1 interference voltage at voltage  $U_p=1,1 \cdot U_m / \sqrt{3} = 78$  kV has not to exceed the value  $RIV_{dep} = 2500 \mu$ V.

The instrument had logarithmic scale:  $RIV_{dep} = 2500 \mu$ V  $\rightarrow$  68 dB (0 dB = 1  $\mu$ V).

Before the test, the instrument transformer was supplied with voltage  $1,5 \cdot U_m / \sqrt{3}$ , held for 30 sec. Next, within about 10 sec the voltage was decreased to value  $1,1 \cdot U_m / \sqrt{3}$ , held for 30 sec.

The measurements were done at test voltages in range  $0,3=1,1 \cdot U_m / \sqrt{3}$ . Test voltage was decreased step by step with value  $0,1 \times U_p$  since  $U_p=1,1 \cdot U_m / \sqrt{3}$  up to value  $U_p=0,3 \cdot U_m / \sqrt{3}$ . Next, voltage was increased by this same values and finally decreased again.. For each of test voltage the measurement of radio interference voltage were performed and registered level in last series of decreasing voltage was drawn in function of test voltage  $U_{test}$ .









Fig. 5 Test arrangement for Radio interference voltage measurement

The results of measurements are present in Table and diagram below.

Up [kV]	78	71	64	57	50	43	36	28	21
$x \cdot 0m/\sqrt{3}$	1,1	1,0	0,9	0,8	0,7	0,6	0,5	0,4	0,3
[dB]	→	3	1	-1	-3	-5	-	-	-
	←	3	0	-1	-3	-5	-	-	-
	→	3	0	-1	-3	-5	-	-	-
Wynik [dB]	27	24	23	21	19	-	-	-	-
[µV]	22	16	13	11	9	-	-	-	-



Measured Radio Interference Voltage RIV = 22 µV (27dB) is much less than permissible level RIV<sub>perm</sub> = 2500 µV (68dB).  
 Test result - positive.



4.7 Chopped impulse test on the primary winding

Chopped Impulse Test was supplemented to Lightning Impulse test 1,2/50µs and was described in clause 4.3 of hereby Report.

Recorded oscillograms not show of failure of insulation of voltage transformers.  
 Test result - positive.

Oscillograms of all applied impulses are present in Appendix No. 4 of hereby Report.

4.8 Measurement of capacitance and dielectric dissipation factor

The measurement was performed at ABB's Factory Laboratory (Raports No. 2GKPO11V1084703 - 19.01.2012 and No. No. 2GKPO11V1084703 - 26.08.2012 of Factory Laboratory ABB sp. z o.o. Przasnysz Division).

Condition of measurements:

Up = 10 kV;  $110/\sqrt{3}$  kV = 63,5 kV;  $123/\sqrt{3}$  kV = 71 kV

Ambient temperature during measurement was 20,7°C and (22,8°C).

Test results are present in table below:

Up [kV]	C <sub>x</sub> [pF]	tgδ [%]
10	264 (265)	0,2 (0,19)
63,5	265 (266)	0,2 (0,2)
71	265 (266)	0,2 (0,21)

The standard specifications for capacitance and dissipation factor for instrument transformers not provide criterion for these parameters. The Standard PN-EN 60044-2:2001 (EN 60044-2:1999) only contain note that value of dissipation factor is usually less than 0,5%.

**4.9 Mechanical tests**

The mechanical tests were performed in Distribution Equipment Laboratory of Institute of Power Engineering in Warsaw. The test consist in applying to the transformer mechanical load – static and dynamic, in three direction in turn. Static load was 20% higher than standard requirement for II class of load. The test conditions were as follow:

$$F_R = 3600 \text{ N}, \quad t = 60 \text{ s}$$

It was assumed that dynamic load is 1,4 times higher than static load.

During the tests behaving of voltage transformer was correct. After test not stated any damages or oil leakage.

Test result - positive.

Detailed information about test arrangement, performed tests and tests results are present in Report No. EUR/12/E/12-3E – 30.03.2012 – (Appendix 3)

**4.10 Transmitted overvoltage measurement**

During the test to the HV terminal of transformer were applied impulse voltage.

It were recorded maximal value of overvoltages which came in each secondary windings - both current and voltage. According to requirement of Standard for impulse 0,5/50 us and value

$$U_{test} = 1,6 \times \sqrt{2} \times U_{w} \sqrt{3} \cong 160 \text{ kV}$$

the values of transmitted overvoltages can not exceed 1,6 kV.

During all measurements to the transformer were applied lightning impulses at value ten times less, that is  $U_I = 16 \text{ kV}$ . Concerning linear of phenomenon, registered overvoltages should have values less than 160 V (peak-to-peak value).

Registration was don by digital oscilloscope of "Dr Strauss" with input impedance 50 Ω and transmission band 200 MHz.

Results of test are present in table below.

Winding	Overvoltage value $U_{pr}/2 \times 10 \text{ [V]}$
1a-1n	503
2a-2n	772
3a-3n	910
4a-4n	928
da-dn	792

It was found that for each of secondary winding of transformer transmitted overvoltages not exceed value of 1600 V.

Test result - positive.

The oscillograms of all applied and registered impulses are present in Appendix No. 6 of hereby Report.


**5. SUMMARY**

- The voltage instruments transformer type PV 123 manufactured by ABB sp. z o.o. 04-713 Warszawa, ul. Żegańska 1, with parameters described in clause 2 of hereby Report and identified on base provided documents (as presented in Appendix No. 1) was performed.
- The voltage instruments transformer type PV 123 passed positively type test according to requirement of standard:
  - PN-EN 60044-2:2001 + A1:2003 + A2:2004 „Przekładniki. Część 2: Przekładniki napięciowe indukcyjne” (EN-60044-2:1999 + A1:2000 + A2:2003 „Instrument transformers. Part 2: Inductiv voltage transformers”),
  - and program described in Table 1, clause 3 of hereby Report.
- The voltage instruments transformer type PV 123 passed positively special tests according requirement mentioned above standards and program described in Table 1, clause 3 of hereby Report.





291

	<p style="text-align: center;"><b>HIGH VOLTAGE LABORATORY</b> <b>INSTYTUT ENERGETYKI</b></p> <p>POLAND 01-330 WARSZAWA, ul. Mory 8, tel. (+48 22) 836-80-48, fax (+48 22) 836-80-48 e-mail: ewn@ien.com.pl</p>	<p style="text-align: right;">EWN/11/E/12-1</p> <p style="text-align: right;">Page 19/19</p>
--	--	--

## 6. LIST OF APPENDIXES

### Appendix No. 1

Documents provided by ABB Sp. z o.o. used as base of identification of test object

- Manufacturer Conformity Declaration
- Dimension drawing No. 2GKY614114/ (19.01.2012)
- Electric diagram of Voltage instrument transformer
- Drawing of rated nameplate

### Appendix No. 2

Reports of routine test and determination of errors of voltage transformer type PV 123 performed in Factory Laboratory of ABB sp. z o.o.

- Tests before type test and special test (Measurements before type test and special tests) - Report No. 2GKPO11V1084703 - 19.01.2012,
- Tests after type test and special tests completed (Measurements after type test and special test completed) - 2GKPO11V1084703 - 26.03.2012.

### Appendix No. 3

Report of performed tests in Distribution Equipment Laboratory of Institute of Power Engineering in Warsaw.

- Test Report No. EUR/12/E/12-3E (Mechanical tests)

### Appendix No. 4

Report of performed tests in High Current Laboratory of Institute of Power Engineering in Warsaw.

- EWP/07/E/2012-3e of 27.02.2012 (Temperature-rise tests)

### Appendix No. 5

Lightning impulse test. Impulse 1.2/50  $\mu$ s, full and chopped:

- Oscillograms of test voltages and detection currents.

### Appendix No. 6

Transmitted overvoltage measurement:

- Oscillograms of measured transmitted to secondary windings overvoltages.



**TEST REPORT No.**  
**EWP/35/E/2013-3c**

**TEST OBJECT:** Combined instrument transformer type PVA 145a

**MANUFACTURER:** ABB Sp. z o.o.  
 Power Products  
 59 Leszno Str.  
 06-300 Przasnysz, Poland

**TESTS ORDERED BY:** Institute of Power Engineering  
 High Voltage Department  
 Internal order No. EWN/145/E/13 dated 17.12.2013

**TYPE OF TESTS:** Mechanical impact test

IEC 61869-1:2007, EN 62262: 2002, IEC 60068-2-75: 1998,  
 PN-EN 61869-1:2009E, PN-EN 62262: 2003E,  
 PN-EN 60068-2-75: 2000P

**TEST PROCEDURE:**

**TEST OBJECT DELIVERED:**

28.11.2013

**DATE OF TESTS:**

21.12.2013

**TESTS RESULTS:**

Positive for IK7

**THE TESTS WERE WITNESSED BY:**

Lidia Gruza M.Sc. Eng.

**HEAD OF LABORATORY:**

Lidia Gruza M.Sc. Eng.

Warsaw, 3.02.2014

309


Tests result refers only to the test object.

The Test Report consists tests from and beyond the scope of accreditation (Details in sub-cl. 4)  
 Publishing or reproducing of this report in other version than exact and complete without written permission of laboratory is forbidden

1. Description of the test object	
Test object	Combined instrument transformer
Type	PVA.145a
Serial number	2GKP013K1486144
Manufacturer	ABB Sp. z o.o. Power Products 59 Leszno Str. 06-300 Przasnysz, Poland
Year of production	2013
Insulator	Composite Insulator
Number of windings	CT part - 5, CT part - 4
Oil type	Nyro Libra
Minimum creepage distance	4495 mm
Insulating oil weight	150 kg
Total weight	540 kg
Dimensions	According to drawing no. 2GKK614123

The laboratory proceeded the identification of test objects on the base of above mentioned documentation (see sub-cl. 3).  
 The test object is shown in the photograph 1.  
 The test object was ready for testing by the Customer.

2. Technical data declared by the Manufacturer	
Maximum operating voltage	145 kV
Rated frequency	50 Hz
Voltage factor and time	1.9U <sub>n</sub> /8h
Rated continuous thermal current, I <sub>ca</sub>	450-900 A
Rated short-time thermal current, I <sub>st</sub> /1s	40-40 kA
Rated dynamic current, I <sub>dyn</sub>	100-100 kA

	INSTITUTE OF POWER ENGINEERING HIGH CURRENT LABORATORY	Test Report No. EWP/55/E/2013-3e
---	---	-------------------------------------

4. Scope of the tests			
Test programme agreed with Orderer comprised of tests:			
No.	Kind of test	Tests according the Standard	Location of the test
1.	Mechanical impact test	IEC 61869-1:2007 p. 6.10.6 i p. 7.2.7.2, EN 62262: 2002	EWP
EWP	The test was performed in the Institute of Power Engineering, by the High - Current Laboratory.		

**Tests and their results**

Combined instrument transformer was installed at the test stand, as it was during normal operation. The test was performed after the temperature-rise test of the tested object. The test procedure was used as defined in IEC 61869-1 sub.-cl. 7.2.7.2. Impact level IK7 was approved for tested combined instrument transformer, according to the requirements given in IEC 61869-1 sub.-cl. 6.10.6 Standard. Test procedure was used according to the IEC 61869-1 sub.-cl. 7.2.7.2 Standard. The base of tested instrument transformer was protected against moving.

The pendulum - operated impact test apparatus as defined in IEC 60068-2-75 sub.-cl. 4 (Eha test) - was used to carried-out the mechanical test.

Because of the enclosure shape of the parts of the instrument transformer, the pendulum hammer has been used in the form of the steel ball, but the arm was of rope fixed to the unit in according to the Fig. No. D.1 of the EN 6008-2-75: 1997 Standard.

The striking element (the ball) having the mass of 0,5 kg has been dropped to the enclosure from the height of 400 mm  $\pm 1\%$ . Simultaneously the tested surface has been protected against secondary strikes (rebounds).

During the test three blows with the energy of 2 J are applied to each point of the enclosure (the weakest points): to the upper tank, lower tank and insulator.

The test was carried-out at the ambient temperature of 15 °C.


**5. Measuring instruments**

The ambient temperature was measured using four mercurial thermometers immersed into tank filled with oil. These thermometers were placed in the distance of 1 meter from the tested transformer at the height of 1 meter above floor - the accuracy of measurement  $\pm 0,03^{\circ}\text{C}^1$ .

<sup>1</sup> The expanded uncertainty assigned corresponds to a coverage probability of 95 % and the coverage factor  $k = 2$ .

	INSTITUTE OF POWER ENGINEERING HIGH CURRENT LABORATORY	Test Report No. EWP/55/E/2013-3e
---	---	-------------------------------------




6. Summary	
The tested combined instrument transformer type PVA 145a met requirements of the IEC 61869-1:2007 standard for protection of equipment against mechanical impact under normal service conditions for impact level IK7.	
7. Opinions and interpretations	
None	
8. Photographic documentation	



Photograph No. 1. View of tested combined instrument transformer on the test stand during preparation for the mechanical impact test.



APPENDIX No. 2.

 ABB Sp. z o.o.	Declaration of conformity	ABB Sp. z o.o. Dept. in Przasnysz POLAND
<p><b>DECLARATION OF CONFORMITY No. 091/2013 (EN)</b>          (acc. to ISO/IEC 17050-1)</p>		
Manufacturer:	ABB Sp. z o.o. Dept. in Przasnysz	
Address:	Str. Leszno 59 06-300 Przasnysz / POLAND	
Product:	Combined Instrument Transformer PVA 145a	
Above mentioned product conforms with the following standard :		
Standard IEC 61869 - 4	Title Combined Instrument Transformers	Edition/Date 2013
Additional information: Serial numbers: 2GKP013K1486144;		
Place and date of issue of declaration Przasnysz 13.01.2014		
Referencja: Realizacji Zamówień ABB Sp. z o.o. Oddział w Przasnyszu Miłgorzanka 10, Przasnysz	 Krzysztof Lubicki	 Inżynier ds. Zamówienia ABB Sp. z o.o. Oddział w Przasnyszu Miłgorzanka 10, Przasnysz tel. (22) 225 0822, fax. (22) 223 8568
(Name) ..... (Signature)		

CC

CC



# HIGH VOLTAGE LABORATORY



## INSTYTUT ENERGETYKI



LABORATORY ACCREDITED  
BY THE POLISH CENTRE FOR ACCREDITATION  
Accreditation Certificate of Testing Laboratory  
No AB 272

TEST REPORT

No. EWN/39/E/15

Wet power-frequency voltage test  
of current transformers type PA145a  
manufactured by ABB sp. z o.o.

Warsaw, April 2015



HIGH VOLTAGE LABORATORY  
INSTYTUT ENERGETYKI

POLAND 01-330 WARSZAWA, ul. Mory 3, tel. +48223451242  
fax. +48228368048, e-mail: cwn@icn.com.pl

EWN/39/E/15

Page 2/10

TEST REPORT No EWN/39/E/15

**TEST OBJECT:**

Two current transformers type:  
PA145a 300-600A No. 87181/14  
PA145a 150-300A No. 87182/14

**TEST CUSTOMER:**

ABB Sp. z o.o.  
04-713 Warszawa, ul. Żeglarska 1

**ORDER NO:**

4500629153 - 10.03.2015

**SCOPE OF TEST:**

Wet power-frequency voltage test

**TEST PROCEDURE:**

In accordance with:  
PN-EN 61869-1:2009 (IEC 61869-1:2007)  
PN-EN 60060-1:2011 (IEC 60060-1:2010)

**TEST DATE:**

24.03.2015 r.

**TEST RESULT:**

POSITIVE

Test results are concern to tested object only.

**TEST PERFORMER:**

Adam WIELONEK

**AUTHORISATION:**

Jerzy MIKOŁAJCZYK  
M.Sc.E.E.

**HEAD OF HIGH VOLTAGE  
DEPARTMENT:**

January L. MIKULSKI,  
Ass. Prof., Dr. hab. E. E.

Warsaw, April 2015

	SIGNATURE
	SIGNATURE
	SIGNATURE

Publication or reproduction of the Report in any other form than a complete copy thereof is forbidden without written consent of the Laboratory

304



**HIGH VOLTAGE LABORATORY**  
**INSTYTUT ENERGETYKI**  
 POLAND 01-530 WARSZAWA, ul. Mory 8, tel. +48223451242  
 fax. +48223368048, e-mail: [cwn@ien.com.pl](mailto:cwn@ien.com.pl)

EWN/39/E/15  
 Page 3/10



**HIGH VOLTAGE LABORATORY**  
**INSTYTUT ENERGETYKI**  
 POLAND 01-530 WARSZAWA, ul. Mory 8, tel. +48223451242  
 fax. +48223368048, e-mail: [cwn@ien.com.pl](mailto:cwn@ien.com.pl)

EWN/39/E/15  
 Page 4/10

### CONTENTS

1. COMPETENCE OF THE LABORATORY	4
2. TEST OBJECT DESCRIPTION	5
3. SCOPE OF TESTS AGREED UPON	5
4. PERFORMED TESTS AND RESULTS	6
5. APPENDIXES: DOCUMENTS PROVIDED BY CUSTOMER	8

The Report contain:

10 numbered pages

In Report are presented:

5 drawing

2 photographs

### 1. COMPETENCE OF THE LABORATORY

The High Voltage Laboratory of Institute of Power Engineering (IEn) in Warsaw is in possession of accreditation issued by the Polish Centre for Accreditation (Accreditation Certificate of Testing Laboratory No AB 272) concerning following tests:

Insulators and insulator strings	-	lightning and switching impulse tests
	-	power-frequency voltage 50 Hz tests
	-	radio interference measurements
Distribution substations	-	lightning and switching impulse tests
	-	power-frequency voltage 50 Hz tests
	-	radio interference measurements
Circuit breakers, switches	-	lightning and switching impulse tests
	-	power-frequency voltage 50 Hz tests
	-	radio interference measurements
Disconnectors	-	lightning and switching impulse tests
	-	power-frequency voltage 50 Hz tests
	-	radio interference measurements
<u>Current and voltage transformers</u>	-	lightning and switching impulse tests
	-	<u>power-frequency voltage 50 Hz tests</u>
	-	radio interference measurements
Power transformers	-	lightning and switching impulse tests
	-	power-frequency voltage 50 Hz tests
Lightning arresters and limiters	-	lightning and switching impulse tests
	-	power-frequency voltage 50 Hz tests
Cables and cable fittings	-	lightning and switching impulse tests

The detailed scope of accreditation of the laboratory is available on the <http://www.pca.gov.pl>

**2. TEST OBJECT DESCRIPTION**

The tested objects were two current transformers type PA145a manufactured by ABB Sp. z o.o. Division in Przasnysz, 06-300 Przasnysz, ul. Leszno 59, different construction:

1. PA145a 300-600A nr ser. 87181/14 of creepage distance of insulator 1005 mm,
2. PA145a 150-300A nr ser. 87182/14 of creepage distance of insulator 1119 mm.

Identification of tested objects was performed on the basis of dimensional drawing and pictures of nameplates attached to hereby Report.

**3. SCOPE OF TESTS AGREED UPON**

According to the order tests were carried out according to the following requirements:

- PN-EN 61869-1:2009 „Przekładniki – Część 1: Wymagania ogólne” (idt. IEC 61869-1:2007 „Instrument transformers” – Part 1: General requirements”) – p. 7.2.4
- PN-EN 60060-1:2011 „Wysokonapięciowa technika probiercza – Część 1: Ogólne definicje i wymagania probiercze” (idt. IEC 60060-1:2010 „High-voltage test techniques – Part 1: General definitions and test requirements”) – p. 4.4

In accordance with the requirements of the Customer wet power-frequency voltage test was carried out with the following voltage values:

- Current transformer PA145a 300-600A nr ser. 87181/14 - test voltage  $U_p = 230$  kV
- Current transformer PA145a 150-300A nr ser. 87182/14 - test voltage  $U_p = 275$  kV

**4. PERFORMED TESTS AND RESULTS**

Wet power-frequency voltage test was performed in TuR 700kV transformer test system, 0.5A. The respective circuit scheme is shown on figure 1.




Fig. 1 Simplified diagram of the power-frequency measurement system

$C = 200$  pF ( $C'$  in series with  $C'$ )

Measurement uncertainty - 1,5 % of the measured value for the confidence interval 95% and  $k=2$ .

During wet test the transformers were wetting by artificial rain with parameters:

- vertical component of precipitation  $H_v = 1,7$  mm/min
- horizontal component of precipitation  $H_h = 1,6$  mm/min
- water electrical conductivity  $\sigma = 108$   $\mu$ S/cm

The test voltage was corrected according to air density ( $T=12^\circ\text{C}$ ,  $p=999\text{hPa}$ ).

Test voltage was applied during 1 minute.

**TEST RESULTS**

- Current transformer PA145a 300-600A No. 87181/14,  $U_p=230$  kV  
 During test were not observed any flashover or failure of insulation.  
 Test result - POSITIVE.
- Current transformer PA145a 150-300A nr ser. 87182/14,  $U_p=275$  kV  
 During test were not observed any flashover or failure of insulation.  
 Test result - POSITIVE.

Tested transformers are shown in the photographs 1 and 2



**HIGH VOLTAGE LABORATORY**  
**INSTYTUT ENERGETYKI**

POLAND 01-330 WARSZAWA, ul. Mory 8, tel. +48223451242  
 fax. +48223363048, e-mail: ewn@ien.com.pl

EWN/39/E/15

Page 7/10




**HIGH VOLTAGE LABORATORY**  
**INSTYTUT ENERGETYKI**


POLAND 01-330 WARSZAWA, ul. Mory 8, tel. +48223451242  
 fax. +48223363048, e-mail: ewn@ien.com.pl

EWN/39/E/15

Page 8/10



Phot. 1 Current transformer PA145a 300-600A No. 87181/14 in wet test.



Phot. 2 Current transformer PA145a 150-300A nr ser. 87182/14 in wet test.

5. APPENDIXES: DOCUMENTS PROVIDED BY CUSTOMER




Fig. 2 Dimensional drawing of transformer PA145a 300-600A No. 87181/14




Fig. 3 Dimensional drawing of transformer PA145a 150-300A in ser. 87182/14




Fig. 4 Rated nameplate of transformer PA145a 300-600A No. 87181/14




Fig. 5 Rated nameplate of transformer PA145a 150-300A No. 87182/14


ccc

ccc

# LABORATORIUM WYSOKICH NAPIĘĆ



## INSTYTUTU ENERGETYKI


**LABORATORY ACCREDITED  
BY THE POLISH CENTRE FOR ACCREDITATION**  
 Accreditation Certificate of Testing Laboratory  
 No AB 272

**TEST REPORT**  
 No. EWN/11/E/12-2  
 Tests of current instrument transformer type PA 123 (PA 145) for insulation level  
 LI 650kV/AC 275kV, manufactured by ABB sp. z o.o.

Warsaw, March 2012

*[Handwritten signature]*  
293

	<b>HIGH VOLTAGE LABORATORY INSTYTUT ENERGETYKI</b>		EWN/11/E/12-2
	POLAND 01-330 WARSZAWA, ul. Mory 8, tel. (+48 22) 836-80-48, fax (+48 22) 336-30-48 e-mail: ewn@ien.com.pl		Page 2/13

**TESTS REPORTS No EWN/11/E/12-2**

**TEST OBJECT:** Current instrument transformer type PA 123 (PA145)  
 Serial No: 2GKPO11A1084700 (84700/11)

**TEST ORDERED BY:** ABB Sp. z o.o.  
 04-713 Warszawa, ul. Żegawska 1

**ORDER NO:** 4500380553/2 - 20.01.2012

**SCOPE OF TEST:** Selected type tests and special tests

**PROCEDURA OF TESTS:** in accordance with standards:  
 PN-EN 60044-1:2000 (EN 60044-1:1999)

**RECEIVING OBJECT DATE:** January 2012

**DATE OF TESTS:** January 2012 - March 2012

**TESTS RESULTS:** are presented in following parts of report  
Test results are concern to tested object only.

*[Handwritten signature]*

Tests was performed in witness of representatives of ABB sp. z o.o.:

Marcin TARNOWSKI M.Sc.E.E.  
 Paweł DEBSKI M.Sc.E.E.  
 Jarosław DUZDOWSKI M.Sc.E.E.  
 Zbigniew WESOŁOWSKI M.Sc.E.E.

**TEST PERFORMER:** Jan SZOKALSKI  
 M.Sc.E.E.


**TEST OVERSEERER:** Jerzy MIKOŁAJCZYK  
 M.Sc.E.E.


**HEAD OF HIGH VOLTAGE DEPARTMENT:** January L. MIKULSKI,  
 Ass. Prof., Dr. hab. E. E.

Warsaw, March 2012

<i>[Signature]</i> SIGNATURE	<i>[Signature]</i> SIGNATURE	<i>[Signature]</i> SIGNATURE
---------------------------------	---------------------------------	---------------------------------

*Reproduction or publishing of Reports in form other than complete without writing permission of Laboratory is strictly forbidden*

	<b>HIGH VOLTAGE LABORATORY</b> <b>INSTYTUT ENERGETYKI</b>	EWN/1/E/12-2
	POLAND 01-530 WARSZAWA, ul. Mory 8, tel. (+48 22) 836-80-48, fax (+48 22) 836-80-48 e-mail: ewn@ien.com.pl	Page 3/18

	<b>HIGH VOLTAGE LABORATORY</b> <b>INSTYTUT ENERGETYKI</b>	EWN/1/E/12-2
	POLAND 01-530 WARSZAWA, ul. Mory 8, tel. (+48 22) 836-80-48, fax (+48 22) 836-80-48 e-mail: ewn@ien.com.pl	Page 4/18

## CONTENTS

1. COMPETENCE OF LABORATORY	4
2. DESCRIPTION OF TEST OBJECT	5
3. AGREED SCOPE OF TESTS	6
4. PERFORMED TESTS	8
4.0 Routine test and determination of errors before tests	
in IEn and after tests finishing	8
4.1 Lightning impulse test	9
4.2 Wet test for outdoor transformers	10
4.3 Determination of errors	11
4.4 Radio interference voltage measurement	13
4.5 Chopped impulse test on the primary winding	15
4.6 Measurement of capacitance and dielectric dissipation factor	15
4.7 Mechanical tests	16
4.8 Transmitted overvoltage measurement	16
5. SUMMARY	17
6. LIST OF APPENDICES	18

The Report contain:

18 numbered pages

In Report are presented:

5 drawing

1 numbered table

6 appendices

and non numbered diagrams and tables

## 1. COMPETENCE OF THE LABORATORY

The High Voltage Laboratory of Institute of Power Engineering (IEA) in Warsaw is in possession of accreditation issued by the Polish Centre for Accreditation (Accreditation Certificate of Testing Laboratory No AB 272) concerning following tests:

Insulators and insulator strings	-	lightning and switching impulse tests
	-	power-frequency voltage 50 Hz tests
	-	radio interference measurements
Distribution substations	-	lightning and switching impulse tests
	-	power-frequency voltage 50 Hz tests
	-	radio interference measurements
Circuit breakers, disconnectors	-	lightning and switching impulse tests
	-	power-frequency voltage 50 Hz tests
	-	radio interference measurements
Insulators	-	Lightning and switching impulse tests
	-	power-frequency voltage 50 Hz tests
	-	radio interference measurements
Current and voltage transformers	-	lightning and switching impulse tests
	-	power-frequency voltage 50 Hz tests
Power transformers	-	lightning and switching impulse tests
	-	power-frequency voltage 50 Hz tests
Lightning arresters and limiters	-	lightning and switching impulse tests
	-	power-frequency voltage 50 Hz tests
Cables and cable fittings	-	lightning and switching impulse tests

Note! Tests described in sub-clauses 4.8. hereby Report are not comply the scope of Laboratory accreditation.

Hereby Report concerning test results obtained in other competent laboratories - (see Appendixes 2,3) :

- Distribution Equipment Laboratory of Institute of Power Engineering in Warsaw having Accreditation Certificate PCA Nr AB 324
- High Current Laboratory of Institute of Power Engineering in Warsaw having Accreditation Certificate PCA Nr AB 323
- Factory Laboratory of ABB sp. z o.o. in Przasnysz - Regional Verification Office in Warsaw - determination of errors and test in range of type tests at supervision of representative of High Voltage Laboratory of Institute of Power Engineering in Warsaw.



**2. DESCRIPTION OF TEST OBJECT**

The tested object was current instrument transformer type PA 123 (Pa. 145) manufactured by ABB sp. z o.o. 04-713 Warszawa, ul. Żegalska 1, had following parameters:

- Serial number 2GKP011A1084700 (84703/11)
- Rated primary current 50 – 100 – 200 A
  - Rated short-time current  $I_{sh}/I_n$  40 – 50 – 50 kA
  - Rated dynamic current  $I_{dyn}$  100 – 125 – 125 kA
  - Rated frequency 50 Hz
  - Rated insulation level LI 550kV/ AC 230kV<sup>2)</sup>
  - Minimum creepage distance 3800 mm (composite insulator)

<sup>2)</sup> Attention! All voltage test was performed for insulation level LI 650kV/AC 275kV (for current transformer type PA 145).

View of rated nameplates of tested transformers show figure 1.




Fig. 1 Rated nameplate of tested transformer

Identification of tested object was done at following documents attached to hereby Report (Appendix 1):

- Manufacturer Conformity Declaration,
- Dimension drawing No. 2GKA614117 (19.01.2012),
- Electric diagram of Current instrument transformer,
- Drawing of rated nameplate.

**3. AGREED SCOPE OF TESTS**

According to ordered selected tests were done comply following standards:

- PN-EN 60044-1:2000 + A1:2003 + A2:2004 „Przekładniki. Część 1: Przekładniki prądowe” (EN-60044-1:1999 + A1:2000 + A2:2003 „Instrument transformers. Part 1: Current transformers”).

On request of ordering party the additional special test were performed. The performed test results are contained in Table 1.

*Handwritten signature*

*Handwritten signature*  
295

*Handwritten signature*

296



**HIGH VOLTAGE LABORATORY**  
**INSTYTUT ENERGETYKI**  
 POLAND 01-330 WARSZAWA, ul. Mory 8, tel. (+48 22) 836-80-48,  
 fax (+48 22) 836-80-48 e-mail: ewn@ien.com.pl

EWN/11/E/12-2

Page 7/18

Table 1. List of performed tests

Item	Performed tests	Requirement
<b>TYPE TESTS</b>		
1	Lighting impulse test	PN EN 60044-1, p.7.3
2	Wet test for outdoor transformers	PN EN 60044-1, p.7.4
3	Determination of errors	PN EN 60044-1, p. 11.4, 11.6, 12.4
4	Measurement of the radio interference voltage (RIV)	PN EN 60044-1/A1, p. 7.5
<b>SPECIAL TESTS</b>		
5	Chopped impulse test on the primary winding	PN EN 60044-1, p. 9.1
6	Measurement of capacitance and dielectric dissipation factor	PN EN 60044-1, p. 9.2
7	Mechanical test	PN EN 60044-1, p. 9.3
8	Transmitted overvoltage measurement	PN EN 60044-1/A2, p. 9.3

During mentioned above tests at Factory Laboratory of ABB sp. z o.o. in Przasnysz Leszno 59 Street, were performed determination of errors of transformer to prove positive results of consecutive tests. The complete tests were performed according to mentioned above standards. The tests were supervised by representatives of High Voltage Laboratory of Institute of Power Engineering in Warsaw in purpose to prove results of tests. The tests stands are under authority of Regional Verification Office in Warsaw (No. stand S08/OUM1-5/01 XVI i S08/OUM1-5/01 XVII).



**HIGH VOLTAGE LABORATORY**  
**INSTYTUT ENERGETYKI**

POLAND 01-330 WARSZAWA, ul. Mory 8, tel. (+48 22) 836-80-48,  
 fax (+48 22) 836-80-48 e-mail: ewn@ien.com.pl

EWN/11/E/12-2

Page 8/18

**4. PERFORMED TESTS**

**4.0 Routine test and determination of errors before tests in IEn and after tests finishing.**

Before delivery the transformer to IEn Laboratory and after type test and special test completed in ABB Factory Laboratory in Przasnysz were performed determination of errors measurement under supervision of representative of IEn. During test were checked:

- verification of terminals marking,
- power-frequency withstand test on the primary winding 50 Hz,  $U_{test} = 275$  kV,  $t = 60$  s,
- partial discharge measurement for current transformers  $q < 10$  pC ( $U_m$ )  $q < 5$  pC ( $1,2 \cdot U_m / \sqrt{3}$ ),
- power-frequency withstand test on secondary windings 50 Hz,  $U_{test} = 3$  kV,  $t = 60$  s,
- power-frequency withstand test between sections 50 Hz,  $U_{test} = 4,5$  kV,  $t = 60$  s,
- determination of errors.

The test results are presented in reports attached to hereby Report (Appendix 2):

- Tests before type test and special test (Measurements before type test and special tests) - Report No. 2GKFP011A1084700 - 19.01.2012,
- Tests after type test and special tests completed (Measurements after type test and special test completed) - 2GKFP011A1084700 - 26.03.2012.

It were proved that all tests required in routine test gave positive results. It were proved that all metrological properties of transformer arc comply accurate classes for all winding.

These tests results are base for later determination of errors for purpose of verification result of tests described below.



**4.1 Lightning impulse test**

Test was done in test arrangement of surge generator type Haeefely 5 MV, 375 kJ. Equivalent circuit diagram is shown on Figure 2. The test was performed on standardized lightning impulse 1,2/50µs. The purpose of test was checking internal insulation of transformer. The influence of atmospheric condition on test voltage value was not taken into consideration.

The Lightning impulse test was performed jointly with chopped impulse test on the primary winding (clause 3.8 of hereby Report).

Test condition:

- Full impulse test voltage U = 650 kV,
- Choked impulse test voltage 1,15 · 650 kV = 747,5 kV,
- Sequence of impulses:  
positive polarity – 15 full impulses,  
negative polarity – 1 full impulse, 2 choaked impulses, 14 full impulses,
- During test was recorded test voltage and current flowed through along of current transformer.




Fig. 2 Equivalent circuit diagram of test arrangement for lightning impulses:

$C_s = 0,125 \mu F$ ,  $C_1 = 1,2 nF$ ,  $R_s = 175 \Omega$ ,  $R_t = 600 \Omega$ ,  $R_d = 8,95 \Omega$ .  
Measurement uncertainty - 1,5 %

The oscillograms not shows failures of transformer insulation.  
Result of test - positive.

Recorded oscillograms of all applied impulses are shown in Appendix No. 5 of hereby Report.

297.

**4.2 Wet test for outdoor transformers**

The test was performed in arrangement of test transformer type TuR 700kV, 0,5A, according to standard PN-EN 60060-1:2011 (EN 60060-1:2010). Equivalent circuit diagram is presented on Figure 3.




Fig. 3 Equivalent circuit diagram for power frequency voltage 50 Hz:  
 $C = 200 pF$  ( $C'$  in series with  $C'$ )  
Measurement uncertainty - 1,5 %

During wet test for outdoor transformers the transformer was wetting by artificial rain at parameters:

- vertical component of precipitation  $H_v = 1,6 mm/min$
- horizontal component of precipitation  $H_h = 1,7 mm/min$
- water electrical resistivity  $\rho = 98 \Omega m$

The test voltage  $U = 275 kV$  (corrected according to density of air) was applied during 1 minute.

During test were not observed any flashover or failure of insulation.  
Test result - positive.

*[Handwritten signature]*

*[Handwritten signature]*

*[Handwritten signature]*




Fig. 4 Wet test of current transformers type PA 123 (PA 145) at power frequency voltage 50 Hz.

**4.3 Determination of errors**

**4.3.1 Determination of errors**

Measurements of errors for current transformers was performed in Factory Laboratory of ABB sp. z o.o. in Przasnysz 59 Leszno 59 Street, under supervision of representative of IEn. The measurement was done two times:

- Tests before type test and special test (Measurements before type test and special tests) - Report No. 2GKP011A1084700 – 19.01.2012,
- Tests after type test and special tests completed (Measurements after type test and special test completed) - Report No. 2GKP011A1084700 – 26.03.2012.

Detailed information about tests results consists Appendix No. 2 of hereby Report.

Analyzing test results for current transformer was found that:

- For measurement windings 1S1-1S2(5A) class 0,5S FSS and 2S1-2S2(1A) class 0,5FSS:
  - for currents  $0,05 I_n$  current error  $\Delta I(\%) < 1,5\%$  and phase displacement  $\delta_a(\text{min}) < 90 \text{ min.}$
  - for currents  $0,20 I_n$  current error  $\Delta I(\%) < 0,75\%$  and phase displacement  $\delta_a(\text{min}) < 45 \text{ min.}$
  - for currents  $1,0 I_n$  1 1,2  $I_n$  current error  $\Delta I(\%) < 0,5\%$  and phase displacement  $\delta_a(\text{min}) < 30 \text{ min.}$
- For protective windings 3S1-3S2(5A) class 5P10 and 4S1-2S2(1A) class 5P10:
  - for currents  $1,0 I_n$  current error  $\Delta I(\%) < 1\%$  and phase displacement  $\delta_a(\text{min}) < 60 \text{ min.}$

For each of current windings values of error are contain in range compatible to appropriate class of accuracy.

**4.3.2 Verification of instrument security factor FS of current part measurement windings of instrument transformer**

The tested current transformer has two measurement windings:

- 1S1-1S2 →  $I_n=5 \text{ A}$ ,  $S_n=5\text{VA}$ , class 0,5S FSS;
- 2S1-2S2 →  $I_n=1 \text{ A}$ ,  $S_n=5\text{VA}$ , class 0,5 FSS.

The results of determination of core magnetization characteristics and verification of limiting e.m.f (check of instrument security factor (FS)) are present in Report No. 2GKP011A.1084700 – 19.01.2012– (Appendix No. 2 of hereby Report).

It was found that instrument security factor FS is equal to 5 for measurement windings of current transformer is determined properly.

Test result - positive.

**4.3.3 Verification of Limits of error ALF for protective winding of current part of instrument transformer**

The tested combined transformer has two windings for protection purposes:

- 3S1-3S2 →  $I_n=5 \text{ A}$ ,  $S_n=10\text{VA}$ , class 5P10;
- 4S1-4S2 →  $I_n=1 \text{ A}$ ,  $S_n=10\text{VA}$ , class 5P10.



The results of determination of core magnetization characteristics and verification of limiting e.m.f (check of accuracy limit factor (ALF)) are present in No. 2GKFP011A1084700 - 19.01.2012- (Appendix No. 2 of hereby Report).

It was found that limit of error ALF equal 10 for windings for protection of current transformer is determined properly.  
Test result - positive.

#### 4.4 Radio interference voltage measurement

Following to requirement of IEC/CISPR 18-2 the measurements was performed in testing arrangement as is show on Figure 5. The interference voltage was measured on resistance 300Ω at frequency 0,5 MHz. To determinate coefficient of correction +24 dB before measurement the instrument was calibrated by stabile signal generator . To measurement of interference voltage the instrument LMZ-5 was used. The level of background was checked for range of test voltages 0 - 150 kV. Interference voltages originated form testing arrangement, radio broadcasts etc., were below 5μV (14 dB).

According to PN EN 60044-1/A1 interference voltage at voltage  $U_p=1.1 \cdot U_m / \sqrt{3}=92$  kV has not to exceed the value  $RIV_{dep} = 2500\mu V$ .

The instrument had logarithmic scale:

$$RIV_{dep} = 2500\mu V \rightarrow 68 \text{ dB} (0 \text{ dB} = 1 \mu V).$$

Before the test, the instrument transformer was supplied with voltage  $1.5 \cdot U_m / \sqrt{3}$ , held for 30 sec. Next, within about 10 sec the voltage was decreased to value  $1.1 \cdot U_m / \sqrt{3}$ , held for 30 sec.

The measurements were done at test voltages in range  $0.3 \div 1.1 \cdot U_m / \sqrt{3}$ . Test voltage was decreased step by step with value  $0.1 \cdot U_p$  since  $U_p=1.1 \cdot U_m / \sqrt{3}$  up to value  $U_p=0.3 \cdot U_m / \sqrt{3}$ . Next, voltage was increased by this same values and finally decreased again. For each of test voltage the measurement of radio interference voltage were performed and registered level in last series of decreasing voltage was drawn in function of test voltage  $U_{test}$ .

*[Handwritten signature]*





Fig. 5 Test arrangement for Radio interference voltage measurement

The results of measurements are present in Table and diagram below.

Up [kV]	92	84	75	67	59	50	42	33	25
$xU_m/\sqrt{3}$	1.1	1.0	0.9	0.8	0.7	0.6	0.5	0.4	0.3
[dB]	→	6	5	2	0	-1	-2	-5	-
	←	6	3	2	0	-1	-3	-5	-
	→	6	3	2	0	-1	-3	-5	-
[dB]	30	28	26	24	23	21	19	-	-
Wymyk [μV]	32	25	20	16	14	11	9	-	-

*[Handwritten signature]*



Measured Radio Interference Voltage  $RIV = 32 \mu V$  (30dB) is much less than permissible level  $RIV_{perm} = 2500 \mu V$  (68dB).  
Test result - positive.

*[Handwritten signature]*

#### 4.5 Chopped impulse test on the primary winding

Chopped Impulse Test was supplemented to Lightning Impulse test 1,2/50µs and was described in clause 4.3 of hereby Report.

Recorded oscillograms not show of failure of insulation of current transformers.  
Test result - positive.

Oscillograms of all applied impulses are present in Appendix No. 4 of hereby Report.

#### 4.6 Measurement of capacitance and dielectric dissipation factor

The measurement was performed at ABB's Factory Laboratory (Raporty No. 2GKFP01A1084700 - 19.01.2012 and No. No. 2GKFP01A1084700 - 26.03.2012 of Factory Laboratory ABB sp. z o.o. Przasnysz Division).

Condition of measurements:

$U_p = 10 \text{ kV}$ ;  $110/\sqrt{3} \text{ kV} = 63,5 \text{ kV}$ ;  $123/\sqrt{3} \text{ kV} = 71 \text{ kV}$   
Ambient temperature during measurement was  $22,2^\circ\text{C}$  and  $(22,3^\circ\text{C})$ .  
Test results are present in table below:

$U_p$ [kV]	$C_x$ [pF]	$\text{tg}\delta$ [%]
10	973 (973)	0,22 (0,22)
63,5	973 (973)	0,22 (0,22)
71	973 (973)	0,22 (0,22)

The standard specifications for capacitance and dissipation factor for instrument transformers not provide criterion for these parameters. The Standard PN-EN 60044-1:2000 (EN 60044-1:1999) only contain note that value of dissipation factor is usually less than 0,5%.

#### 4.7 Mechanical tests

The mechanical tests were performed in Distribution Equipment Laboratory of Institute of Power Engineering in Warsaw. The test consist in applying to the transformer mechanical load - static and dynamic, in three direction in turn. Static load was 20% higher than standard requirement for II class of load. The test conditions were as follow:

$$F_R = 3600 \text{ N}, \quad t = 60 \text{ s}$$

It was assumed that dynamic load is 1,4 times higher than static load.

During the tests behaving of current transformer was correct. After test not stated any damages or oil leakage.

Test result - positive.

Detailed information about test arrangement, performed tests and tests results are present in Report No. EUR/12/E/12-1E - 28.03.2012 - (Appendix 3)

#### 4.10 Transmitted overvoltage measurement

During the test to the HV terminal of transformer were applied impulse voltage.

It were recorded maximal value of overvoltages which came in each secondary windings - both current and voltage. According to requirement of Standard for impulse 0,5/50 µs and value

$$U_{test} = 1,6 \times \sqrt{2} \times U_m / \sqrt{3} \approx 189 \text{ kV}$$

the values of transmitted overvoltages can not exceed 1,6 kV.

During all measurements to the transformer were applied lightning impulses at value ten times less, that is  $U_1 = 16 \text{ kV}$ . Concerning linear of phenomenon, registered overvoltages should have values less than 160 V (peak-to-peak value).

Registration was done by digital oscilloscope of "Dr Strauss" with input impedance 50 Ω and transmission band 200 MHz.



**HIGH VOLTAGE LABORATORY**  
**INSTYTUT ENERGETYKI**

POLAND 01-330 WARSZAWA, ul. Mory 8, tel. (+48 22) 836-80-48,  
fax (+48 22) 836-80-48 e-mail: cwn@icn.com.pl

EWN/11/E/12-2

Page 17/18

Results of test are present in table below.

Winding	Overvoltage value $U_{TP}/2 \times 10$ [V]
1S1-1S2	346
2S1-2S2	314
3S1-3S2	420
4S1-4S2	398

It was found that for each of secondary winding of transformer transmitted overvoltages

not exceed value of 1600 V.

Test result - positive.

The oscillograms of all applied and registered impulses are present in Appendix No. 6 of hereby Report.

**5. SUMMARY**

- The current instruments transformer type PA 123 (PA 145) manufactured by ABB sp. z o.o. 04-713 Warszawa, ul. Żegalska 1, with parameters described in clause 2 of hereby Report and identified on base provided documents (as presented in Appendix No. 1) was performed.
  - The current instruments transformer type PA 123 (PA 145) for insulation level LI 650kV/ /AC 275kV passed positively selected type test according to requirement of standard: PN-EN 60044-1:2000 + A1:2003 + A2:2004 „Przekładniki. Część 1: Przekładniki prądowe” (EN-60044-1:1999 + A1:2000 + A2:2003 „Instrument transformers. Part 1: Current transformers”).
- and according program described in Table 1, clause 3 of hereby Report.



**HIGH VOLTAGE LABORATORY**  
**INSTYTUT ENERGETYKI**

POLAND 01-330 WARSZAWA, ul. Mory 8, tel. (+48 22) 836-80-48,  
fax (+48 22) 836-80-48 e-mail: cwn@icn.com.pl

EWN/11/E/12-2

Page 18/18

**6. LIST OF APPENDIXES**

**Appendix No. 1**

Documents provided by ABB Sp. z o.o. used as base of identification of test object:

- Manufacturer Conformity Declaration
- Dimension drawing No. 2GKA614117 (19.01.2012)
- Electric diagram of Current instrument transformer
- Drawing of rated nameplate

**Appendix No. 2**

Reports of routine test and determination of errors of current transformer type PA 123 performed in Factory Laboratory of ABB sp. z o.o.

- Tests before type test and special test (Measurements before type test and special tests) - Report No. 2GKP011A1084700 - 19.01.2012,
- Tests after type test and special tests completed (Measurements after type test and special test completed) - 2GKP011A1084700 - 26.03.2012.

**Appendix No. 3**

Report of performed tests in Distribution Equipment Laboratory of Institute of Power Engineering in Warsaw.

- Test Report No. EUR/12/E/12-1E (Mechanical tests.)

**Appendix No. 4**

Lightning impulse test. Impulse 1,2/50  $\mu$ s, full and chopped:

- Oscillograms of test currents and detection currents.

**Appendix No. 5**

Transmitted overvoltage measurement:

- Oscillograms of measured transmitted to secondary windings overvoltages.

(((

(((





CONTENTS

1. Location and time of tests.....	Page	3
2. Test object.....	3	3
3. Scope of tests.....	3	3
4. Description and the test results.....	4	4
4.1. Visual inspection.....	4	4
4.2. Verification of the degree of protection IP55.....	4	4
4.2.1. Verification of the degree of protection against solid foreign objects (IP5X).....	4	4
4.2.2. Verification of the degree of protection against ingress of water (IPX5).....	5	5
5. Conclusion.....	7	7
Photo 1 – The nameplate of HV combined transformer .....	3	3
Photo 2 – Secondary terminal box in a dust chamber before IP5X test.....	4	4
Photo 3 – Secondary terminal box in a dust chamber after IP5X test.....	5	5
Photo 4 – Secondary terminal box of combined transformer during IPX5 test.....	5	5
Photo 5 – Secondary terminal box of combined transformer during IPX5 test.....	6	6
Photo 6 – Secondary terminal box of combined transformer after IPX5 test.....	6	6
Annex 1 – Technical documentation of secondary terminal box of the combined transformer		



TEST REPORT No. 8281/NZL/NBR/2012

Object of tests: Secondary terminal box of HV combined transformer  
 Manufacturer: ABB Sp. z o.o., ul. Żegańska 1, 04-713 Warszawa  
 Oddział w Przasnyszu, 06-300 Przasnysz/Poland, ul. Leszno 59  
 Test performed: Verification of the degree of protection IP55  
 Normative document: PN-EN 60529:2003, EN 60529:1991 + A1:2000, IDT  
 Ordered by: ABB Sp. z o.o., ul. Żegańska 1, 04-713 Warszawa  
 Oddział w Przasnyszu, 06-300 Przasnysz/Poland, ul. Leszno 59

Contract/Order No.: BSK/579/NZL/2012 on 12.07.2012 Reference number: 504-023826/038  
 Objects delivered for tests: 09.07.2012 Date of tests completion: 10.07.2012

The test results presented in this report relate only to the samples tested.

Publication or reproduction of the contents of this report in any other form than by a complete copy to the letter is not allowed without written consent of NBR.

The Switchgear and Controlgear Testing Laboratory of the Electrotechnical Institute is accredited by Polish Centre of Accreditation in accordance with PN-EN ISO/IEC 17025:2005 in the scope of:  
 testing of low and high voltage alternating and direct current switchgear and controlgear  
 ACCREDITATION CERTIFICATE No. AB 074



Tested by: *Janusz Domański*  
 Head of the Team of Laboratories IEI: *Robert Franaszek*  
 Robert Franaszek, M.Sc. Eng.

WARSAW, 2012-07-13

This Test Report contains of 7 pages and 1 Annex.

4. Description and the test results

4.1. Visual inspection

Inspection was made according to PN-EN 60529:2003, Clause 11.

During inspection were checked:

- overall quality,
- compliances of the implementation with the design documentation and with the identification documents.

Test result of inspection is positive.

4.2. Verification of the degree of protection IP55

4.2.1. Verification of the degree of protection against solid foreign objects (IP5X)

Verification of the protection against solid foreign objects, indicated by the first characteristic numeral 5, was performed according to the PN-EN 60529:2003, Clauses 13.4 and 13.5.

The test was performed in the dust chamber type ST 2500 U. Secondary terminal box of HV combined transformer before test in the dust chamber is given on Photo 2, and after test - on Photo 3.

Test conditions during test:

- ambient air temperature - 25 °C
- relative humidity - 60 %
- atmospheric pressure - 1000 hPa
- working volume of dust chamber - 2,5 m<sup>3</sup>
- duration of test - 8 h

After test no deposit of talcum powder was observed inside the box.

Test result of IP5X verification is positive.




Photo 2 - Secondary terminal box in a dust chamber before IP5X test

1. Location and time of tests

The tests were performed at Switchgear and Controlgear Testing Laboratory of the Electrotechnical Institute in Warsaw.

Date of tests: 09 and 10 July 2012.

2. Test object

The Manufacturer - ABB Sp. z o.o., ul. Żegańska 1, 04-743 Warszawa Oddział w Przasnyszu/ Poland has provided to tests the Secondary terminal box of HV combined transformer.

The technical documentation of the Secondary terminal box of HV combined transformer is given on Annex 1. The name plate of the combined transformer is given on Photo 1.




Photo 1 - The nameplate of HV combined transformer

3. Scope of tests

Verification of the degree of protection IP55 according to:

- PN-EN 60529:2003 Stopnie ochrony zapewnianej przez obudowy (Kod IP)
- EN 60529:1991 + A1:2000, IDT Degrees of protection provided by enclosures (IP Code)

The test results are given in Table below

Item	Test	Requirements acc. to	Testing acc. to	Test result
1	Visual inspection	PN-EN 60529:2003 Clause 11	PN-EN 60529:2003 Clause 11	Positive
2	Verification of the degree of protection IP5X	PN-EN 60529:2003 Clauses 5 and 11	PN-EN 60529:2003 Clauses 13.4 and 13.6	Positive
3	Verification of the degree of protection IPX5	PN-EN 60529:2003 Clauses 6 and 11	PN-EN 60529:2003 Clauses 14 and 14.2.5	Positive




Photo 3 – Secondary terminal box in a dust chamber after IP5X test

4.2.2. Verification of the degree of protection against ingress of water (IPX5)

Verification of the protection against ingress of water, indicated by the first characteristic numeral 5, was performed according to the PN-EN 60529:2003, Clause 14.2.5.

The object under test, mounted as in normal use, was spread from all practicable directions with a stream of water from a standard test nozzle.

Test conditions:

- internal diameter of the nozzle – 6,3 mm
- rate of water flow – 12,5 l/min ± 5%
- distance from nozzle to box enclosure – (2,5 – 3,0) m
- test duration – 3 min

Secondary terminal box of HV combined transformer during IPX5 test is given on Photos 4 and 5.




Photo 4 – Secondary terminal box of combined transformer during IPX5 test

*[Handwritten signature]*



Photo 5 – Secondary terminal box of combined transformer during IPX5 test

After the IPX5 test, inside the box was observed only a small amount of water. The water has entered through a vent – see Photo 6. The amount of water and its location does not indicate deterioration in working conditions of combined transformer or impair safety.




Photo 6 – Secondary terminal box of combined transformer after IPX5 test

*[Handwritten signature]*

The result of IPX5 verification is positive.

The verification results of the degree of protection IP55 provided by enclosure of the secondary terminal box of HV combined transformer is positive.

*[Handwritten signature]*



Photo 5 – Secondary terminal box of combined transformer during IPX5 test

After the IPX5 test inside the box was observed only a small amount of water. The water has entered through a vent – see Photo 6. The amount of water and its location does not indicate deterioration in working conditions of combined transformer or impair safety.





Photo 6 – Secondary terminal box of combined transformer after IPX5 test

5. Conclusion


The secondary terminal box of HV combined transformer, designed according to the drawings No. 2GKK311093R and No. 2GKK614010 complies with the requirements of PN-EN 60529:2003 and EN 60529:1991 +A1:2000, stated for the degree of protection IP55.

The result of IPX5 verification is positive.

The verification results of the degree of protection IP55 provided by enclosure of the secondary terminal box of HV combined transformer is positive.



*Handwritten signature*



*Handwritten signature*  
307

000

000

<b>ABB</b>	ZCCO	9ADB008898
Corporate Research		
Issued by department ZCCO/Poland/SST	Last edit date 2015-05-25	Revision 1.0
Language English	Classification Confidential	Page 1/37
Customer ABB PLABB	Status of document Released	
<p>Seismic analyses of HV Instrument Transformers, IEC 62271-300 - AF5 seismic level.</p>		
Project internal ID SST activities - BU9953 - CHTET / 50005877	Case ID 15101	Final Approval Date 2015-05-21
Main Author Grzegorz Juskiewicz/PLCRC/SST	Case ID 15101	
Additional Author(s):		
Distribution Marcin Tamowski/PPHV, Pawel Gysztar/PLHV, Jaroslaw Duzdowski/PPHV, Dariusz Siperek/PPHV, Piotr Mikulski/PPHV, Przemyslaw Naslerowski/PPHV Piotr Saj/PLCRC, Marek Florowski/PLCRC		
Keywords simulation, FE method, seismic analysis, frequency modes, response spectrum		
Approved by: Marek Florowski/PLCRC		

Electronic document

# Technical report

Simulation Support Team

Case submitted by Marcin Tamowski	
Business Unit PPHV	
Typical analysis (Useful for)	ABAQUS (seismic analysis)
Description of analysis	Seismic analysis different variants of current, voltage and combined transformers (PA123a / PA145a, PV123, PVA123a / PVA145a) according to guidelines described in IEC standard. Consideration of seismic, wind, and dead loads.

## Executive summary

This report covers investigation related to seismic analysis of HV instrument transformers (PV123, PA123a/PA145a, PVA123a/PVA145a) subjected to various load scenarios. Simulation covered the following load conditions: dead load, wind load, terminal force load, seismic load (AF5 - 0.5 g). Analysis showed that all designs are satisfying required safety criteria.

*[Handwritten signature]*  
329

<b>ABB</b>	ZCCO	9ADB008898
Corporate Research		
Doc. title Seismic analyses of HV Instrument Transformers, IEC 62271-300 - AF5 seismic level	Revision 1.0	Page 2/37

## TABLE OF CONTENTS

1	INTRODUCTION .....	4
2	SIMULATION SOFTWARE .....	4
3	SIMULATION SETUP .....	4
3.1	SIMULATION PROCEDURE .....	4
3.2	SIMULATION STEPS .....	4
3.2.1	Natural frequency extraction .....	4
3.2.2	Response spectrum analysis .....	5
3.3	LOADS AND BOUNDARY CONDITIONS .....	6
3.3.1	Loads .....	6
3.3.2	Boundary conditions .....	7
3.4	ACCEPTANCE CRITERIA .....	8
3.5	CURRENT TRANSFORMER - PA 123/PA 145A .....	8
3.5.1	Model simplifications .....	10
3.6	MATERIAL AND MASS INFORMATION .....	11
3.7	FINITE ELEMENT (FE) MODEL .....	11
3.8	VOLTAGE TRANSFORMER - PV 123 .....	11
3.8.1	Model simplifications .....	11
3.9	MATERIAL AND MASS INFORMATION .....	13
3.10	FINITE ELEMENT (FE) MODEL .....	13
3.11	COMBINED TRANSFORMER - PVA123A/PVA145A .....	14
3.11.1	Model simplifications .....	14
3.12	MATERIAL AND MASS INFORMATION .....	14
3.13	FINITE ELEMENT (FE) MODEL .....	17
4	SIMULATION RESULTS .....	18
4.1	PA123a/PA145a .....	18
4.1.1	Natural frequency extraction .....	18
4.1.2	Dynamic analysis .....	20
4.2	PV 123 .....	24
4.2.1	Natural frequency extraction .....	24
4.2.2	Dynamic analysis .....	26
4.3	PVA123a/PVA145a .....	29
4.3.1	Natural frequency extraction .....	29
4.3.2	Dynamic analysis .....	30
5	CONCLUSIONS .....	33
6	BIBLIOGRAPHY .....	34
7	CHANGE HISTORY .....	34
8	APPENDICES .....	35

We reserve all rights in this document and in the information contained therein. Reproduction, use or disclosure in third parties without express authority is strictly prohibited.  
© 2015 ABB Ltd.

*[Handwritten signature]*

<b>ABB</b> Doc. title	<b>ZCCO</b> Corporate Research	9ADB008898	Revision	Page
			1.0	3/37
Seismic analyses of HV Instrument Transformer PV123 62271-300 - AF5 seismic level				
8.1	CURRENT INSTRUMENT TRANSFORMER PA123/PA145A.....			35
8.2	VOLTAGE INSTRUMENT TRANSFORMER PV123.....			36
8.3	COMBINED INSTRUMENT TRANSFORMER PVA123A/PVA145A.....			37

<b>ABB</b> Doc. title	<b>ZCCO</b> Corporate Research	9ADB008898	Revision	Page
			1.0	4/37
Seismic analyses of HV Instrument Transformers. IEC 62271-300 - AF5 seismic level				
<b>1 INTRODUCTION</b>				
The goal of the analysis was to evaluate seismic performance of PA123a /PA145a (see 8.1), PV123 (see 8.2), PVA145a/PVA123a (8.3) type transformers. Simulation was done using guidelines of IEC TR 62271-300 standard. For more information please see [1].				
Computations concerned evaluation of stress field distribution and maximum bending moment between flange and insulator. Present report describes used simulation technique, analysis steps, loads and boundary conditions variations and summarizes obtained results.				

<b>2 SIMULATION SOFTWARE</b>				
All simulations were performed using Abaqus/CAE package. Abaqus includes FEM (finite element method) solver, pre- and post processor and enables performing many types of multiphysics simulations: mechanical, thermal, acoustic, piezoelectric, seismic, and others.				
Parts and assemblies can be created in Abaqus, or they can be imported from CAD systems using native file formats. Abaqus functionality enables to define materials, interactions, loads, boundary conditions, mesh. User is also available to set up simulation parameters such as pre-processing memory. It is always possible to change all simulation settings and properties, because they're all parameterized.				
Simulation results can be visualized in Abaqus postprocessor or in external software, which is able to import simulation results in Abaqus format. In postprocessor user can view all predefined field outputs, show or hide part instances, create cross-sections, make animations, automatically generate reports, diagnose model (warnings, errors). For more information about ABAQUS please see [2].				

**3 SIMULATION SETUP**

Analysis has been made using Finite Element Method.

**3.1 Simulation procedure**

According to [1] analysis included three main simulation steps:

- Static load:
  - Wind load.
  - Terminal load.
  - Gravitational load.
- Natural frequency extraction.
- Dynamic analysis.

**3.2 Simulation steps**

Simulation consisted of three main simulation steps.

**3.2.1 Natural frequency extraction**

In the first simulation step natural frequency extraction was performed. The frequency extraction procedure performs eigenvalue extraction to calculate the natural frequencies and the corresponding mode shapes of a system.

**1 INTRODUCTION**

The goal of the analysis was to evaluate seismic performance of PA123a /PA145a (see 8.1), PV123 (see 8.2), PVA145a/PVA123a (8.3) type transformers. Simulation was done using guidelines of IEC TR 62271-300 standard. For more information please see [1].

Computations concerned evaluation of stress field distribution and maximum bending moment between flange and insulator. Present report describes used simulation technique, analysis steps, loads and boundary conditions variations and summarizes obtained results.

**2 SIMULATION SOFTWARE**

All simulations were performed using Abaqus/CAE package. Abaqus includes FEM (finite element method) solver, pre- and post processor and enables performing many types of multiphysics simulations: mechanical, thermal, acoustic, piezoelectric, seismic, and others.

Parts and assemblies can be created in Abaqus, or they can be imported from CAD systems using native file formats. Abaqus functionality enables to define materials, interactions, loads, boundary conditions, mesh. User is also available to set up simulation parameters such as pre-processing memory. It is always possible to change all simulation settings and properties, because they're all parameterized.

Simulation results can be visualized in Abaqus postprocessor or in external software, which is able to import simulation results in Abaqus format. In postprocessor user can view all predefined field outputs, show or hide part instances, create cross-sections, make animations, automatically generate reports, diagnose model (warnings, errors). For more information about ABAQUS please see [2].

**3 SIMULATION SETUP**

Analysis has been made using Finite Element Method.

**3.1 Simulation procedure**

According to [1] analysis included three main simulation steps:

- Static load:
  - Wind load.
  - Terminal load.
  - Gravitational load.
- Natural frequency extraction.
- Dynamic analysis.

**3.2 Simulation steps**

Simulation consisted of three main simulation steps.

**3.2.1 Natural frequency extraction**

In the first simulation step natural frequency extraction was performed. The frequency extraction procedure performs eigenvalue extraction to calculate the natural frequencies and the corresponding mode shapes of a system.



The eigenvalue problem for the natural frequencies of an undamped finite element model can be described by equation (3-1):

$$(-\omega^2 M^{MN} + K^{MN})\phi = 0 \quad (3-1)$$

where:  $M^{MN}$  – mass matrix [kg];  $K^{MN}$  – stiffness matrix (Pa), which includes initial stiffness effects if the base state (gravitational load);  $\phi$  – eigenvector (the mode of vibration);  $M, N$  – degrees of freedom (°). Based on specification [1] one can assume that most critical frequency modes are in range of 0-35 Hz.

### 3.2.2 Response spectrum analysis

The response spectrum method is a convenient way of describing shock motion in terms of the maximum response of a single degree of freedom (1-DOF) oscillator of arbitrary natural period and damping ratio. Each data point of the response spectrum curve represents the peak response from a time history analysis of the earthquake applied to 1-DOF oscillator system. The ordinate defines the natural period at which the oscillator is tuned. Repeating the procedure for a great many frequencies defines a continuous curve for an assumed level of damping.

A spectral response analysis estimates the maximum displacement of the structure during a 'design' shock load without recourse of direct integration. Finite element implementation of the response spectrum calculate the response of each mode independent, and then combine the scaled response one of a number of established combination rules, to give an estimate of peak response. Spectrum plot used in simulation is presented in Figure 1.




Figure 1. Design response spectrum – 2% damping (red curve)

### 3.3 Loads and boundary conditions

#### 3.3.1 Loads

The following static load scenarios have been considered

1. Gravitational load,  $g=9.81 \text{ m/s}^2$ .
2. Terminal operating load, acc. to [3]. According to Table 14, page 90 terminal force are adequate to rated voltage and current level. Applied force values were the following:
  - a. PA123a/PA145a: Longitudinal force-1250 N, Transversal force – 1000 N, Vertical force – 1250 N.
  - b. PV123: Longitudinal force-1750 N, Transversal force – 1250 N, Vertical force – 1500 N.
  - c. PVA123a/PVA145a: Longitudinal force-1750 N, Transversal force – 1250 N, Vertical force – 1500 N.
3. Wind load, 10m/s load. Wind load has been represented as directional pressure evaluated according to drag force equation:

$$F_D = \frac{1}{2} \rho u^2 C_D A \quad (3-1)$$

where:  $F_D$  – drag force [N],  $\rho$  – mass density of the fluid [kg/m<sup>3</sup>],  $u$  – flow velocity [m/s],  $A$  – reference area [m<sup>2</sup>],  $C_D$  – drag coefficient [-].

Evaluated pressure level for all designs was ca.  $p=71 \text{ Pa}$ .

Seismic load have been predefined according design response spectrum described in the standard [1] – ground acceleration reference AF5. Main input parameters were the following:


- XZ base motion with vertical load equal to 50% of horizontal direction.
- YZ base motion with vertical load equal to 50% of horizontal direction.
- Damping ratio – 2% ([1], page 23, chapter 7.3.2 point b).

As the final outcome from the analysis static loads were combined with the most conservative seismic load.

#### 3.3.2 Boundary conditions

Simulation assumes that the apparatus will be mounted on ground. An example of boundary conditions is presented in

During analysis model has been fixed at the bottom face of used test frame. General view of static loads and boundary conditions is presented in Figure 2. Area highlighted by red has been constrained (Y-rotation released). Base of the bottom tank has been supported in Y direction (as it is placed on the ground). Described boundary conditions have been used for all analyzed models.

	ZCCO Corporate Research	9ADB008898	Page
			Revision 1.0
Doc. title Seismic analyses of HV Instrument Transformers. IEC 62271-300 - AF5 seismic level			





Figure 2. Boundary conditions – general view

3.4 Acceptance criteria

- According to [1] the following acceptance criteria shall be met:
- Stresses observed at metallic parts should not exceed yield point of material.
  - The maximum bending moment of the insulator should not exceed ultimate value.
- For more information please refer to [4] ( Table 1, page 23).

	ZCCO Corporate Research	9ADB008898	Page
			Revision 1.0
Doc. title Seismic analyses of HV Instrument Transformers. IEC 62271-300 - AF5 seismic level			

3.5 Current transformer - PA 123a/PA 145a

This chapter gathers details related to FE model of current transformer PA 123a/PA 145a.

3.5.1 Model simplifications

For simulation requirements some areas of the model were simplified. Small geometrical features like casting rounding, chamfers were removed in order to improve mesh generation process. Details of the geometry and center of mass can be found in Figure 3. Red point indicates center of mass of the transformer.




Figure 3. Simplified representation of the PA 123a/PA 145a transformer

Concrete between flange and ceramic insulator has been introduced using connector element with predefined rotational stiffness.

Because of the simulation method (dynamics based on modal analysis) components were connected together using bonded connection or conformal mesh.

3.6 Material and mass information

Component naming is presented in Figure 4.




Figure 4. Assembly - component naming

Material and mass information is listed in Table 1

Table 1. Mass and material data

Drawing number	Component name	Material	Mass (kg)	Young modulus (N/mm <sup>2</sup> )	Mild strength (N/mm <sup>2</sup> )	Ultimate strength (N/mm <sup>2</sup> )
2GKA310015	Base J123	EN-AC 43200 (grade F)	16.5	69000	80	160
2GKA310404	Insulator - Flange	Porcelain	71	100000	140	220
2GKA414718	Head	EN-AC 43200 (grade F)	22.5	69000	80	160
2GK314089	Head cover	EN-AC 43200 (grade F)	20	69000	80	160
2GK311093R	Control box	EN-AC 43200 (grade F)	5.5	69000	80	160
	Oil		120			

The maximum allowable bending moment for ceramic insulator is equal to  $M_B=13.3$  kNm.

We reserve all rights in this document and in the information contained therein. Reproduction, use or disclosure is strictly prohibited. © 2016 ABB Ltd.

3.7 Finite element (FE) model

General view of FE model is presented in Figure 5.




Figure 5. FE model - general view

Mesh statistics were the following:

- Total number of nodes: 533430
- Total number of elements: 242866
  - 210555 quadratic tetrahedral elements of type C3D10
  - 31050 quadratic hexahedral elements of type C3D20R
  - 1243 quadratic quadrilateral elements of type S8R
  - 18 quadratic triangular elements of type STR165

Description of the coordinate system.

- X - 1<sup>st</sup> horizontal axis.
- Z - 2<sup>nd</sup> horizontal axis.
- Y - vertical axis.

We reserve all rights in this document and in the information contained therein. Reproduction, use or disclosure is strictly prohibited. © 2016 ABB Ltd.

323

### 3.8 Voltage transformer - PV 123

This chapter gathers details related to FE model of voltage transformer PV 123.

#### 3.8.1 Model simplifications

For simulation requirements some areas of the model were simplified. Small geometrical features like casing rounding, chamfers were removed in order to improve mesh generation process. Details of the geometry and center of mass can be found in Figure 6. Red point indicates center of mass of the transformer.




Figure 6. Simplified representation of the PV 123 transformer

Concrete between flange and ceramic insulator has been introduced using connector element with predefined rotational stiffness.

Because of the simulation method (dynamics based on modal analysis) components were connected together using bonded connection or conformal mesh.

### 3.9 Material and mass information

Component naming is presented in Figure 7.




Figure 7. Assembly - component naming

Material and mass information is listed in Table 2.

Table 2. Mass and material data

Drawing number	Component name	Material name	Material grade	Mass [kg]	Young's modulus [MPa]	Yield strength [MPa]	Ultimate strength [MPa]
2GKK310150P	Bottom tank	EN-AC 43200	(grade F)	25	69000	80	160
2GKK310147P	Core	Steel		22.5	206000	300	370
2GKK314005	Tank cover	EN-AC 43200	(grade F)	15.5	69000	80	160
2GKA310404	Insulator	Porcelain		71	100000	140	
	Insulator flange	EN-AC 43200	(grade F)	3.5	69000	180	220
2GKK311093R	Cell	-		30			
	Control box	EN-AC 43200	(grade F)	5.5	69000	80	160
	Oil			60			

The maximum allowable bending moment for ceramic insulator is equal to  $M_b=13.3$  kNm.

### 3.10 Finite element (FE) model

General view of FE model is presented in Figure 8.




Figure 8. FE model – general view

Mesh statistics were the following:

- Total number of nodes: 608507
- Total number of elements: 236033
  - 4606 quadratic quadrilateral elements of type S8R
  - 58 quadratic triangular elements of type STR165
  - 58965 quadratic hexahedral elements of type C3D20R
  - 8577 linear hexahedral elements of type C3D8R
  - 163827 quadratic tetrahedral elements of type C3D10

Description of the coordinate system.

- X – 1<sup>st</sup> horizontal axis.
- Z – 2<sup>nd</sup> horizontal axis.
- Y – vertical axis.

*Handwritten signature*  
323

### 3.11 Combined transformer – PVA123a /PVA145a

This chapter gathers details related to FE model of combined transformer PVA123a /PVA145a.

#### 3.11.1 Model simplifications

For simulation requirements some areas of the model were simplified. Small geometrical features like casting rounding, chamfers were removed in order to improve mesh generation process. Details of the geometry and center of mass can be found in Figure 9. Red point indicates center of mass of the transformer.




Figure 9. Simplified representation of the PVA123a /PVA145a transformer

Concrete between flange and ceramic insulator has been introduced using connector element with predefined rotational stiffness.

Because of the simulation method (dynamics based on modal analysis) components were connected together using bonded connection or conformal mesh.

#### 3.12 Material and mass information

Component naming is presented in Figure 7.

*Handwritten signature*

326

<b>ABB</b>	ZCCO Corporate Research	9ADB008898	Revision	1.0	Page	15/37
Doc. title	Seismic analyses of HV Instrument Transformers. IEC 62271-300 - AF5 seismic level					

<b>ABB</b>	ZCCO Corporate Research	9ADB008898	Revision	1.0	Page	16/37
Doc. title	Seismic analyses of HV Instrument Transformers. IEC 62271-300 - AF5 seismic level					




Figure 10. Assembly - component naming  
Material and mass information is listed in Table 3.

Table 3. Mass and material data

Component Name	Material Name	Mass (kg)	Young's modulus (MPa)	Tensile strength (MPa)	Ultimate strength (MPa)	
2GKK314076	Tank	EN-AC 43200 (grade F)	25	69000	80	160
2GKK314084	Core	Steel	33.8	206000	300	370
2GKK314075	Tank cover	EN-AC 43200 (grade F)	18	69000	80	160
2GKK314070	Insulator	Porcelain	131	100000	140	
	Insulator flange	EN-AC 43200 (grade T6)	5	69000	180	220
2GKK314080	Head	EN-AC 43200 (grade F)	23.5	69000	80	160
	Head cover	PVA-PA123a /PA145a-145	23	69000	80	160
2GKK310902	Bellow	Stainless steel	5	190000	200	500
2GKK310014P	Below enclosure	EN-AC 43200 (grade F)	7	69000	80	160
	Voltage coil	-	30	-	-	-
2GKK310802	Current coil	-	150	-	-	-
	Epoxy insulator	-	2.5	-	-	-
2GKK31093R	Control box	EN-AC 43200 (grade F)	5.5	69000	80	160
-	Oil	-	150	-	-	-

The maximum allowable bending moment for ceramic insulator is equal to  $M_B=13.3$  kNm.

### 3.13 Finite element (FE) model

General view of FE model is presented in Figure 11.




Figure 11. FE model – general view

Mesh statistics were the following:

- Total number of nodes: 1009580
- Total number of elements: 463007
  - 58507 quadratic hexahedral elements of type C3D20R
  - 300489 quadratic tetrahedral elements of type C3D10
  - 2519 linear quadrilateral elements of type S4R
  - 97 linear triangular elements of type S3
  - 9900 linear hexahedral elements of type C3D8R
  - 528 quadratic wedge elements of type C3D15
  - 90967 quadratic tetrahedral elements of type C3D10M

Description of the coordinate system.

- X – 1<sup>st</sup> horizontal axis.
- Z – 2<sup>nd</sup> horizontal axis.
- Y – Vertical axis.

*[Handwritten signature]*  
927

### 4 SIMULATION RESULTS

This chapter gathers simulation results evaluated in the analysis. Obtained outcome includes static and the most conservative (design) seismic load.

#### 4.1 PA123a /PA145a

##### 4.1.1 Natural frequency extraction

Effective modal mass plot is presented Figure 12. Bubble size indicated amount of mass which participates in motion at specific frequency range. Based on presented plot one can see that the most critical modes were located between 6.9 – 8.2 Hz.




Figure 12. Natural frequency extraction – effective modal mass  
Effective modes and associated with the shapes are presented in Figure 13.

*[Handwritten signature]*

*[Handwritten signature]*

328




Figure 13. Natural frequency extraction - mode shapes

Summary of modal mass participation is listed in Table 4.

Table 4. Modal mass participation - summary

Mode no	Frequency [Hz]	X-direction	Y-direction	Z-direction
1	6.9	40%	0%	35%
2	8.2	34%	0%	40%
3	38.9	2%	0%	6%
4	39.7	6%	0%	2%
5	46.9	0%	0%	0%
6	98.7	0%	89%	0%
7	129.2	0%	0%	2%
8	150.3	4%	0%	0%
9	166.6	0%	0%	4%
10	167.4	2%	0%	0%

4.1.2 Dynamic analysis

Stress distribution for tank component is presented in Figure 14 and Figure 15. Stress scale has been limited to 80 MPa as the maximum allowable stress level.





Figure 14. Von-Mises stress [Pa] distribution - tank (view 01)






Figure 15. Von-Mises stress [Pa] distribution - tank (view 02)

Displacement field is presented in Figure 16.

*Handwritten signature*  
32.9




Figure 16. Displacement [m] field - distribution

The maximum bending moment evaluated at the interface between flange and insulator was equal to:

- $M_x=4848 \text{ Nm}$ .
- $M_y=7476 \text{ Nm}$ .

Insulator has satisfied the maximum bending moment condition. One can observe that stresses evaluated at the base are slightly above yield point of material. Therefore small yielding may occur. One must have in mind that analysis did not cover possible casting imperfections. Design has been also verified according to AF3 seismic level (0.3 g Zero Period Acceleration). Stress distribution for such load scenario is presented from Figure 17 to Figure 18. Obtained stress level was significantly below yield point of material.

*Handwritten signature*

*Handwritten signature*

<b>ABB</b>	ZCCO Corporate Research	9ADB008898	Page
Doc. title	Revision	1.0	23/37
Seismic analyses of HV Instrument Transformers. IEC 62271-300 - AF5 seismic level			

S. Mises	50.00E+05
(Max: 75%)	30.00E+06
	20.00E+06
	10.00E+06
	5.00E+05
	1.00E+05
	1.00E+04
	1.00E+03




Figure 17. Von-Mises stress [Pa] distribution (AF3) – tank (view 01)

S. Mises	50.00E+05
(Max: 75%)	30.00E+06
	20.00E+06
	10.00E+06
	5.00E+05
	1.00E+05
	1.00E+04
	1.00E+03




Figure 18. Von-Mises stress [Pa] distribution (AF3) – tank (view 02)

<b>ABB</b>	ZCCO Corporate Research	9ADB008898	Page
Doc. title	Revision	1.0	24/37
Seismic analyses of HV Instrument Transformers. IEC 62271-300 - AF5 seismic level			

4.2 PV 123

4.2.1 Natural frequency extraction

Effective modal mass plot is presented Figure 19. Bubble size indicated amount of mass which participates in motion at specific frequency range. Based on presented plot one can see that the most critical modes were located between 24.7–25.3 Hz.




Figure 19. Natural frequency extraction – effective modal mass Effective modes and associated with the shapes are presented in Figure 20.





Figure 20. Natural frequency extraction - mode shapes

Summary of modal mass participation is listed in Table 5.

Table 5. Modal mass participation - summary

Mode no.	frequency [Hz]	X direction	Y direction	Z direction
1	24.7	24%	0%	0%
2	25.2	0%	0%	24%
3	25.4	0%	0%	0%
4	26.5	0%	0%	0%
5	135.5	37%	0%	0%
6	139.3	0%	0%	36%
7	161.3	0%	34%	0%
8	162.4	0%	0%	0%
9	175.8	0%	0%	0%
10	176.2	0%	0%	0%

  
 33/31

4.2.2 Dynamic analysis

Stress distribution for tank component is presented in Figure 21 and Figure 22. As described in chapter 3.8.1 location of center of mass is close to the ground level, therefore expected bending moment and so the stress was low. One can see that the maximum stress level reached ca. 30 MPa and it was located at vicinity of coupling constraint. Stress level satisfies required safety condition.




Figure 21. Von-Mises stress [Pa] distribution - tank (view 01)

<b>ABB</b>	ZCCO Corporate Research	9ADB008898	Page
Doc. ID#		Revision	1.0
Seismic analyses of HV Instrument Transformers. IEC 62271-300 - AFS seismic level			27/37




Figure 22. Von-Mises stress [Pa] distribution - tank (View 02)  
Displacement field is presented in Figure 23.

<b>ABB</b>	ZCCO Corporate Research	9ADB008898	Page
Doc. ID#		Revision	1.0
Seismic analyses of HV Instrument Transformers. IEC 62271-300 - AFS seismic level			28/37




Figure 23. Displacement [m] field - distribution

The maximum bending moment evaluated at the interface between flange and insulator was equal to:

- $M_x=2079$  Nm.
- $M_y=2263$  Nm.

Insulator has satisfied the maximum bending moment condition.

4.3 PVA123a /PVA145a

4.3.1 Natural frequency extraction

Effective modal mass plot is presented Figure 24. Bubble size indicated amount of mass which participates in motion at specific frequency range. Based on presented plot one can see that the most critical modes were located between 3.8—4.1 Hz.




Figure 24. Natural frequency extraction – effective modal mass  
 Effective modes and associated with the shapes are presented in Figure 25.




Figure 25. Natural frequency extraction – mode shapes

Summary of modal mass participation is listed in Table 6.

Table 6. Modal mass participation – summary

Mode no.	Frequency [Hz]	X-direction	Y-direction	Z-direction
1	3.8	35%	0%	32%
2	4.1	32%	0%	35%
3	22.4	7%	0%	0%
4	23.2	0%	2%	8%
5	26.5	0%	95%	0%
6	29.2	0%	0%	1%
7	29.3	1%	0%	0%
8	34.6	10%	0%	0%
9	35.5	0%	0%	8%
10	36.2	0%	0%	3%

4.3.2 Dynamic analysis

Stress distribution for tank component is presented in Figure 26 and Figure 27. One can see that the maximum stress level reached ca. 70 MPa. Stress level satisfies required safety condition.

*[Handwritten signature]*  
 333

<b>ABB</b>	ZCCO Corporate Research	9ADB008898	Revision	Page
			1.0	31/37
Doc. file				
Seismic analyses of HV Instrument Transformers. IEC 62271-300 - AF5 seismic level				




Figure 26. Von-Mises stress [Pa] distribution - tank (view 01)



Figure 27. Von-Mises stress [Pa] distribution - tank (view 02)

Displacement field is presented in Figure 23.

<b>ABB</b>	ZCCO Corporate Research	9ADB008898	Revision	Page
			1.0	32/37
Doc. file				
Seismic analyses of HV Instrument Transformers. IEC 62271-300 - AF5 seismic level				





Figure 28. Displacement [m] field - distribution

The maximum bending moment evaluated at the interface between flange and insulator was equal to:

- $M_x=6864 \text{ Nm}$ .
- $M_y=7752 \text{ Nm}$ .

Insulator has satisfied the maximum bending moment condition.

 <b>ABB</b> Corporate Research	<b>ZCCO</b> Corporate Research	9ADB008898	Doc. title	Revision	Page
			Seismic analyses of HV Instrument Transformers. IEC 62271-300 - AF5 seismic level	1.0	33/37

## 5 CONCLUSIONS


The goal of the analysis was to investigate family of HV Instrument Transformers using guidelines described in IEC 62271-300. Based on performed analysis main conclusions are the following:

- Current transformer PA 123a/PA 145a. This design has been investigated for two seismic levels: AF5 (0.5 g) and AF3 (0.3 g). For AF5 level stresses were above yield strength of material. These concentrations can be caused by sharp edges which are usually eliminated in real casting process. On the other hand one must have in mind that possible material imperfection were not considered in the simulation. For AF3 load scenario stresses were below yield strength of material. Bushing has satisfied required safety factor for both load scenarios.
- Voltage transformer - PV 123. Seismic level – AF5. Center of mass for this particular design is very close to the ground level. Therefore obtained level of stress and so bending moment was relatively low. Design satisfies required safety factors for AF5 seismic level.
- Combined transformer PVA 123a/PVA 145a. Seismic level – AF5. Obtained stress level was below yield strength of material. Bending moment was also below ultimate value. Whole design should be considered as safe.
- Damping factor used in the analysis was equal to 2%.
- Transformer oil has been modeled as uniformly distributed additional mass.

### Disclaimer

The analysis documented herein has been prepared in accordance with reasonable standards of scientific endeavor and the best knowledge of the author(s).

The simulation results may depend on a variety of factors, including quality of input data, applied model simplifications and chosen numerical methods.


 <b>ABB</b> Corporate Research	<b>ZCCO</b> Corporate Research	9ADB008898	Doc. title	Revision	Page
			Seismic analyses of HV Instrument Transformers. IEC 62271-300 - AF5 seismic level	1.0	34/37

## 6 BIBLIOGRAPHY

- [1] TR 62271-300 – High voltage switchgear and controlgear – Part 300: Seismic qualification and alternating current circuit breakers, Technical report. First edition: 2006-11
- [2] ABAQUS, ABAQUS 6.13 Documentation, DS Simulia, USA, [www.simulia.com](http://www.simulia.com)
- [3] IEC 62271-100 – High voltage switchgear and controlgear – Part 100: Alternating-current circuit-breakers, Technical report. Edition 2.0: 2008-04
- [4] IEC 62155-100 – Hollow pressurized and unpressurized ceramic and glass insulators for use in electrical equipment with rated voltages greater than 1 000 V, International standard. First edition: 2003-05

## 7 CHANGE HISTORY

Date	Revision	Author(s)	Change
2015-05-22	Rev. 1	Juszkiewicz Grzegorz	original document





335

<b>ABB</b> Doc. title	ZCCO Corporate Research	9ADB008898	Revision	Page
			1.0	35/37
Seismic analyses of HV Instrument Transformers. IEC 62271-300 - AF5 seismic level				

8 APPENDICES


8.1 Current instrument transformer PA123a/PA145a



We reserve all rights in this document and in the information contained therein. Reproduction, use or disclosure to third parties without express authority is strictly forbidden. © 2015 ABB Ltd.

<b>ABB</b> Doc. title	ZCCO Corporate Research	9ADB008898	Revision	Page
			1.0	36/37
Seismic analyses of HV Instrument Transformers. IEC 62271-300 - AF5 seismic level				


8.2 Voltage instrument transformer PV123




We reserve all rights in this document and in the information contained therein. Reproduction, use or disclosure to third parties without express authority is strictly forbidden. © 2015 ABB Ltd.



Notes

 <p><b>ZCCO</b> Corporate Research</p>	<p>Doc. title</p> <p>Seismic analyses of HV Instrument Transformers. IEC 62271-300 - AFS seismic level</p>	<p>9ADB008898</p>	<p>Revision</p> <p>1.0</p>	<p>Page</p> <p>37/37</p>
--	--	-------------------	----------------------------	--------------------------

8.3 Combined instrument transformer PVA123a /PVA145a



Handwritten signature or initials.

Handwritten signature

337

(3)

(3)